S
625.704
H3fe
[redacted]/97

Montana State Library
STATE
3 0864 1006 8726 1
MAR 04 1997
OCLC 22722994 WF

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MT 59620

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT. DEPT. FIELD PROJECT MANAGER PROJECT PHONE NO PERCENT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40 CRESTON NORTH	7.856 mi	GR, AGG. SURF., PMS, SEAL & COVER, STR.	$ 7,652,203	SCHELLINGER CONST CO.,INC. $ 6,311,903	$ 7,110,907	APPR 09/17/96	05/04/95 05/22/95 07/31/97***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 98%	91%
STPE-CM 8103(11) RESERVE ST. LANDSCAPING	0.000 mi	LANDSCAPING	$ 230,650	KEENEY CONSTRUCTION $ 219,477	$ 237,225	APPR 09/03/96	08/31/95 10/02/95 03/29/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 98%	06/15/96
BR-STPP 6-1(65)83 PARADISE - EAST (WEST SECTION)	3.055 mi	GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.	$ 9,983,036	D.H. BLATTNER & SONS, INC. $ 9,756,496	$ 7,601,166		10/12/95 01/08/96 12/12/97***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 78%	50%
STPS 354-1(5)4 POLSON SOUTH - SOUTH SECTION	1.922 mi	GR, AGG. SURF., PMS, SEAL & COVER	$ 770,961	PUMCO, INC. $ 862,153	$ 944,840	PEND 01/22/97	10/12/95 12/04/95 01/31/97***	F.P.M. MCKINNEY, JOHN PHONE NO :722-4506 98%	112%
STPP 83-2(7)48 MISSOULA COUNTY LINE-NORTH	17.340 mi	WIDEN, PMS, SEAL & COVER	$ 5,432,842	A-1 PAVING, INC $ 5,636,818	$ 2,618,993		02/07/96 03/25/96 05/20/98***	F.P.M. CHRISINGER,KENNETH L PHONE NO :886-2121 46%	47%
IM 90-1(118)64 TARKIO-EAST	10.054 mi	PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.	$ 7,375,562	RIVERSIDE CONTRACTING INC $ 7,638,763	$ 5,051,694		03/07/96 03/22/96 09/26/98***	F.P.M. MCKINNEY, JOHN PHONE NO :722-4506 66%	47%
NH-PLH 5-3(61)115 F GRANDVIEW - NORTH PLH-NH 5-3(62)123 F MONTANA 40 - SOUTH CONTRACT TOTAL	3.000 mi	GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR. GR, AGG. SURF., PMS, SEAL & COVER	$ 9,570,088	SCHELLINGER CONST CO.,INC. $ 7,618,818	$ 6,523,693		04/11/96 05/06/96 07/25/97***	F.P.M. ROBERTS, JAMES PHONE NO :752-0531 78%	57%
RTF 5-2(74)93 10 MILES NORTH OF DAYTON-NORTH	21.640 mi	PMS OVERLAY, SEAL & COVER	$ 1,749,157	A-1 PAVING, INC $ 1,694,165	$ 1,239,796		06/04/96 07/22/96 05/31/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 73%	77%
STPP 6-1(70)15 NOXON-EAST	13.198 km	SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER	$ 1,443,091	RIVERSIDE CONTRACTING INC $ 1,556,458	$ 1,425,504		06/04/96 06/20/96 06/14/97***	F.P.M. ROEDEL, DONALD PHONE NO :293-5402 92%	95%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** MISSOULA DISTRICT *** PAGE NO: 2

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(124)0				FRANK GURNEY, INC			07/09/96	F.P.M. JOHNSON, ROBERT L.	
LOOKOUT PASS - GUARDRAIL		CONC. MED. RAIL, PCCP GROOVING & GR.					09/09/96	PHONE NO :523-5864	
	5.800 mi		$ 643,703	$ 655,207	$ 599,107		08/01/97***	91%	60%
STPHS 0002(246)				PAVLIK ELECTRIC CO, INC			08/02/96	F.P.M. KALBERG, J. GARY	
DISTRICT 1-GUARDRAIL & INTERSE		GUARDRAIL & INTERSECTION IMPROVEMENT					09/09/96	PHONE NO :257-3395	
	0.000 km		$ 107,751	$ 94,755	$ 24,093		05/10/97***	25%	2%
CM 0002(158)				SCOTT CONSTRUCTION INC			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					/ /	PHONE NO :523-5877	
	0.000 mi		$ 1,370,128	$ 1,448,380	$ 14,487		09/26/97***	1%	0%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448 mi		$ 715,035	$ 559,365	$ 438,710		09/20/97***	78%	83%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078 km		$ 7,060,321	$ 6,111,294	$ 542,327		05/02/99***	9%	10%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310 km		$ 2,752,627	$ 2,880,351	$ 502,647		07/13/98***	17%	19%
STPHS 8199(22)				PAVLIK ELECTRIC CO, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
SOUTH 14TH STREET WEST & JOHNS		TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS					10/07/96	PHONE NO :523-5877	
	0.000 mi		$ 77,132	$ 72,749	$ 29,715		02/09/97***	41%	17%
STPHS 36-1(12)4				ALPINE CONSTRUCTION, INC.			10/10/96	F.P.M. JOHNSON, ROBERT L.	
EAST OF PLAINS		SIGNING					/ /	PHONE NO :523-5864	
	0.000 mi		$ 13,223	$ 8,911	$ 0		05/19/97***	0%	0%
RTF 1-2(87)122				A-1 PAVING, INC			12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					/ /	PHONE NO :886-2121	
RTF 52-1(13)18							07/11/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075 km		$ 841,026	$ 797,465	$ 7,976			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 473-1(1)0				JENSEN PAVING			12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					/ /	PHONE NO :523-5877	
RTF 7-1(75)39							08/01/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 8,246			1%	0%
SMP 2499(96)				SCHELLINGER CONST CO.,INC.			12/12/96	F.P.M. MCKINNEY, JOHN	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :722-4506	
	0.000	mi	$ 346,500	$ 283,660	$ 0		09/30/97***	0%	09/30/97
SMP 2799(96)				SCHELLINGER CONST CO.,INC.			12/12/96	F.P.M. KALBERG, J. GARY	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :257-3395	
	0.000	mi	$ 147,875	$ 103,218	$ 0		06/30/97***	0%	06/30/97
RTS 474-1(4)2				JTL GROUP, INC.-MISSOULA			12/12/96	F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE-WEST		PL MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :523-5864	
	1.500	mi	$ 104,871	$ 79,283	$ 794		02/17/97***	1%	0%
SMP 3299(96)				L.S. JENSEN & SONS INC			12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 0		09/30/97***	0%	09/30/97
MISSOULA DISTRICT TOTALS			$ 59,582,548	$ 55,533,336	$ 34,921,918			60%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82 BOZEMAN-FOUR CORNERS	6.159	GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM mi	$ 9,072,324	H. K. CONTRACTORS, INC. $ 7,378,871	$ 8,751,362		12/15/94 03/14/95 05/04/97***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 98%	78%
IM 2(50) STATEWIDE INTERSTATE BRIDGE DE	1.554	STATEWIDE BRIDGE DECK REHAB. mi	$ 2,017,054	COP CONSTRUCTION CO. $ 1,213,613	$ 1,176,052		06/30/95 07/20/95 07/19/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 97%	99%
IM 15-4(75)200 LINCOLN ROAD-SIEBEN	17.094	PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB. mi	$ 6,122,110	JIM GILMAN EXCAVATING INC. $ 5,490,612	$ 5,510,251	PEND 12/19/96	08/31/95 04/16/96 06/30/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 98%	83%
IM 0002(62) INTERSTATE SIGNING - BUTTE	400.200	SIGNING & SIGN SUPPORT UPGRADE mi	$ 5,809,670	OMO CONSTRUCTION INC $ 5,551,624	$ 4,607,128		11/20/95 03/18/96 01/31/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 83%	73%
RTS 279-1(5)23 WILBORN NORTHWEST	26.570	PMS OVERLAY, SEAL & COVER km	$ 1,022,130	BLAHNIK CONSTRUCTION, INC. $ 1,045,014	$ 839,043		01/04/96 07/29/96 03/29/97***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 80%	77%
NH 8-1(19)27 MAC DONALD PASS - EAST	11.300	PMS OVERLAY, SEAL & COVER km	$ 2,208,205	JIM GILMAN EXCAVATING INC. $ 1,972,181	$ 1,767,942		06/04/96 08/19/96 07/15/97***	F.P.M. SACKS,RAY PHONE NO :457-0526 90%	94%
IM-NH-STPP 0002(242) 1996-DIST 2 DURABLE PAVEMENT M	244.000	DURABLE PAVEMENT MARKINGS mi	$ 685,140	ACCENT STRIPE INC $ 646,964	$ 348,387		06/04/96 08/28/96 01/31/97***	F.P.M. ZORN, CHERYL PHONE NO :685-3319 54%	58%
IM 15-4(78)192 CAPITOL INTERCHANGE-HELENA	0.000	LIGHTING mi	$ 149,554	MONTANA LINES, INC $ 131,504	$ 110,239		07/09/96 11/06/96 11/25/96	F.P.M. SACKS,RAY PHONE NO :457-0526 100%	87%
STPU 1202(3) OAK STREET - BOZEMAN IM 90-6(67)307 NORTH 7TH INTERCHANGE-BOZEMAN CONTRACT TOTAL	1.285	GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER RAMP WIDENING, PMS, SEAL & COVER mi	$ 1,925,850	A.M. WELLES, INC. $ 1,853,488	$ 958,722		08/02/96 09/11/96 03/29/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 52%	48%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 205-1(16)23				JTL GROUP, INC.-BELGRADE			08/02/96	F.P.M. ARVISH,MIKE	
2 MILES EAST OF BELGRADE		CURVE REALIGNMENT, GR., AGG. SURF., PMS, SEAL & COVER AND					09/09/96	PHONE NO :782-9327	
	0.500	mi	$ 510,860	$ 474,235	$ 346,835		03/29/97***	73%	68%
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							03/29/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 244,919			20%	33%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					/ /	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 2,688		05/21/97***	1%	0%
IM 0002(209)				HARDRIVES ASPHALT PAVING			09/04/96	F.P.M. BRAZILL,WILLIAM	
D-2 INTERSTATE - CRACK SEALING		CRACK SEALING					10/08/96	PHONE NO :685-3319	
	57.100	km	$ 105,006	$ 87,018	$ 33,336		11/02/97***	38%	12%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	/ /	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 39,295		11/10/98***	1%	0%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					/ /	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 13,448		09/30/97***	1%	0%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					/ /	PHONE NO :683-6290	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 37,378		12/16/98***	1%	0%
RTS 283-1(2)0				RIVERSIDE CONTRACTING INC			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					/ /	PHONE NO :683-6290	
RTS 357-1(2)5							06/13/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	0%

*** ESTIMATED COMPLETION DATE

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1997mont

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
			PRIME CONTRACTOR					MONT.DEPT. FIELD PROJECT MANAGER	
SMP 1699(96)			JTL GROUP, INC.-BELGRADE				12/12/96	F.P.M. MCCORMICK, THOMAS	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					12/20/96	PHONE NO :586-5074	
	0.000	mi	$ 361,230	$ 246,265	$ 13,359		06/30/97***	5%	06/30/97
SMP 2299(96)			JIM GILMAN EXCAVATING INC.				12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					/ /	PHONE NO :683-6290	
	0.000	mi	$ 183,750	$ 213,115	$ 0		06/30/97***	0%	06/30/97
BUTTE DISTRICT TOTALS			$ 42,306,039	$ 37,142,555	$ 24,803,971			62%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(5) F				SLETTEN CONSTRUCTION CO			12/15/94	F.P.M. RANDY AAFEDT	
9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES					01/16/95	PHONE NO :771-7170	
	0.360	mi	$ 6,928,881	$ 5,834,970	$ 5,873,513		03/10/97***	98%	99%
IM 15-6(28)323 F				A-1 PAVING, INC			04/06/95	F.P.M. TERRY WICKMAN	
BRADY - NO. & SO. (NORTHBOUND)		GR, AGG. SURF., PMS					05/04/95	PHONE NO :278-7931	
	11.568	mi	$ 8,121,632	$ 7,398,020	$ 7,826,269		10/12/97***	98%	97%
BR-STPU 5211(6) F				SHUMAKER TRUCKING AND EXC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY	OBLITERATION				/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		03/29/97***	1%	0%
NH-BR 24-4(12)138 F				SLETTEN CONSTRUCTION CO			08/31/95	F.P.M. BILL LAY	
SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &	COVER AND BRIDGES				10/12/95	PHONE NO :264-5310	
STPHS 10-1(18)4							06/30/97***		
SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM							
CONTRACT TOTAL	1.781	mi	$ 3,258,029	$ 2,758,929	$ 2,975,175			98%	83%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL &	COVER				11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 5,557,789			52%	63%
STPP 44-1(10)14				SK CONSTRUCTION INC			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER					02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 7,013,881		05/15/98***	75%	51%
STPP 3-4(6)102				FLYING EAGLE CORPORATION			02/07/96	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER - EROSION C		EROSION CONTROL					06/12/96	PHONE NO :338-3417	
STPP 58-1(14)15							03/29/97***		
NORTH OF KIOWA - SNOW FENCE		SNOW FENCE							
CONTRACT TOTAL	0.046	mi	$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							06/30/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,011,601			90%	104%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(63)				ALPINE CONSTRUCTION, INC.			06/04/96	F.P.M. RANDY AAFEDT	
INTERSTATE SIGNING - GREAT FAL		INTERSTATE SIGNING					07/09/96	PHONE NO :771-7170	
	182.000 mi		$ 2,377,664	$ 2,155,706	$ 1,330,691		06/21/97***	62%	73%
RTF 24-3(23)109				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
BOWMANS CORNER-NORTHEAST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :264-5310	
	12.500 km		$ 1,467,042	$ 1,329,316	$ 1,254,890		03/10/97***	94%	78%
NH 60-2(40)96				UNITED MAT'LS OF GREAT FALLS			06/04/96	F.P.M. DOUG WILMOT	
FOX FARM RD. & 10TH AVENUE SOU		INTERSECTION IMPROVEMENT & P C C P					07/08/96	PHONE NO :771-7346	
	0.788 mi		$ 2,009,760	$ 1,896,001	$ 1,847,687		06/29/97***	97%	83%
RTS 408-1(1)0				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
FAIRFIELD - WEST		PMS OVERLAY, SEAL & COVER					10/08/96	PHONE NO :264-5310	
	31.350 km		$ 1,149,411	$ 1,074,410	$ 488,647		05/09/97***	45%	87%
BR 9003(16)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. GARY BERG	
MILK RIVER BRIDGE NORTH OF LOH		PRESTRESSED BEAM BRIDGE					09/30/96	PHONE NO :265-6821	
	0.059 km		$ 881,373	$ 764,287	$ 297,204		08/22/97***	39%	39%
IM 15-5(90)248				RIVERSIDE CONTRACTING INC			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852 mi		$ 6,217,870	$ 5,332,817	$ 724,619		01/15/99***	14%	0%
STPHS 0002(271)				ASHBACH CONSTRUCTION			10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					/ /	PHONE NO :264-5310	
	0.000 mi		$ 180,452	$ 72,561	$ 0		10/03/97***	0%	0%
RTS 218-1(5)0				RIVERSIDE CONTRACTING INC			11/14/96	F.P.M. TERRY WICKMAN	
CONRAD - EAST		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :278-7931	
	13.552 km		$ 657,994	$ 630,927	$ 6,310		07/11/97***	1%	0%
RTS 223-2(5)41				CENTURY COMPANIES, INC.			11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	18.944 km		$ 516,444	$ 547,750	$ 5,477		07/11/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 240-1(3)1 CHINOOK - SOUTH	16.163 km	PMS OVERLAY AND SEAL & COVER	$ 654,150	RIVERSIDE CONTRACTING INC $ 609,864	$ 6,099		11/14/96 / / 07/11/97***	F.P.M. GARY BERG PHONE NO :265-6821 1%	0%
RTS 331-1(2)2 BELT - NORTH	13.747 km	PMS OVERLAY AND SEAL & COVER	$ 547,538	RIVERSIDE CONTRACTING INC $ 517,533	$ 5,175		11/14/96 / / 07/11/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
RTS 233-1(6)0 HAVRE - NORTH	21.600 km	PMS OVERLAY AND SEAL & COVER	$ 1,411,733	PRINCE INC $ 1,304,240	$ 13,042		11/14/96 / / 08/22/97***	F.P.M. GARY BERG PHONE NO :265-6821 1%	0%
SMP 1499(96) CRUSH AND STOCKPILE - GREAT FA	0.000 mi	CRUSH & STOCKPILE	$ 277,320	A.M. WELLES, INC. $ 280,916	$ 0		12/12/96 02/03/97 06/30/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%	06/30/97
GREAT FALLS DISTRICT TOTALS			$ 61,011,929	$ 56,382,006	$ 38,346,442			66%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 57-7(13)317				PRINCE INC			05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		FMS OVERLAY, SEAL & COVER					08/29/95	PHONE NO :365-2877	
	9.233 mi		$ 2,572,642	$ 2,485,218	$ 2,309,712		03/29/97***	93%	93%
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GR, AGG. SURF., CTB, FMS, SEAL & COVER					06/29/95	PHONE NO :653-1050	
	9.821 mi		$ 6,527,624	$ 5,824,462	$ 5,582,131		08/19/97***	96%	95%
NH 1-9(31)516				WASHINGTON CONSTRUCTION			09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.					12/06/95	PHONE NO :228-9478	
	9.920 mi		$ 6,904,834	$ 6,873,272	$ 7,059,175		12/05/97***	98%	69%
RTS 246-1(6)4				PRINCE INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		FMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	03/29/97***		
1 MI. WEST OF WOLF POINT - NOR		FMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		FMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18									
FROID - EAST		FMS OVERLAY, SEAL & COVER							
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		FMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800 mi		$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	72%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							02/09/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000 km		$ 1,013,765	$ 1,206,841	$ 1,216,086			98%	98%
IM 94-4(49)154				EMPIRE SAND AND GRAVEL CO.,INC			03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, FMS OVERLAY, SEAL & COVER					04/16/96	PHONE NO :232-1093	
	8.859 mi		$ 7,739,779	$ 6,395,008	$ 6,272,890		08/26/98***	98%	84%
STPS 201-1(2)0				PRINCE INC			05/02/96	F.P.M. BARTH, TIM	
JCT. MONTANA HIGHWAY 13 - EAST		GR, AGG. SURF., FMS, SEAL & COVER					06/24/96	PHONE NO :653-1050	
	5.987 mi		$ 1,689,615	$ 1,776,170	$ 1,736,726		08/27/97***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 61-4(14)118				RIVERSIDE CONTRACTING INC			06/04/96	F.P.M. EIDE, LEON	
MALTA - SOUTH		PMS OVERLAY, SEAL & COVER					07/30/96	PHONE NO :365-2877	
RTF 61-4(15)105							07/10/97***		
ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,322,679			86%	67%
RTF 54-1(5)17				RIVERSIDE CONTRACTING INC			06/04/96	F.P.M. FRETTE, KURT	
BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER					06/19/96	PHONE NO :232-1093	
	12.200	mi	$ 1,991,792	$ 2,323,305	$ 2,181,739		08/13/97***	94%	66%
NH 1-8(20)472				PRINCE INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 1,662,340		02/04/98***	39%	51%
STPS 515-1(4)2				WICKENS CONSTRUCTION, INC.			07/09/96	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTHWEST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :787-5701	
RTS 515-1(5)1							01/25/98***		
BIG MUDDY CREEK - NO. & SO.		GR., AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 1,723,649			83%	45%
RTF 2-1(22)21				MARVIN A. REHBEIN			07/09/96	F.P.M. FRETTE, KURT	
20 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER					08/13/96	PHONE NO :232-1093	
RTF 2-1(21)13							08/07/97***		
13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	14.266	mi	$ 3,241,566	$ 3,457,370	$ 3,049,229			88%	66%
IM 94-3(47)86				PRINCE INC			07/09/96	F.P.M. MARTIN, DOUGLAS	
COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS					08/13/96	PHONE NO :232-1093	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,191,600		08/30/97***	88%	58%
STPP-NH-STPS 0002(244)				ACCENT STRIPE INC			08/02/96	F.P.M. LAUCKNER, JAMES	
1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					/ /	PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 4,900		07/18/97***	1%	24%
IM 94-3(44)99				EDWARD T. COPPS CONST.			10/10/96	F.P.M. MARTIN, DOUGLAS	
FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB					/ /	PHONE NO :232-1093	
	0.000	km	$ 146,556	$ 73,759	$ 738		09/15/97***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9042(10)				EDWARD T. COPPS CONST.			10/10/96	F.P.M. BACON, DAVID	
USRS MAIN CANAL - NORTH OF SID		P.S. TRI-DECK BEAM BRIDGE & APPROACHES					/ /	PHONE NO :365-2877	
	0.351 km		$ 182,403	$ 152,456	$ 3,393		06/05/97***	2%	0%
STPS 447-1(11)12				SK CONSTRUCTION INC			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					/ /	PHONE NO :232-1093	
RTS 446-1(1)0							10/10/97***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689 km		$ 2,514,661	$ 2,341,741	$ 23,417			1%	0%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND					/ /	PHONE NO :653-1050	
	0.094 km		$ 4,166,617	$ 4,538,099	$ 45,379		11/15/98***	1%	0%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					/ /	PHONE NO :787-5701	
	0.000 km		$ 2,003,175	$ 1,942,007	$ 0		07/03/98***	0%	0%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :653-1050	
	0.070 km		$ 1,128,674	$ 1,015,866	$ 10,158		11/15/97***	1%	0%
RTS 201-2(9)46				RIVERSIDE CONTRACTING INC			12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :653-1050	
RTS 202-1(1)0							11/15/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390 km		$ 3,663,822	$ 3,504,388	$ 35,010			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9055(6) BEAVER CREEK - S OF WIBAUX	0.056 km	GR., AGG. SURF., PS CONC. BEAM BRIDGE	SLETTEN CONSTRUCTION CO	$ 473,137	$ 459,733	$ 4,600		12/12/96 / / 02/17/97***	F.P.M. BACON, DAVID PHONE NO :365-2877 1%	0%
SMP 0699(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	PRINCE INC	$ 173,540	$ 169,000	$ 0		12/12/96 / / 06/30/97***	F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093 0%	06/30/97
SMP 4299(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	FISHER SAND AND GRAVEL CO.	$ 363,650	$ 282,055	$ 0		12/12/96 / / 06/30/97***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%	06/30/97
GLENDIVE DISTRICT TOTALS				$ 62,890,833	$ 60,046,554	$ 40,529,977			67%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358	mi	$ 8,537,068	$ 7,644,405	$ 8,793,137		03/29/97***	98%	85%
STPS 300-1(3)6				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/94	F.P.M. SHUPAK,TOM	
BIG COULEE ROAD		GRADING, AGGREGATE SURFACING				01/08/96	11/07/94	PHONE NO :245-0370	
	3.155	mi	$ 1,463,387	$ 1,323,143	$ 1,760,918		03/29/97***	98%	71%
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 276,941		03/29/97***	77%	10/15/94
NH 14-5(13)167 F				SK CONSTRUCTION INC		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						APPR	03/29/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				07/22/96			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,610,246			98%	90%
IM 90-9(81)503 F				RIVERSIDE CONTRACTING INC			10/12/95	F.P.M. DYEKMAN,JEFF(ACTING)	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLE OVERLAY					03/18/96	PHONE NO :657-0262	
RTF 48-1(16)0							08/31/98***		
CITY OF HARDIN		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	11.213	km	$ 7,475,227	$ 7,400,450	$ 7,656,782			98%	84%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,191,747		03/29/97***	95%	79%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 2,224,242		12/19/97***	45%	42%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450							06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.							
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 3,887,562			62%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(217)				ACE ELECTRIC INC			05/02/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS-DIST. 5 -ELECTRICA		FLASHER, PAVEMENT MARKINGS, AND SIGNING					07/03/96	PHONE NO :245-0370	
	0.000	mi	$ 60,648	$ 72,358	$ 25,397		03/29/97***	35%	30%
RTF 37-1(20)0				JTL GROUP, INC.-BILLINGS			06/04/96	F.P.M. SLOE, DAVID A.	
LITTLE BIGHORN BATTLEFIELD-EAS		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0261	
	8.700	mi	$ 978,161	$ 983,225	$ 0		03/06/97***	0%	0%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 4,457,455		10/22/98***	46%	33%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 343,172		08/22/97***	54%	40%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	0.000	mi	$ 1,326,162	$ 1,484,484	$ 830,067		03/29/97***	56%	68%
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 429,597		09/22/97***	47%	23%
STPE 4-2(14)55				COP CONSTRUCTION CO.			09/04/96	F.P.M. SLOE, DAVID A.	
DRAIN LINE - LAUREL		STORM DRAIN & PUMPING FACIL.					09/27/96	PHONE NO :657-0261	
	0.340	mi	$ 411,362	$ 514,794	$ 440,652		08/25/97***	86%	57%
NH-STPP 0002(279) - (054)				J & S CONSTRUCTION, INC.			09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000	mi	$ 486,970	$ 481,009	$ 233,100		08/11/97***	48%	28%
STPP 45-1(14)0				SK CONSTRUCTION INC			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 300,377		01/28/99***	5%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/97

DATE:02/10/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 0002(169)				DONNES CONSTRUCTION			10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					/ /	PHONE NO :245-0370	
	0.000	mi	$ 97,464	$ 84,415	$ 844		05/19/97***	1%	0%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					/ /	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 15,000		02/17/97***	1%	0%
RTF 72-1(4)10				JTL GROUP, INC.-BILLINGS			12/12/96	F.P.M. DYEKMAN,JEFF(ACTING)	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0262	
	17.500	km	$ 748,152	$ 636,364	$ 6,364		07/11/97***	1%	0%
BILLINGS DISTRICT TOTALS			$ 58,378,108	$ 55,901,287	$ 36,483,600			61%	
TOTALS FOR ALL PROJECTS:			$284,169,456	$265,005,737	$175,085,908			63%	

S
625.70
H3fe
Feb.1997

STATE DOCUMENTS COLLECTION

APR 0 1997

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** MISSOULA DISTRICT ***

DATE:03/11/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40				SCHELLINGER CONST CO.,INC.		APPR	05/04/95	F.P.M. MITCHELL, JAMES D.	
CRESTON NORTH		GR, AGG. SURF., PMS, SEAL & COVER, STR.				09/17/96	05/22/95	PHONE NO :755-8557	
	7.856	mi	$ 7,652,203	$ 6,311,903	$ 7,110,907		07/31/97***	98%	91%
STPE-CM 8103(11)				KEENEY CONSTRUCTION		APPR	08/31/95	F.P.M. JOHNSON, ROBERT L.	
RESERVE ST. LANDSCAPING		LANDSCAPING				09/03/96	10/02/95	PHONE NO :523-5864	
	0.000	mi	$ 230,650	$ 219,477	$ 237,225		03/29/97***	98%	06/15/96
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 7,758,845		12/12/97***	80%	46%
STPS 354-1(5)4				PUMCO, INC.		PEND	10/12/95	F.P.M. MCKINNEY, JOHN	
POLSON SOUTH - SOUTH SECTION		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	12/04/95	PHONE NO :722-4506	
	1.922	mi	$ 770,961	$ 862,153	$ 952,997		04/22/97***	98%	112%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :886-2121	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 2,618,993		05/20/98***	46%	47%
IM 90-1(118)64				RIVERSIDE CONTRACTING, INC.			03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :722-4506	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 5,051,694		09/26/98***	66%	47%
NH-PLH 5-3(61)115 F				SCHELLINGER CONST CO.,INC.		PEND	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR.				03/03/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F							07/25/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	3.000	mi	$ 9,570,088	$ 7,618,818	$ 6,537,411			78%	57%
RTF 5-2(74)93				A-1 PAVING, INC			06/04/96	F.P.M. KALBERG, J. GARY	
10 MILES NORTH OF DAYTON-NORTH		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :257-3395	
	21.640	mi	$ 1,749,157	$ 1,694,165	$ 1,239,796		05/31/97***	73%	77%
STPP 6-1(70)15				RIVERSIDE CONTRACTING, INC.			06/04/96	F.P.M. ROEDEL, DONALD	
NOXON-EAST		SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER					06/20/96	PHONE NO :293-5402	
	13.198	km	$ 1,443,091	$ 1,556,458	$ 1,425,504		06/14/97***	92%	95%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97

DATE:03/11/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(124)0 LOOKOUT PASS - GUARDRAIL	5.800 mi	CONC. MED. RAIL, PCCP GROOVING & GR.	FRANK GURNEY, INC $ 643,703	$ 655,207	$ 599,107		07/09/96 09/09/96 08/01/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 91%	60%
STPHS 0002(246) DISTRICT 1-GUARDRAIL & INTERSE	0.000 km	GUARDRAIL & INTERSECTION IMPROVEMENT	PAVLIK ELECTRIC CO, INC $ 107,751	$ 94,755	$ 24,093		08/02/96 09/09/96 05/10/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 25%	2%
CM 0002(158) SIGNAL OPERATION IMPROVEMENTS-	0.000 mi	TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT	SCOTT CONSTRUCTION INC $ 1,370,128	$ 1,448,380	$ 14,487		08/02/96 / / 09/26/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 1%	0%
STPHS-NH 5-3(68)102 SOUTH OF SOMMERS	0.448 mi	CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS	A-1 PAVING, INC $ 715,035	$ 559,365	$ 438,710		08/02/96 09/11/96 09/20/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 78%	83%
STPP 52-2(24)33 CRESTON - SOUTH	7.078 km	GR, AGG. SURF., PMS, SEAL & COVER	SCHELLINGER CONST CO.,INC. $ 7,060,321	$ 6,111,294	$ 802,866		09/04/96 09/23/96 05/02/99***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 13%	10%
STPS 269-1(11)5 CORVALLIS - NORTH & SOUTH	7.310 km	WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES	A-1 PAVING, INC $ 2,752,627	$ 2,880,351	$ 589,221		09/04/96 11/04/96 07/13/98***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 20%	19%
STPHS 8199(22) SOUTH 14TH STREET WEST & JOHNS	0.000 mi	TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS	PAVLIK ELECTRIC CO, INC $ 77,132	$ 72,749	$ 29,715		09/04/96 10/07/96 04/21/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 41%	17%
STPHS 36-1(12)4 EAST OF PLAINS	0.000 mi	SIGNING	ALPINE CONSTRUCTION, INC. $ 13,223	$ 8,911	$ 0		10/10/96 / / 05/19/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 0%	0%
RTF 1-2(87)122 KALISPELL STRIP AND LASALLE RO RTF 52-1(13)18 BIGFORK NORTH & SOUTH CONTRACT TOTAL	20.075 km	PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER SEAL & COVER	A-1 PAVING, INC $ 841,026	$ 797,465	$ 7,976		12/12/96 / / 07/11/97***	F.P.M. CHRISINGER,KENNETH L PHONE NO :886-2121 1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 473-1(1)0 WEST FORK ROAD RTF 7-1(75)39 CHARLOS HEIGHTS - NORTH		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER SEAL & COVER		JENSEN PAVING			12/12/96 / / 08/01/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877	
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 8,246			1%	0%
SMP 2499(96) CRUSH AND STOCKPILE - MISSOULA	0.000	CRUSH & STOCKPILE mi	$ 346,500	SCHELLINGER CONST CO.,INC. $ 283,660	$ 105,572		12/12/96 02/11/97 09/30/97***	F.P.M. MCKINNEY, JOHN PHONE NO :722-4506 37%	09/30/97
SMP 2799(96) CRUSH AND STOCKPILE - MISSOULA	0.000	CRUSH & STOCKPILE mi	$ 147,875	SCHELLINGER CONST CO.,INC. $ 103,218	$ 0		12/12/96 / / 06/30/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 0%	06/30/97
RTS 474-1(4)2 DESMET INTERCHANGE-WEST	1.500	PL MIX BIT. SURF. OVERLAY, SEAL & COVER mi	$ 104,871	JTL GROUP, INC.-MISSOULA $ 79,283	$ 794		12/12/96 / / 04/21/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 1%	0%
SMP 3299(96) CRUSH AND STOCKPILE - MISSOULA	0.000	CRUSH & STOCKPILE mi	$ 286,400	L.S. JENSEN & SONS INC $ 319,266	$ 0		12/12/96 / / 09/30/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 0%	09/30/97
MISSOULA DISTRICT TOTALS			$ 59,582,548	$ 55,533,336	$ 35,554,157			61%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** BUTTE DISTRICT ***

DATE:03/11/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82				H. K. CONTRACTORS, INC.			12/15/94	F.P.M. MCCORMICK, THOMAS	
BOZEMAN-FOUR CORNERS		GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM					03/14/95	PHONE NO :586-5074	
	6.159	mi	$ 9,072,324	$ 7,378,871	$ 8,751,362		05/04/97***	98%	78%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 2,017,054	$ 1,213,613	$ 1,176,052		07/19/97***	97%	99%
IM 15-4(75)200				JIM GILMAN EXCAVATING INC.		PEND	08/31/95	F.P.M. HELD, TERRY	
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB.				12/19/96	04/16/96	PHONE NO :285-4732	
	17.094	mi	$ 6,122,110	$ 5,490,612	$ 5,510,251		06/30/97***	98%	83%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 4,607,128		01/31/97***	83%	73%
RTS 279-1(5)23				BLAHNIK CONSTRUCTION, INC.			01/04/96	F.P.M. ARVISH,MIKE	
WILBORN NORTHWEST		PMS OVERLAY, SEAL & COVER					07/29/96	PHONE NO :782-9327	
	26.570	km	$ 1,022,130	$ 1,045,014	$ 839,043		03/29/97***	80%	77%
NH 8-1(19)27				JIM GILMAN EXCAVATING INC.			06/04/96	F.P.M. SACKS,RAY	
MAC DONALD PASS - EAST		PMS OVERLAY, SEAL & COVER					08/19/96	PHONE NO :457-0526	
	11.300	km	$ 2,208,205	$ 1,972,181	$ 1,767,942		07/15/97***	90%	94%
IM-NH-STPP 0002(242)				ACCENT STRIPE INC			06/04/96	F.P.M. ZORN, CHERYL	
1996-DIST 2 DURABLE PAVEMENT M		DURABLE PAVEMENT MARKINGS					08/28/96	PHONE NO :685-3319	
	244.000	mi	$ 685,140	$ 646,964	$ 348,387		04/21/97***	54%	58%
IM 15-4(78)192				MONTANA LINES, INC			07/09/96	F.P.M. SACKS,RAY	
CAPITOL INTERCHANGE-HELENA		LIGHTING					11/06/96	PHONE NO :457-0526	
	0.000	mi	$ 149,554	$ 131,504	$ 110,239		11/25/96	100%	87%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							03/29/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 978,398			53%	47%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97

DATE:03/11/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 205-1(16)23			JTL GROUP, INC.-BELGRADE				08/02/96	F.P.M. ARVISH,MIKE	
2 MILES EAST OF BELGRADE		CURVE REALIGNMENT, GR., AGG. SURF., PMS, SEAL & COVER AND					09/09/96	PHONE NO :782-9327	
	0.500 mi		$ 510,860	$ 474,235	$ 346,835		03/29/97***	73%	68%
STPP 29-4(20)83			JIM GILMAN EXCAVATING INC.				08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							03/29/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000 mi		$ 1,218,755	$ 1,198,649	$ 245,535			20%	33%
STPHS 1299(3)			JTL GROUP, INC.-BILLINGS				09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					/ /	PHONE NO :586-5074	
	0.000 mi		$ 252,828	$ 268,691	$ 2,688		05/21/97***	1%	0%
IM 0002(209)			HARDRIVES ASPHALT PAVING				09/04/96	F.P.M. BRAZILL,WILLIAM	
D-2 INTERSTATE - CRACK SEALING		CRACK SEALING					10/08/96	PHONE NO :685-3319	
	57.100 km		$ 105,006	$ 87,018	$ 33,336		11/02/97***	38%	12%
STPP 14-2(12)33			EMPIRE SAND AND GRAVEL CO.,INC			PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604 mi		$ 4,501,511	$ 3,929,526	$ 39,295		11/10/98***	1%	0%
IM 15-4(81)195			JIM GILMAN EXCAVATING INC.				10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					/ /	PHONE NO :457-0526	
	7.333 km		$ 1,549,438	$ 1,344,671	$ 13,448		09/30/97***	1%	0%
STPP 13-1(22)0			EMPIRE SAND AND GRAVEL CO.,INC				10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					/ /	PHONE NO :683-6290	
	39.173 km		$ 4,213,643	$ 3,737,737	$ 37,378		12/16/98***	1%	0%
RTS 283-1(2)0			RIVERSIDE CONTRACTING, INC.				11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					/ /	PHONE NO :683-6290	
RTS 357-1(2)5							06/13/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720 km		$ 396,981	$ 358,777	$ 3,589			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699(96)				JTL GROUP, INC.-BELGRADE			12/12/96	F.P.M. MCCORMICK, THOMAS	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					12/20/96	PHONE NO :586-5074	
	0.000 mi		$ 361,230	$ 246,265	$ 68,314		06/30/97***	28%	06/30/97
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					/ /	PHONE NO :683-6290	
	0.000 mi		$ 183,750	$ 213,115	$ 0		06/30/97***	0%	06/30/97
BUTTE DISTRICT TOTALS			$ 42,306,039	$ 37,142,555	$ 24,879,219			63%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GREAT FALLS DISTRICT ***

DATE:03/11/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE		BRIDGE AND APPROACHES	SLETTEN CONSTRUCTION CO			PEND 03/03/97	12/15/94 01/16/95	F.P.M. RANDY AAFEDT PHONE NO :771-7170	
	0.360 mi		$ 6,928,881	$ 5,834,970	$ 5,874,510		03/10/97***	98%	99%
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)		GR, AGG. SURF., PMS	A-1 PAVING, INC			PEND 03/04/97	04/06/95 05/04/95	F.P.M. TERRY WICKMAN PHONE NO :278-7931	
	11.568 mi		$ 8,121,632	$ 7,398,020	$ 7,874,649		10/12/97***	98%	97%
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION	SHUMAKER TRUCKING AND EXC.				05/04/95 / / 03/29/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
	0.325 mi		$ 757,860	$ 478,500	$ 4,785				
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER - STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF		WIDEN, PMS OVERLAY, SEAL & COVER AND BRIDGES OVERHEIGHT WARNING SYSTEM	SLETTEN CONSTRUCTION CO				08/31/95 10/12/95 06/30/97***	F.P.M. BILL LAY PHONE NO :264-5310	
CONTRACT TOTAL	1.781 mi		$ 3,258,029	$ 2,758,929	$ 2,975,175			98%	83%
NH 1-3(27)219 F BROWNING-EAST & WEST NH 1-3(28)222 BROWNING URBAN		GR, AGG. SURF., PMS, SEAL & COVER PMS, SEAL & COVER	D.H. BLATTNER & SONS, INC.				10/12/95 11/21/95 02/14/98***	F.P.M. DENNIS LEO PHONE NO :338-3417	
CONTRACT TOTAL	7.127 mi		$ 10,728,180	$ 10,611,222	$ 5,557,789			52%	63%
STPP 44-1(10)14 VALIER-EAST		GR, PMS, SEAL & COVER	SK CONSTRUCTION INC				11/20/95 02/14/96 05/15/98***	F.P.M. MIKE KLETTE PHONE NO :278-7078 75%	51%
	13.691 mi		$ 9,295,163	$ 9,337,063	$ 7,017,297				
STPP 3-4(6)102 TWO MEDICINE RIVER - EROSION C STPP 58-1(14)15 NORTH OF KIOWA - SNOW FENCE		EROSION CONTROL SNOW FENCE	FLYING EAGLE CORPORATION				02/07/96 06/12/96 03/29/97***	F.P.M. DENNIS LEO PHONE NO :338-3417	
CONTRACT TOTAL	0.046 mi		$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3 15TH ST. AND RIVER DRIVE. - GR STPU 5205(8) F RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP GR, AGG. SURF., PCCP	UNITED MAT'LS OF GREAT FALLS			PEND 12/20/96	03/07/96 04/22/96 06/30/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170	
CONTRACT TOTAL	0.637 mi		$ 3,437,481	$ 3,333,604	$ 3,103,191			93%	104%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(63)				ALPINE CONSTRUCTION, INC.			06/04/96	F.P.M. RANDY AAFEDT	
INTERSTATE SIGNING - GREAT FAL		INTERSTATE SIGNING					07/09/96	PHONE NO :771-7170	
	182.000	mi	$ 2,377,664	$ 2,155,706	$ 1,419,458		06/21/97***	66%	73%
RTF 24-3(23)109				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
BOWMANS CORNER-NORTHEAST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :264-5310	
	12.500	km	$ 1,467,042	$ 1,329,316	$ 1,254,890		03/10/97***	94%	78%
NH 60-2(40)96				UNITED MAT'LS OF GREAT FALLS			06/04/96	F.P.M. DOUG WILMOT	
FOX FARM RD. & 10TH AVENUE SOU		INTERSECTION IMPROVEMENT & P C C P					07/08/96	PHONE NO :771-7346	
	0.788	mi	$ 2,009,760	$ 1,896,001	$ 1,940,108		06/29/97***	98%	83%
RTS 408-1(1)0				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
FAIRFIELD - WEST		PMS OVERLAY, SEAL & COVER					10/08/96	PHONE NO :264-5310	
	31.350	km	$ 1,149,411	$ 1,074,410	$ 488,647		05/09/97***	45%	87%
BR 9003(16)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. GARY BERG	
MILK RIVER BRIDGE NORTH OF LOH		PRESTRESSED BEAM BRIDGE					09/30/96	PHONE NO :265-6821	
	0.059	km	$ 881,373	$ 764,287	$ 377,829		08/22/97***	49%	39%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 724,619		01/15/99***	14%	0%
STPHS 0002(271)				ASHBACH CONSTRUCTION			10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					/ /	PHONE NO :264-5310	
	0.000	mi	$ 180,452	$ 72,561	$ 0		10/03/97***	0%	0%
RTS 218-1(5)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. TERRY WICKMAN	
CONRAD - EAST		PMS OVERLAY AND SEAL & COVER					02/18/97	PHONE NO :278-7931	
	13.552	km	$ 657,994	$ 630,927	$ 6,310		07/11/97***	1%	0%
RTS 223-2(5)41				CENTURY COMPANIES, INC.-MT			11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	18.944	km	$ 516,444	$ 547,750	$ 5,477		07/11/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 240-1(3)1				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. GARY BERG	
CHINOOK - SOUTH		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	16.163	km	$ 654,150	$ 609,864	$ 6,099		07/11/97***	1%	0%
RTS 331-1(2)2				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. RANDY AAFEDT	
BELT - NORTH		PMS OVERLAY AND SEAL & COVER					01/30/97	PHONE NO :771-7170	
	13.747	km	$ 547,538	$ 517,533	$ 104,362		07/11/97***	20%	0%
RTS 233-1(6)0				PRINCE, INC			11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 13,042		08/22/97***	1%	0%
SMP 1499(96)				A.M. WELLES, INC.			12/12/96	F.P.M. RANDY AAFEDT	
CRUSH AND STOCKPILE - GREAT FA		CRUSH & STOCKPILE					02/03/97	PHONE NO :771-7170	
	0.000	mi	$ 277,320	$ 280,916	$ 83,060		06/30/97***	30%	06/30/97
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					/ /	PHONE NO :338-3417	
	0.000	mi	$ 352,062	$ 371,251	$ 0		08/15/97***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 61,363,990	$ 56,753,257	$ 38,934,885			67%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 57-7(13)317				PRINCE, INC			05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PMS OVERLAY, SEAL & COVER					08/29/95	PHONE NO :365-2877	
	9.233	mi	$ 2,572,642	$ 2,485,218	$ 2,309,712		03/29/97***	93%	93%
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GR, AGG. SURF., CTB, PMS, SEAL & COVER					06/29/95	PHONE NO :653-1050	
	9.821	mi	$ 6,527,624	$ 5,824,462	$ 5,582,131		08/19/97***	96%	95%
NH 1-9(31)516				WASHINGTON CONSTRUCTION			09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.					12/06/95	PHONE NO :228-9478	
	9.920	mi	$ 6,904,834	$ 6,873,272	$ 7,059,175		12/05/97***	98%	69%
RTS 246-1(6)4				PRINCE, INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	03/29/97***		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18									
FROID - EAST		PMS OVERLAY, SEAL & COVER							
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800	mi	$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	72%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							02/09/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,216,086			98%	98%
IM 94-4(49)154				EMPIRE SAND AND GRAVEL CO.,INC			03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, PMS OVERLAY, SEAL & COVER					04/16/96	PHONE NO :232-1093	
	8.859	mi	$ 7,739,779	$ 6,395,008	$ 6,272,890		08/26/98***	98%	84%
STPS 201-1(2)0				PRINCE, INC			05/02/96	F.P.M. BARTH, TIM	
JCT. MONTANA HIGHWAY 13 - EAST		GR, AGG. SURF., PMS, SEAL & COVER					06/24/96	PHONE NO :653-1050	
	5.987	mi	$ 1,689,615	$ 1,776,170	$ 1,736,726		08/27/97***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
				PRIME CONTRACTOR					
RTF 61-4(14)118				RIVERSIDE CONTRACTING, INC.			06/04/96	F.P.M. EIDE, LEON	
MALTA - SOUTH		PMS OVERLAY, SEAL & COVER					07/30/96	PHONE NO :365-2877	
RTF 61-4(15)105							07/10/97***		
ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,322,679			86%	67%
RTF 54-1(5)17				RIVERSIDE CONTRACTING, INC.			06/04/96	F.P.M. FRETTE, KURT	
BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER					06/19/96	PHONE NO :232-1093	
	12.200	mi	$ 1,991,792	$ 2,323,305	$ 2,188,786		08/13/97***	94%	66%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 1,662,340		02/04/98***	39%	51%
STPS 515-1(4)2				WICKENS CONSTRUCTION, INC.			07/09/96	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTHWEST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :787-5701	
RTS 515-1(5)1							01/25/98***		
BIG MUDDY CREEK - NO. & SO.		GR., AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 1,723,649			83%	45%
RTF 2-1(22)21				MARVIN A. REHBEIN			07/09/96	F.P.M. FRETTE, KURT	
20 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER					08/13/96	PHONE NO :232-1093	
RTF 2-1(21)13							08/07/97***		
13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	14.266	mi	$ 3,241,566	$ 3,457,370	$ 3,054,108			88%	66%
IM 94-3(47)86				PRINCE, INC			07/09/96	F.P.M. MARTIN, DOUGLAS	
COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS					08/13/96	PHONE NO :232-1093	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,191,600		08/30/97***	88%	58%
STPP-NH-STPS 0002(244)				ACCENT STRIPE INC			08/02/96	F.P.M. LAUCKNER, JAMES	
1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					/ /	PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 4,900		07/18/97***	1%	24%
IM 94-3(44)99				EDWARD T. COFFS CONST.			10/10/96	F.P.M. MARTIN, DOUGLAS	
FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB					/ /	PHONE NO :232-1093	
	0.000	km	$ 146,556	$ 73,759	$ 738		09/15/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9042(10)			EDWARD T. COPPS CONST.				10/10/96	F.P.M. BACON, DAVID	
USRS MAIN CANAL - NORTH OF SID		P.S. TRI-DECK BEAM BRIDGE & APPROACHES					11/06/96	PHONE NO :365-2877	
	0.351	km	$ 182,403	$ 152,456	$ 45,510		06/05/97***	30%	0%
STPS 447-1(11)12			SK CONSTRUCTION INC				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					/ /	PHONE NO :232-1093	
RTS 446-1(1)0							10/10/97***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 23,417			1%	0%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 48,739		11/15/98***	1%	0%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					/ /	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 19,421		07/03/98***	1%	0%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 136,704		11/15/97***	13%	0%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :653-1050	
RTS 202-1(1)0							11/15/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 35,010			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9055(6) BEAVER CREEK - S OF WIBAUX	0.056 km	GR., AGG. SURF., PS CONC. BEAM BRIDGE	SLETTEN CONSTRUCTION CO $ 473,137	$ 459,733	$ 4,600		12/12/96 / / 04/21/97***	F.P.M. BACON, DAVID PHONE NO :365-2877 1%	0%
SMP 0699(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	PRINCE, INC $ 173,540	$ 169,000	$ 0		12/12/96 / / 06/30/97***	F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093 0%	06/30/97
SMP 4299(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	FISHER SAND AND GRAVEL CO. $ 363,650	$ 282,055	$ 0		12/12/96 / / 06/30/97***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%	06/30/97
IM 94-6(44)212 DRY CREEK - GLENDIVE	0.000 mi	BRIDGE DECK OVERLAY	COP CONSTRUCTION CO. $ 531,182	$ 448,158	$ 0		02/11/97 / / 09/12/97***	F.P.M. BACON, DAVID PHONE NO :365-2877 0%	0%
IM 94-5(27)163 PRAIRIE COUNTY LINE - EAST	10.170 km	MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING	PRINCE, INC $ 4,126,755	$ 3,967,318	$ 0		02/11/97 / / 09/26/97***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877 0%	0%
GLENDIVE DISTRICT TOTALS			$ 67,548,769	$ 64,462,030	$ 40,733,347			63%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358	mi	$ 8,537,068	$ 7,644,405	$ 8,793,137		03/29/97***	98%	85%
STPS 300-1(3)6				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/94	F.P.M. SHUPAK,TOM	
BIG COULEE ROAD		GRADING, AGGREGATE SURFACING				01/08/96	11/07/94	PHONE NO :245-0370	
	3.155	mi	$ 1,463,387	$ 1,323,143	$ 1,760,918		03/29/97***	98%	71%
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 276,941		03/29/97***	77%	10/15/94
NH 14-5(13)167 F				SK CONSTRUCTION INC		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						APPR	03/29/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				07/22/96			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
IM 90-9(81)503 F				RIVERSIDE CONTRACTING, INC.			10/12/95	F.P.M. DYEKMAN,JEFF(ACTING)	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLE OVERLAY					03/18/96	PHONE NO :657-0262	
RTF 48-1(16)0							08/31/98***		
CITY OF HARDIN		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	11.213	km	$ 7,475,227	$ 7,400,450	$ 7,656,782			98%	84%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,191,747		03/29/97***	95%	79%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 2,392,769		12/19/97***	49%	42%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450							06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.							
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 4,023,200			65%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(217)				ACE ELECTRIC INC			05/02/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS-DIST. 5 -ELECTRICA		FLASHER, PAVEMENT MARKINGS, AND SIGNING					07/03/96	PHONE NO :245-0370	
	0.000	mi	$ 60,648	$ 72,358	$ 25,397		03/29/97***	35%	30%
RTF 37-1(20)0				JTL GROUP, INC.-BILLINGS			06/04/96	F.P.M. SLOE, DAVID A.	
LITTLE BIGHORN BATTLEFIELD-EAS		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0261	
	8.700	mi	$ 978,161	$ 983,225	$ 0		03/06/97***	0%	0%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 4,583,841		10/22/98***	47%	33%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 360,613		08/22/97***	57%	40%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	0.000	mi	$ 1,326,162	$ 1,484,484	$ 831,167		03/29/97***	56%	68%
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 429,597		09/22/97***	47%	23%
STPE 4-2(14)55				COP CONSTRUCTION CO.			09/04/96	F.P.M. SLOE, DAVID A.	
DRAIN LINE - LAUREL		STORM DRAIN & PUMPING FACIL.					09/27/96	PHONE NO :657-0261	
	0.340	mi	$ 411,362	$ 514,794	$ 482,258		08/25/97***	94%	57%
NH-STPP 0002(279) - (054)				J & S CONSTRUCTION, INC.			09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000	mi	$ 486,970	$ 481,009	$ 233,100		08/11/97***	48%	28%
STPP 45-1(14)0				SK CONSTRUCTION INC			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 391,079		01/28/99***	7%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/97

DATE:03/11/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 0002(169)				DONNES CONSTRUCTION			10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					/ /	PHONE NO :245-0370	
	0.000	mi	$ 97,464	$ 84,415	$ 844		05/19/97***	1%	0%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					/ /	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 15,000		02/17/97***	1%	0%
RTF 72-1(4)10				JTL GROUP, INC.-BILLINGS			12/12/96	F.P.M. DYEKMAN,JEFF(ACTING)	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0262	
	17.500	km	$ 748,152	$ 636,364	$ 6,364		07/11/97***	1%	0%
RTS 314-1(11)0				EMPIRE SAND AND GRAVEL CO.,INC			02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					/ /	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 0		09/12/97***	0%	0%
BILLINGS DISTRICT TOTALS			$ 60,809,775	$ 57,655,287	$ 37,073,898			60%	
TOTALS FOR ALL PROJECTS:			$291,611,121	$271,546,465	$177,175,506			62%	

S
625.7
H3fe
3/31/97

STATE DOCUMENTS COLLECTION

APR 24 1997

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONT.

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** MISSOULA DISTRICT ***

OCLC 22722994 WF

DATE:04/09/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40			SCHELLINGER CONST CO.,INC.			APPR	05/04/95	F.P.M. MITCHELL, JAMES D.	
CRESTON NORTH		GR, AGG. SURF., PMS, SEAL & COVER, STR.				09/17/96	05/22/95	PHONE NO :755-8557	
	7.856	mi	$ 7,652,203	$ 6,311,903	$ 7,110,907		07/31/97***	98%	91%
STPE-CM 8103(11)			KEENEY CONSTRUCTION			APPR	08/31/95	F.P.M. JOHNSON, ROBERT L.	
RESERVE ST. LANDSCAPING		LANDSCAPING				09/03/96	10/02/95	PHONE NO :523-5864	
	0.000	mi	$ 230,650	$ 219,477	$ 237,225		06/06/97***	98%	06/15/96
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 7,758,845		12/12/97***	80%	46%
STPS 354-1(5)4			PUMCO, INC.			PEND	10/12/95	F.P.M. MCKINNEY, JOHN	
POLSON SOUTH - SOUTH SECTION		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	12/04/95	PHONE NO :722-4506	
	1.922	mi	$ 770,961	$ 862,153	$ 952,997		04/22/97***	98%	112%
STPP 83-2(7)48			A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :886-2121	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 2,618,993		05/20/98***	46%	47%
IM 90-1(118)64			RIVERSIDE CONTRACTING, INC.				03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :722-4506	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 5,051,694		09/26/98***	66%	47%
NH-PLH 5-3(61)115 F			SCHELLINGER CONST CO.,INC.			PEND	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR.				03/03/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F							07/25/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	3.000	mi	$ 9,570,088	$ 7,618,818	$ 6,537,411			78%	57%
RTF 5-2(74)93			A-1 PAVING, INC				06/04/96	F.P.M. KALBERG, J. GARY	
10 MILES NORTH OF DAYTON-NORTH		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :257-3395	
	21.640	mi	$ 1,749,157	$ 1,694,165	$ 1,239,796		05/31/97***	73%	77%
STPP 6-1(70)15			RIVERSIDE CONTRACTING, INC.				06/04/96	F.P.M. ROEDEL, DONALD	
NOXON-EAST		SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER					06/20/96	PHONE NO :293-5402	
	13.198	km	$ 1,443,091	$ 1,556,458	$ 1,425,504		06/14/97***	92%	95%

** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(124)0				FRANK GURNEY, INC			07/09/96	F.P.M. JOHNSON, ROBERT L.	
LOOKOUT PASS - GUARDRAIL		CONC. MED. RAIL, PCCP GROOVING & GR.					09/09/96	PHONE NO :523-5864	
	5.800	mi	$ 643,703	$ 655,207	$ 599,107		08/01/97***	91%	60%
STPHS 0002(246)				PAVLIK ELECTRIC CO, INC			08/02/96	F.P.M. KALBERG, J. GARY	
DISTRICT 1-GUARDRAIL & INTERSE		GUARDRAIL & INTERSECTION IMPROVEMENT					09/09/96	PHONE NO :257-3395	
	0.000	km	$ 107,751	$ 94,755	$ 24,093		05/10/97***	25%	2%
CM 0002(158)				SCOTT CONSTRUCTION INC			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 14,487		09/26/97***	1%	0%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448	mi	$ 715,035	$ 559,365	$ 438,710		09/20/97***	78%	83%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 802,866		05/02/99***	13%	10%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 589,221		07/13/98***	20%	19%
STPHS 8199(22)				PAVLIK ELECTRIC CO, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
SOUTH 14TH STREET WEST & JOHNS		TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS					10/07/96	PHONE NO :523-5877	
	0.000	mi	$ 77,132	$ 72,749	$ 29,715		04/21/97***	41%	17%
STPHS 36-1(12)4				ALPINE CONSTRUCTION, INC.			10/10/96	F.P.M. JOHNSON, ROBERT L.	
EAST OF PLAINS		SIGNING					/ /	PHONE NO :523-5864	
	0.000	mi	$ 13,223	$ 8,911	$ 0		05/19/97***	0%	0%
RTF 1-2(87)122				A-1 PAVING, INC			12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					/ /	PHONE NO :886-2121	
RTF 52-1(13)18							07/11/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 7,976			1%	0%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 473-1(1)0 WEST FORK ROAD RTF 7-1(75)39 CHARLOS HEIGHTS - NORTH CONTRACT TOTAL	31.281 km	JENSEN PAVING PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER SEAL & COVER	$ 908,365	$ 824,382	$ 8,246		12/12/96 / / 08/01/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 1%	0%
SMP 2499(96) CRUSH AND STOCKPILE - MISSOULA	0.000 mi	SCHELLINGER CONST CO.,INC. CRUSH & STOCKPILE	$ 346,500	$ 283,660	$ 105,572		12/12/96 02/11/97 03/26/97	F.P.M. MCKINNEY, JOHN PHONE NO :722-4506 100%	09/30/97
SMP 2799(96) CRUSH AND STOCKPILE - MISSOULA	0.000 mi	SCHELLINGER CONST CO.,INC. CRUSH & STOCKPILE	$ 147,875	$ 103,218	$ 0		12/12/96 / / 06/30/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 0%	06/30/97
RTS 474-1(4)2 DESMET INTERCHANGE-WEST	1.500 mi	JTL GROUP, INC.-MISSOULA PL MIX BIT. SURF. OVERLAY, SEAL & COVER	$ 104,871	$ 79,283	$ 794		12/12/96 / / 04/21/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 1%	0%
SMP 3299(96) CRUSH AND STOCKPILE - MISSOULA	0.000 mi	L.S. JENSEN & SONS INC CRUSH & STOCKPILE	$ 286,400	$ 319,266	$ 0		12/12/96 / / 09/30/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 0%	09/30/97
DPI 0195(001) F MISSOULA I-90 AIRPORT INTERCHA STPX 32758(2) WEST BROADWAY (EAST SECTION) CONTRACT TOTAL	0.994 mi	JTL GROUP, INC.-MISSOULA GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING	$ 10,016,426	$ 7,153,914	$ 0		03/11/97 03/27/97 09/25/98***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 0%	0%
MISSOULA DISTRICT TOTALS			$ 69,598,974	$ 62,687,250	$ 35,554,157			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82				H. K. CONTRACTORS, INC.			12/15/94	F.P.M. MCCORMICK, THOMAS	
BOZEMAN-FOUR CORNERS		GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM					03/14/95	PHONE NO :586-5074	
	6.159	mi	$ 9,072,324	$ 7,378,871	$ 8,751,362		05/04/97***	98%	78%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 2,017,054	$ 1,213,613	$ 1,176,052		07/19/97***	97%	99%
IM 15-4(75)200				JIM GILMAN EXCAVATING INC.		PEND	08/31/95	F.P.M. HELD, TERRY	
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB.				12/19/96	04/16/96	PHONE NO :285-4732	
	17.094	mi	$ 6,122,110	$ 5,490,612	$ 5,510,251		06/30/97***	98%	82%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 4,607,128		05/13/97***	83%	64%
RTS 279-1(5)23				BLAHNIK CONSTRUCTION, INC.			01/04/96	F.P.M. ARVISH,MIKE	
WILBORN NORTHWEST		PMS OVERLAY, SEAL & COVER					07/29/96	PHONE NO :782-9327	
	26.570	km	$ 1,022,130	$ 1,045,014	$ 839,043		06/06/97***	80%	77%
NH 8-1(19)27				JIM GILMAN EXCAVATING INC.			06/04/96	F.P.M. SACKS,RAY	
MAC DONALD PASS - EAST		PMS OVERLAY, SEAL & COVER					08/19/96	PHONE NO :457-0526	
	11.300	km	$ 2,208,205	$ 1,972,181	$ 1,767,942		07/15/97***	90%	94%
IM-NH-STPP 0002(242)				ACCENT STRIPE INC			06/04/96	F.P.M. ZORN, CHERYL	
1996-DIST 2 DURABLE PAVEMENT M		DURABLE PAVEMENT MARKINGS					08/28/96	PHONE NO :685-3319	
	244.000	mi	$ 685,140	$ 646,964	$ 348,387		04/21/97***	54%	58%
IM 15-4(78)192				MONTANA LINES, INC			07/09/96	F.P.M. SACKS,RAY	
CAPITOL INTERCHANGE-HELENA		LIGHTING					11/06/96	PHONE NO :457-0526	
	0.000	mi	$ 149,554	$ 131,504	$ 110,239		11/25/96	100%	87%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							06/06/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 978,398			53%	47%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 205-1(16)23				JTL GROUP, INC.-BELGRADE			08/02/96	F.P.M. ARVISH,MIKE	
2 MILES EAST OF BELGRADE		CURVE REALIGNMENT, GR,AGG.SURF . PMS, SEAL& COVER AND SIGNING					09/09/96	PHONE NO :782-9327	
	0.500	mi	$ 510,860	$ 474,235	$ 346,835		06/06/97***	73%	68%
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							06/06/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 245,535			20%	33%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 2,688		05/21/97***	1%	0%
IM 0002(209)				HARDRIVES ASPHALT PAVING			09/04/96	F.P.M. BRAZILL,WILLIAM	
D-2 INTERSTATE - CRACK SEALING		CRACK SEALING					10/08/96	PHONE NO :685-3319	
	57.100	km	$ 105,006	$ 87,018	$ 33,336		11/02/97***	38%	12%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 39,295		11/10/98***	1%	0%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 13,448		09/30/97***	1%	0%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					/ /	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 37,378		12/16/98***	1%	0%
RTS 283-1(2)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					/ /	PHONE NO :682-4568	
RTS 357-1(2)5							06/13/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	PRIME CONTRACTOR PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER % CONT. TIME USED
SMP 1699(96)				JTL GROUP, INC.-BELGRADE			12/12/96	F.P.M. MCCORMICK, THOMAS	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					12/20/96	PHONE NO :586-5074	
	0.000	mi	$ 361,230	$ 246,265	$ 68,314		06/30/97***	28%	06/30/97
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 0		06/30/97***	0%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					/ /	PHONE NO :457-0526	
RTF 19-2(18)63							11/14/97***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 0			0%	0%
RTS 359-1(3)1				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					/ /	PHONE NO :285-4732	
	12.700	mi	$ 876,425	$ 818,548	$ 0		07/25/97***	0%	0%
BUTTE DISTRICT TOTALS			$ 44,479,889	$ 39,159,652	$ 24,879,219			59%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	PRIME CONTRACTOR PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER % CONT. TIME USED
BR-STPU 5211(5) F 9TH-10TH ST CONNECTOR BRIDGE	0.360 mi	BRIDGE AND APPROACHES	$ 6,928,881	SLETTEN CONSTRUCTION CO $ 5,834,970	$ 5,874,510	PEND 03/03/97	12/15/94 01/16/95 05/13/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 98%	99%
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568 mi	GR, AGG. SURF., PMS	$ 8,121,632	A-1 PAVING, INC $ 7,398,020	$ 7,874,649	PEND 03/04/97	04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 98%	97%
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325 mi	STRUCTURE REMOVAL, ROADWAY	$ 757,860	SHUMAKER TRUCKING AND EXC. OBLITERATION $ 478,500	$ 4,785		05/04/95 / / 03/29/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER - STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF CONTRACT TOTAL	1.781 mi	WIDEN, PMS OVERLAY, SEAL & OVERHEIGHT WARNING SYSTEM	$ 3,258,029	SLETTEN CONSTRUCTION CO COVER AND BRIDGES $ 2,758,929	$ 2,975,175		08/31/95 10/12/95 06/30/97***	F.P.M. BILL LAY PHONE NO :264-5310 98%	83%
NH 1-3(27)219 F BROWNING-EAST & WEST NH 1-3(28)222 BROWNING URBAN CONTRACT TOTAL	7.127 mi	GR, AGG. SURF., PMS, SEAL & PMS, SEAL & COVER	$ 10,728,180	D.H. BLATTNER & SONS, INC. COVER $ 10,611,222	$ 5,557,789		10/12/95 11/21/95 02/14/98***	F.P.M. DENNIS LEO PHONE NO :338-3417 52%	63%
STPP 44-1(10)14 VALIER-EAST	13.691 mi	GR, PMS, SEAL & COVER	$ 9,295,163	SK CONSTRUCTION INC $ 9,337,063	$ 7,017,297		11/20/95 02/14/96 05/15/98***	F.P.M. MIKE KLETTE PHONE NO :278-7078 75%	51%
STPP 3-4(6)102 TWO MEDICINE RIVER - EROSION C STPP 58-1(14)15 NORTH OF KIOWA - SNOW FENCE CONTRACT TOTAL	0.046 mi	EROSION CONTROL SNOW FENCE	$ 135,953	FLYING EAGLE CORPORATION $ 113,371	$ 103,588		02/07/96 06/12/96 06/06/97***	F.P.M. DENNIS LEO PHONE NO :338-3417 91%	96%
NH 10-1(15)3 15TH ST. AND RIVER DRIVE. - GR STPU 5205(8) F RIVER DRIVE (9TH TO 15TH ST. N CONTRACT TOTAL	0.637 mi	GR, AGG. SURF., PCCP GR, AGG. SURF., PCCP	$ 3,437,481	UNITED MAT'LS OF GREAT FALLS $ 3,333,604	$ 3,103,191	PEND 12/20/96	03/07/96 04/22/96 06/30/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 93%	104%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(63)				ALPINE CONSTRUCTION, INC.			06/04/96	F.P.M. RANDY AAFEDT	
INTERSTATE SIGNING - GREAT FAL		INTERSTATE SIGNING					07/09/96	PHONE NO :771-7170	
	182.000	mi	$ 2,377,664	$ 2,155,706	$ 1,419,458		06/21/97***	66%	73%
RTF 24-3(23)109				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
BOWMANS CORNER-NORTHEAST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :264-5310	
	12.500	km	$ 1,467,042	$ 1,329,316	$ 1,254,890		05/13/97***	94%	78%
NH 60-2(40)96				UNITED MAT'LS OF GREAT FALLS			06/04/96	F.P.M. DOUG WILMOT	
FOX FARM RD. & 10TH AVENUE SOU		INTERSECTION IMPROVEMENT & P C C P					07/08/96	PHONE NO :771-7346	
	0.788	mi	$ 2,009,760	$ 1,896,001	$ 1,940,108		06/29/97***	98%	83%
RTS 408-1(1)0				BLAHNIK CONSTRUCTION, INC.			06/04/96	F.P.M. BILL LAY	
FAIRFIELD - WEST		PMS OVERLAY, SEAL & COVER					10/08/96	PHONE NO :264-5310	
	31.350	km	$ 1,149,411	$ 1,074,410	$ 488,647		05/09/97***	45%	87%
BR 9003(16)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. GARY BERG	
MILK RIVER BRIDGE NORTH OF LOH		PRESTRESSED BEAM BRIDGE					09/30/96	PHONE NO :265-6821	
	0.059	km	$ 881,373	$ 764,287	$ 377,829		08/22/97***	49%	39%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 724,619		01/15/99***	14%	0%
STPHS 0002(271)				ASHBACH CONSTRUCTION			10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					/ /	PHONE NO :264-5310	
	0.000	mi	$ 180,452	$ 72,561	$ 0		10/03/97***	0%	0%
RTS 218-1(5)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. TERRY WICKMAN	
CONRAD - EAST		PMS OVERLAY AND SEAL & COVER					02/18/97	PHONE NO :278-7931	
	13.552	km	$ 657,994	$ 630,927	$ 6,310		07/11/97***	1%	0%
RTS 223-2(5)41				CENTURY COMPANIES, INC.-MT			11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	18.944	km	$ 516,444	$ 547,750	$ 5,477		07/11/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 240-1(3)1				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. GARY BERG	
CHINOOK - SOUTH		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	16.163	km	$ 654,150	$ 609,864	$ 6,099		07/11/97***	1%	0%
RTS 331-1(2)2				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. RANDY AAFEDT	
BELT - NORTH		PMS OVERLAY AND SEAL & COVER					01/30/97	PHONE NO :771-7170	
	13.747	km	$ 547,538	$ 517,533	$ 104,362		07/11/97***	20%	0%
RTS 233-1(6)0				PRINCE, INC			11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					02/10/97	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 13,042		08/22/97***	1%	0%
SMP 1499(96)				A.M. WELLES, INC.			12/12/96	F.P.M. RANDY AAFEDT	
CRUSH AND STOCKPILE - GREAT FA		CRUSH & STOCKPILE					02/03/97	PHONE NO :771-7170	
	0.000	mi	$ 277,320	$ 280,916	$ 83,060		06/30/97***	30%	06/30/97
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					/ /	PHONE NO :338-3417	
	0.000	mi	$ 352,062	$ 371,251	$ 0		08/15/97***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 61,363,990	$ 56,753,257	$ 38,934,885			67%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 57-7(13)317				PRINCE, INC			05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PMS OVERLAY, SEAL & COVER					08/29/95	PHONE NO :365-2877	
	9.233	mi	$ 2,572,642	$ 2,485,218	$ 2,309,712		03/29/97***	93%	93%
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GR, AGG. SURF., CTB, PMS, SEAL & COVER					06/29/95	PHONE NO :653-1050	
	9.821	mi	$ 6,527,624	$ 5,824,462	$ 5,582,131		08/19/97***	96%	95%
NH 1-9(31)516				MORRISON KNUDSEN CORPORATION			09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.					12/06/95	PHONE NO :228-9478	
	9.920	mi	$ 6,904,834	$ 6,873,272	$ 7,059,175		12/05/97***	98%	69%
RTS 246-1(6)4				PRINCE, INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	06/06/97***		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18									
FROID - EAST		PMS OVERLAY, SEAL & COVER							
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800	mi	$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	72%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							05/13/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,216,086			98%	98%
IM 94-4(49)154				EMPIRE SAND AND GRAVEL CO.,INC			03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, PMS OVERLAY, SEAL & COVER					04/16/96	PHONE NO :232-1093	
	8.859	mi	$ 7,739,779	$ 6,395,008	$ 6,272,890		08/26/98***	98%	84%
STPS 201-1(2)0				PRINCE, INC			05/02/96	F.P.M. BARTH, TIM	
JCT. MONTANA HIGHWAY 13 - EAST		GR, AGG. SURF., PMS, SEAL & COVER					06/24/96	PHONE NO :653-1050	
	5.987	mi	$ 1,689,615	$ 1,776,170	$ 1,736,726		08/27/97***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 61-4(14)118 MALTA - SOUTH RTF 61-4(15)105 ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.			06/04/96 07/30/96 07/10/97***	F.P.M. EIDE, LEON PHONE NO :365-2877	
CONTRACT TOTAL	52.400 mi		$ 2,717,743	$ 2,694,220	$ 2,322,679			86%	67%
RTF 54-1(5)17 BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.			06/04/96 06/19/96	F.P.M. FRETTE, KURT PHONE NO :232-1093	
	12.200 mi		$ 1,991,792	$ 2,323,305	$ 2,188,786		08/13/97***	94%	66%
NH 1-8(20)472 MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE		PRINCE, INC			07/09/96 08/28/96	F.P.M. PISK, RANDAL PHONE NO :228-9478	
	27.354 mi		$ 4,418,162	$ 4,296,410	$ 1,662,340		02/04/98***	39%	51%
STPS 515-1(4)2 PLENTYWOOD - SOUTHWEST RTS 515-1(5)1 BIG MUDDY CREEK - NO. & SO.		PMS OVERLAY, SEAL & COVER GR., AGG. SURF., PMS, SEAL & COVER		WICKENS CONSTRUCTION, INC.			07/09/96 07/22/96 01/25/98***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701	
CONTRACT TOTAL	6.430 mi		$ 2,328,750	$ 2,082,618	$ 1,723,649			83%	45%
RTF 2-1(22)21 20 MILES EAST OF MILES CITY - RTF 2-1(21)13 13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER PMS OVERLAY, SEAL & COVER		MARVIN A. REHBEIN			07/09/96 08/13/96 08/07/97***	F.P.M. FRETTE, KURT PHONE NO :232-1093	
CONTRACT TOTAL	14.266 mi		$ 3,241,566	$ 3,457,370	$ 3,054,108			88%	66%
IM 94-3(47)86 COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS		PRINCE, INC			07/09/96 08/13/96	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	31.100 mi		$ 2,882,432	$ 2,500,070	$ 2,191,600		08/30/97***	88%	58%
STPP-NH-STPS 0002(244) 1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS		ACCENT STRIPE INC			08/02/96 / /	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877	
	169.440 mi		$ 484,679	$ 490,172	$ 4,900		07/18/97***	1%	24%
IM 94-3(44)99 FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB		EDWARD T. COPPS CONST.			10/10/96 / /	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	0.000 km		$ 146,556	$ 73,759	$ 738		09/15/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9042(10)				EDWARD T. COPPS CONST.			10/10/96	F.P.M. BACON, DAVID	
USRS MAIN CANAL - NORTH OF SID		P.S. TRI-DECK BEAM BRIDGE & APPROACHES					11/06/96	PHONE NO :365-2877	
	0.351	km	$ 182,403	$ 152,456	$ 45,510		06/05/97***	30%	0%
SF-STPS 447-1(11)12				SK CONSTRUCTION INC			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :232-1093	
RTS 446-1(1)0							10/10/97***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 23,417			1%	0%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 48,739		11/15/98***	1%	0%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					/ /	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 19,421		07/03/98***	1%	0%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 136,704		11/15/97***	13%	0%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.			12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :653-1050	
RTS 202-1(1)0							11/15/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 35,010			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9055(6) BEAVER CREEK - S OF WIBAUX	0.056 km	GR., AGG. SURF., PS CONC. BEAM BRIDGE	$ 473,137	SLETTEN CONSTRUCTION CO $ 459,733	$ 4,600		12/12/96 / / 04/21/97***	F.P.M. BACON, DAVID PHONE NO :365-2877 1%	0%
SMP 0699(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	$ 173,540	PRINCE, INC $ 169,000	$ 0		12/12/96 / / 06/30/97***	F.P.M. SWANSON, ROBERT E. PHONE NO :232-1093 0%	06/30/97
SMP 4299(96) CRUSH AND STOCKPILE - GLENDIVE	0.000 mi	CRUSH & STOCKPILE	$ 363,650	FISHER SAND AND GRAVEL CO. $ 282,055	$ 0		12/12/96 03/17/97 06/30/97***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%	06/30/97
IM 94-6(44)212 DRY CREEK - GLENDIVE	0.000 mi	BRIDGE DECK OVERLAY	$ 531,182	COP CONSTRUCTION CO. $ 448,158	$ 0		02/11/97 / / 09/12/97***	F.P.M. BACON, DAVID PHONE NO :365-2877 0%	0%
IM 94-5(27)163 PRAIRIE COUNTY LINE - EAST	10.170 km	MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING	$ 4,126,755	PRINCE, INC $ 3,967,318	$ 0		02/11/97 / / 09/26/97***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877 0%	0%
GLENDIVE DISTRICT TOTALS			$ 67,548,769	$ 64,462,030	$ 40,733,347			63%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358 mi		$ 8,537,068	$ 7,644,405	$ 8,793,137		03/29/97***	98%	85%
STPS 300-1(3)6				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/94	F.P.M. SHUPAK,TOM	
BIG COULEE ROAD		GRADING, AGGREGATE SURFACING				01/08/96	11/07/94	PHONE NO :245-0370	
	3.155 mi		$ 1,463,387	$ 1,323,143	$ 1,760,918		06/06/97***	98%	71%
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600 mi		$ 531,904	$ 361,046	$ 276,941		06/06/97***	77%	10/15/94
NH 14-5(13)167 F				SK CONSTRUCTION INC		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						APPR	03/29/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				07/22/96			
CONTRACT TOTAL	2.772 mi		$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
IM 90-9(81)503 F				RIVERSIDE CONTRACTING, INC.			10/12/95	F.P.M. DYEKMAN,JEFF(ACTING)	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLE OVERLAY					03/18/96	PHONE NO :657-0262	
RTF 48-1(16)0							08/31/98***		
CITY OF HARDIN		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	11.213 km		$ 7,475,227	$ 7,400,450	$ 7,656,782			98%	84%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136 mi		$ 1,121,774	$ 1,251,153	$ 1,191,747		06/06/97***	95%	79%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028 mi		$ 4,193,928	$ 4,891,892	$ 2,392,769		12/19/97***	49%	42%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450							06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.							
CONTRACT TOTAL	3.611 mi		$ 7,207,729	$ 6,228,229	$ 4,023,200			65%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

DATE:04/09/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(217)				ACE ELECTRIC INC			05/02/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS-DIST. 5 -ELECTRICA		FLASHER, PAVEMENT MARKINGS, AND SIGNING					07/03/96	PHONE NO :245-0370	
	0.000	mi	$ 60,648	$ 72,358	$ 25,397		06/06/97***	35%	30%
RTF 37-1(20)0				JTL GROUP, INC.-BILLINGS			06/04/96	F.P.M. SLOE, DAVID A.	
LITTLE BIGHORN BATTLEFIELD-EAS		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0261	
	8.700	mi	$ 978,161	$ 983,225	$ 0		05/13/97***	0%	0%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 4,583,841		10/22/98***	47%	33%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 360,613		08/22/97***	57%	40%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	0.000	mi	$ 1,326,162	$ 1,484,484	$ 831,167		06/06/97***	56%	66%
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 429,597		09/22/97***	47%	23%
NH-STPP 0002(279) - (054)				J & S CONSTRUCTION, INC.			09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000	mi	$ 486,970	$ 481,009	$ 233,100		08/11/97***	48%	28%
STPP 45-1(14)0				SK CONSTRUCTION INC			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 391,079		01/28/99***	7%	0%
STPE 0002(169)				DONNES CONSTRUCTION			10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					03/13/97	PHONE NO :245-0370	
	0.000	mi	$ 97,464	$ 84,415	$ 844		05/19/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/97

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 15,000		05/13/97***	1%	0%
RTF 72-1(4)10				JTL GROUP, INC.-BILLINGS			12/12/96	F.P.M. TILZEY, RONALD	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :538-8732	
	17.500	km	$ 748,152	$ 636,364	$ 6,364		07/11/97***	1%	0%
RTS 314-1(11)0				EMPIRE SAND AND GRAVEL CO.,INC			02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					/ /	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 0		09/12/97***	0%	0%
BR 81-1(7)25				EDWARD T. COPPS CONST.			03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					/ /	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		06/13/97***	0%	0%
BILLINGS DISTRICT TOTALS			$ 60,428,495	$ 57,165,347	$ 36,591,640			59%	
TOTALS FOR ALL PROJECTS:			$303,420,117	$280,227,535	$176,693,248			60%	

625.7C
H3fe
4/30/97

PLEASE RETURN

STATE DOCUMENTS COLLECTION

JUN 12 1997

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97
*** MISSOULA DISTRICT ***

DATE:05/07/97 OCLC 28722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40 CRESTON NORTH	7.856 mi	GR, AGG. SURF., PMS, SEAL & COVER, STR.	$ 7,652,203	SCHELLINGER CONST CO.,INC. $ 6,311,903	$ 7,110,907	APPR 09/17/96	05/04/95 05/22/95 07/31/97***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 98%	91%
STPE-CM 8103(11) RESERVE ST. LANDSCAPING	0.000 mi	LANDSCAPING	$ 230,650	KEENEY CONSTRUCTION $ 219,477	$ 237,225	APPR 09/03/96	08/31/95 10/02/95 05/15/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 98%	06/15/96
BR-STPP 6-1(65)83 PARADISE - EAST (WEST SECTION)	3.055 mi	GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.	$ 9,983,036	D.H. BLATTNER & SONS, INC. $ 9,756,496	$ 8,625,610		10/12/95 01/08/96 12/12/97***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 88%	48%
STPS 354-1(5)4 POLSON SOUTH - SOUTH SECTION	1.922 mi	GR, AGG. SURF., PMS, SEAL & COVER	$ 770,961	PUMCO, INC. $ 862,153	$ 952,997	PEND 01/22/97	10/12/95 12/04/95 05/15/97***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 98%	112%
STPP 83-2(7)48 MISSOULA COUNTY LINE-NORTH	17.340 mi	WIDEN, PMS, SEAL & COVER	$ 5,432,842	A-1 PAVING, INC $ 5,636,818	$ 2,618,993		02/07/96 03/25/96 05/20/98***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 46%	47%
IM 90-1(118)64 TARKIO-EAST	10.054 mi	PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.	$ 7,375,562	RIVERSIDE CONTRACTING, INC. $ 7,638,763	$ 5,229,914		03/07/96 03/22/96 09/26/98***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 68%	49%
NH-PLH 5-3(61)115 F GRANDVIEW - NORTH PLH-NH 5-3(62)123 F MONTANA 40 - SOUTH CONTRACT TOTAL	5.083 mi	GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR. GR, AGG. SURF., PMS, SEAL & COVER	$ 9,570,088	SCHELLINGER CONST CO.,INC. $ 7,618,818	$ 6,738,182	APPR 03/27/97	04/11/96 05/06/96 07/25/97***	F.P.M. ROBERTS, JAMES PHONE NO :752-0531 79%	59%
RTF 5-2(74)93 10 MILES NORTH OF DAYTON-NORTH	21.640 mi	PMS OVERLAY, SEAL & COVER	$ 1,749,157	A-1 PAVING, INC $ 1,694,165	$ 1,472,197		06/04/96 07/22/96 05/31/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 87%	84%
STPP 6-1(70)15 NOXON-EAST	13.198 km	SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER	$ 1,443,091	RIVERSIDE CONTRACTING, INC. $ 1,556,458	$ 1,425,504		06/04/96 06/20/96 06/14/97***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 92%	95%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

DATE:05/07/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(124)0			FRANK GURNEY, INC				07/09/96	F.P.M. JOHNSON, ROBERT L.	
LOOKOUT PASS - GUARDRAIL		CONC. MED. RAIL, PCCP GROOVING & GR.					09/09/96	PHONE NO :523-5864	
	5.800	mi	$ 643,703	$ 655,207	$ 599,107		08/01/97***	91%	60%
STPHS 0002(246)			PAVLIK ELECTRIC CO, INC				08/02/96	F.P.M. KALBERG, J. GARY	
DISTRICT 1-GUARDRAIL & INTERSE		GUARDRAIL & INTERSECTION IMPROVEMENT					09/09/96	PHONE NO :257-3395	
	0.000	km	$ 107,751	$ 94,755	$ 39,532		05/10/97***	42%	20%
CM 0002(158)			SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 248,572		09/26/97***	17%	6%
STPHS-NH 5-3(68)102			A-1 PAVING, INC				08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448	mi	$ 715,035	$ 559,365	$ 441,556		09/20/97***	79%	85%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 1,279,222		05/02/99***	21%	13%
STPS 269-1(11)5			A-1 PAVING, INC				09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 1,541,037		07/13/98***	54%	25%
STPHS 8199(22)			PAVLIK ELECTRIC CO, INC				09/04/96	F.P.M. SULLIVAN, SHEILA	
SOUTH 14TH STREET WEST & JOHNS		TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS					10/07/96	PHONE NO :523-5877	
	0.000	mi	$ 77,132	$ 72,749	$ 57,051		05/15/97***	78%	17%
STPHS 36-1(12)4			ALPINE CONSTRUCTION, INC.				10/10/96	F.P.M. JOHNSON, ROBERT L.	
EAST OF PLAINS		SIGNING					04/11/97	PHONE NO :523-5864	
	0.000	mi	$ 13,223	$ 8,911	$ 0		04/17/97	100%	0%
RTF 1-2(87)122			A-1 PAVING, INC				12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					04/14/97	PHONE NO :755-8566	
RTF 52-1(13)18							08/26/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 290,432			36%	16%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

DATE:05/07/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 473-1(1)0				JENSEN PAVING			12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					/ /	PHONE NO :523-5877	
RTF 7-1(75)39							10/15/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 8,246			1%	0%
SMP 2799(96)				SCHELLINGER CONST CO.,INC.			12/12/96	F.P.M. KALBERG, J. GARY	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :257-3395	
	0.000	mi	$ 147,875	$ 103,218	$ 0		05/13/97***	0%	06/30/97
RTS 474-1(4)2				JTL GROUP, INC.-MISSOULA			12/12/96	F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE-WEST		PL MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :523-5864	
	1.500	mi	$ 104,871	$ 79,283	$ 794		05/15/97***	1%	0%
SMP 3299(96)				L.S. JENSEN & SONS INC			12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 0		07/25/97***	0%	09/30/97
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							05/15/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 451,917			6%	1%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.			03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 84,051		07/17/99***	1%	0%
NH-CM 0002(216)				COP CONSTRUCTION CO.			03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					/ /	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 51,109		02/06/99***	1%	0%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 17,647		07/18/98***	1%	0%
MISSOULA DISTRICT TOTALS			$ 85,006,184	$ 75,957,857	$ 39,521,802			50%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

DATE:05/07/97 *** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82 BOZEMAN-FOUR CORNERS	6.159 mi	GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM	$ 9,072,324	H. K. CONTRACTORS, INC. $ 7,378,871	$ 8,804,002	APPR 03/24/97	12/15/94 03/14/95 05/04/97***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 98%	79%
IM 2(50) STATEWIDE INTERSTATE BRIDGE DE	1.554 mi	STATEWIDE BRIDGE DECK REHAB.	$ 2,017,054	COP CONSTRUCTION CO. $ 1,213,613	$ 1,176,052		06/30/95 07/20/95 07/19/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 97%	99%
IM 15-4(75)200 LINCOLN ROAD-SIEBEN	17.094 mi	PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB.	$ 6,122,110	JIM GILMAN EXCAVATING INC. $ 5,490,612	$ 5,549,330	PEND 12/19/96	08/31/95 04/16/96 06/30/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 98%	82%
IM 0002(62) INTERSTATE SIGNING - BUTTE	400.200 mi	SIGNING & SIGN SUPPORT UPGRADE	$ 5,809,670	OMO CONSTRUCTION INC $ 5,551,624	$ 4,836,580		11/20/95 03/18/96 05/15/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 87%	67%
RTS 279-1(5)23 WILBORN NORTHWEST	26.570 km	PMS OVERLAY, SEAL & COVER	$ 1,022,130	BLAHNIK CONSTRUCTION, INC. $ 1,045,014	$ 839,043		01/04/96 07/29/96 05/15/97***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 80%	77%
NH 8-1(19)27 MAC DONALD PASS - EAST	11.300 km	PMS OVERLAY, SEAL & COVER	$ 2,208,205	JIM GILMAN EXCAVATING INC. $ 1,972,181	$ 1,891,099		06/04/96 08/19/96 07/15/97***	F.P.M. SACKS,RAY PHONE NO :457-0526 96%	102%
IM-NH-STPP 0002(242) 1996-DIST 2 DURABLE PAVEMENT M	244.000 mi	DURABLE PAVEMENT MARKINGS	$ 685,140	ACCENT STRIPE INC $ 646,964	$ 348,387		06/04/96 08/28/96 05/15/97***	F.P.M. ZORN, CHERYL PHONE NO :685-3319 54%	59%
STPU 1202(3) OAK STREET - BOZEMAN IM 90-6(67)307 NORTH 7TH INTERCHANGE-BOZEMAN CONTRACT TOTAL	1.285 mi	GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER RAMP WIDENING, PMS, SEAL & COVER	$ 1,925,850	A.M. WELLES, INC. $ 1,853,488	$ 1,135,428		08/02/96 09/11/96 05/15/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 61%	55%
STPHS 205-1(16)23 2 MILES EAST OF BELGRADE	0.500 mi	CURVE REALIGNMENT, GR,AGG.SURF . PMS, SEAL& COVER AND SIGNING	$ 510,860	JTL GROUP, INC.-BELGRADE $ 474,235	$ 426,126		08/02/96 09/09/96 05/15/97***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 90%	78%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							05/15/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 255,652			21%	36%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 57,829		05/21/97***	22%	16%
IM 0002(209)				HARDRIVES ASPHALT PAVING			09/04/96	F.P.M. BRAZILL,WILLIAM	
D-2 INTERSTATE - CRACK SEALING		CRACK SEALING					10/08/96	PHONE NO :685-3319	
	57.100	km	$ 105,006	$ 87,018	$ 38,330		11/02/97***	44%	12%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 157,969		11/10/98***	4%	5%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 119,316		09/30/97***	9%	9%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					/ /	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 37,378		12/11/99***	1%	0%
RTS 283-1(2)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					/ /	PHONE NO :682-4568	
RTS 357-1(2)5							05/15/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	0%
SMP 1699(96)				JTL GROUP, INC.-BELGRADE			12/12/96	F.P.M. MCCORMICK, THOMAS	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					12/20/96	PHONE NO :586-5074	
	0.000	mi	$ 361,230	$ 246,265	$ 166,657		09/18/97***	68%	06/30/97

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 90,132		07/25/97***	42%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					/ /	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 11,991			1%	0%
RTS 359-1(3)1				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. ARVISH,MIKE	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					/ /	PHONE NO :782-9327	
	12.700	mi	$ 876,425	$ 818,548	$ 8,186		01/10/98***	1%	7%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					/ /	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 55,983		07/10/99***	1%	0%
ER 0002(308) U1				SIERRA ROCK AND DIRT, INC.			03/27/97	F.P.M. ARVISH,MIKE	
RIPRAP-EAST OF PHOSPHATE		EMBANKMENT & RIPRAP					04/22/97	PHONE NO :782-9327	
	0.000	mi	$ 249,899	$ 88,996	$ 0		04/30/97	100%	05/01/97
BUTTE DISTRICT TOTALS			$ 51,032,850	$ 44,715,359	$ 26,009,060			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-6(28)323 F BRADY - NO. & SO. (NORTHBOUND)	11.568 mi	GR, AGG. SURF., PMS	$ 8,121,632	A-1 PAVING, INC $ 7,398,020	$ 7,874,649	APPR 03/27/97	04/06/95 05/04/95 10/12/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 98%	97%
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325 mi	STRUCTURE REMOVAL, ROADWAY OBLITERATION	$ 757,860	SHUMAKER TRUCKING AND EXC. $ 478,500	$ 4,785		05/04/95 / / 05/15/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER - STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF CONTRACT TOTAL	1.781 mi	WIDEN, PMS OVERLAY, SEAL & COVER AND BRIDGES OVERHEIGHT WARNING SYSTEM	$ 3,258,029	SLETTEN CONSTRUCTION CO $ 2,758,929	$ 3,009,932	APPR 03/27/97	08/31/95 10/12/95 06/30/97***	F.P.M. BILL LAY PHONE NO :264-5310 98%	83%
NH 1-3(27)219 F BROWNING-EAST & WEST NH 1-3(28)222 BROWNING URBAN CONTRACT TOTAL	7.127 mi	GR, AGG. SURF., PMS, SEAL & COVER PMS, SEAL & COVER	$ 10,728,180	D.H. BLATTNER & SONS, INC. $ 10,611,222	$ 5,557,789		10/12/95 11/21/95 02/14/98***	F.P.M. DENNIS LEO PHONE NO :338-3417 52%	63%
STPP 44-1(10)14 VALIER-EAST	13.691 mi	GR, PMS, SEAL & COVER	$ 9,295,163	S K CONSTRUCTION, INC. $ 9,337,063	$ 7,042,604		11/20/95 02/14/96 05/15/98***	F.P.M. MIKE KLETTE PHONE NO :278-7078 75%	51%
STPP 3-4(6)102 TWO MEDICINE RIVER - EROSION C STPP 58-1(14)15 NORTH OF KIOWA - SNOW FENCE CONTRACT TOTAL	0.046 mi	EROSION CONTROL SNOW FENCE	$ 135,953	FLYING EAGLE CORPORATION $ 113,371	$ 103,588	PEND 04/11/97	02/07/96 06/12/96 05/15/97***	F.P.M. DENNIS LEO PHONE NO :338-3417 91%	96%
NH 10-1(15)3 15TH ST. AND RIVER DRIVE. - GR STPU 5205(8) F RIVER DRIVE (9TH TO 15TH ST. N CONTRACT TOTAL	0.637 mi	GR, AGG. SURF., PCCP GR, AGG. SURF., PCCP	$ 3,437,481	UNITED MAT'LS OF GREAT FALLS $ 3,333,604	$ 3,118,811	PEND 12/20/96	03/07/96 04/22/96 06/30/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 94%	109%
IM 0002(63) INTERSTATE SIGNING - GREAT FAL	182.000 mi	INTERSTATE SIGNING	$ 2,377,664	ALPINE CONSTRUCTION, INC. $ 2,155,706	$ 1,770,149		06/04/96 07/09/96 06/21/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 82%	79%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97
*** GREAT FALLS DISTRICT ***

DATE:05/07/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 24-3(23)109 BOWMANS CORNER-NORTHEAST	12.500 km	PMS OVERLAY, SEAL & COVER	$ 1,467,042	BLAHNIK CONSTRUCTION, INC. $ 1,329,316	$ 1,254,890		06/04/96 07/22/96 05/15/97***	F.P.M. BILL LAY PHONE NO :264-5310 94%	78%
NH 60-2(40)96 FOX FARM RD. & 10TH AVENUE SOU	0.788 mi	INTERSECTION IMPROVEMENT & P C C P	$ 2,009,760	UNITED MAT'LS OF GREAT FALLS $ 1,896,001	$ 1,944,199	PEND 04/25/97	06/04/96 07/08/96 06/29/97***	F.P.M. DOUG WILMOT PHONE NO :771-7346 98%	83%
RTS 408-1(1)0 FAIRFIELD - WEST	31.350 km	PMS OVERLAY, SEAL & COVER	$ 1,149,411	BLAHNIK CONSTRUCTION, INC. $ 1,074,410	$ 488,647		06/04/96 10/08/96 05/09/97***	F.P.M. BILL LAY PHONE NO :264-5310 45%	87%
BR 9003(16) MILK RIVER BRIDGE NORTH OF LOH	0.059 km	PRESTRESSED BEAM BRIDGE	$ 881,373	SLETTEN CONSTRUCTION CO $ 764,287	$ 585,766		08/02/96 09/30/96 08/22/97***	F.P.M. GARY BERG PHONE NO :265-6821 77%	46%
IM 15-5(90)248 HARDY CREEK - ULM SOUTHBOUND	21.852 mi	PL. MIX BIT. OVERLAY, SEAL & COVER	$ 6,217,870	RIVERSIDE CONTRACTING, INC. $ 5,332,817	$ 948,705		10/10/96 10/30/96 01/15/99***	F.P.M. DOUG WILMOT PHONE NO :771-7346 18%	5%
STPHS 0002(271) D3 & D5 - PRIMARY RUMBLE STRIP	0.000 mi	RUMBLE STRIPS	$ 180,452	ASHBACH CONSTRUCTION $ 72,561	$ 0		10/10/96 / / 10/03/97***	F.P.M. BILL LAY PHONE NO :264-5310 0%	12%
RTS 218-1(5)0 CONRAD - EAST	13.552 km	PMS OVERLAY AND SEAL & COVER	$ 657,994	RIVERSIDE CONTRACTING, INC. $ 630,927	$ 6,310		11/14/96 02/18/97 11/05/97***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 1%	0%
RTS 223-2(5)41 25 KM N. LIBERTY CO. LINE N.	18.944 km	PMS OVERLAY AND SEAL & COVER	$ 516,444	CENTURY COMPANIES, INC.-MT $ 547,750	$ 5,477		11/14/96 / / 10/07/97***	F.P.M. GARY BERG PHONE NO :265-6821 1%	0%
RTS 240-1(3)1 CHINOOK - SOUTH	16.163 km	PMS OVERLAY AND SEAL & COVER	$ 654,150	RIVERSIDE CONTRACTING, INC. $ 609,864	$ 6,099		11/14/96 04/24/97 07/25/97***	F.P.M. GARY BERG PHONE NO :265-6821 1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 331-1(2)2				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. RANDY AAFEDT	
BELT - NORTH		PMS OVERLAY AND SEAL & COVER					01/30/97	PHONE NO :771-7170	
	13.747	km	$ 547,538	$ 517,533	$ 104,362		05/15/97***	20%	13%
RTS 233-1(6)0				PRINCE, INC			11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					02/10/97	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 13,042		11/11/97***	1%	0%
SMP 1499(96)				A.M. WELLES, INC.			12/12/96	F.P.M. RANDY AAFEDT	
CRUSH AND STOCKPILE - GREAT FA		CRUSH & STOCKPILE					02/03/97	PHONE NO :771-7170	
	0.000	mi	$ 277,320	$ 280,916	$ 123,174		07/15/97***	44%	06/30/97
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					/ /	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 0		12/15/97***	0%	0%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					/ /	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 0		01/24/98***	0%	0%
STPS 408-1(6)15				M K WEEDEN CONSTRUCTION, INC.			03/27/97	F.P.M. BILL LAY	
SLIDE CORRECTION - WEST OF FAI		SLIDE CORRECTION					04/21/97	PHONE NO :264-5310	
	0.000	mi	$ 159,886	$ 76,287	$ 0		11/17/97***	0%	13%
GREAT FALLS DISTRICT TOTALS			$ 55,038,316	$ 51,432,965	$ 33,962,979			64%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 57-7(13)317				PRINCE, INC			05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PMS OVERLAY, SEAL & COVER					08/29/95	PHONE NO :365-2877	
	9.233	mi	$ 2,572,642	$ 2,485,218	$ 2,309,712		05/15/97***	93%	93%
STPP 25-1(21)36				WICKENS CONSTRUCTION, INC.			06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GR, AGG. SURF., CTB, PMS, SEAL & COVER					06/29/95	PHONE NO :653-1050	
	9.821	mi	$ 6,527,624	$ 5,824,462	$ 5,582,131		08/19/97***	96%	95%
NH 1-9(31)516				MORRISON KNUDSEN CORPORATION		PEND	09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.				04/10/97	12/06/95	PHONE NO :228-9478	
	9.920	mi	$ 6,904,834	$ 6,873,272	$ 7,059,175		12/05/97***	98%	70%
RTS 246-1(6)4				PRINCE, INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	05/15/97***		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18						APPR			
FROID - EAST		PMS OVERLAY, SEAL & COVER				04/30/97			
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800	mi	$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	72%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							05/15/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,218,236			98%	98%
IM 94-4(49)154				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, PMS OVERLAY, SEAL & COVER				04/28/97	04/16/96	PHONE NO :232-1093	
	8.859	mi	$ 7,739,779	$ 6,395,008	$ 6,280,609		08/26/98***	98%	84%
STPS 201-1(2)0				PRINCE, INC			05/02/96	F.P.M. BARTH, TIM	
JCT. MONTANA HIGHWAY 13 - EAST		GR, AGG. SURF., PMS, SEAL & COVER					06/24/96	PHONE NO :653-1050	
	5.987	mi	$ 1,689,615	$ 1,776,170	$ 1,736,726		08/27/97***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 61-4(14)118 MALTA - SOUTH		PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.		APPR 04/29/97	06/04/96 07/30/96	F.P.M. EIDE, LEON PHONE NO :365-2877	
RTF 61-4(15)105 ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER					07/10/97***		
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,322,679			86%	67%
RTF 54-1(5)17 BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.		APPR 04/29/97	06/04/96 06/19/96	F.P.M. FRETTE, KURT PHONE NO :778-3506	
	12.200	mi	$ 1,991,792	$ 2,323,305	$ 2,188,786		08/13/97***	94%	66%
NH 1-8(20)472 MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE		PRINCE, INC			07/09/96 08/28/96	F.P.M. PISK, RANDAL PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 1,731,995		02/04/98***	40%	53%
STPS 515-1(4)2 PLENTYWOOD - SOUTHWEST		PMS OVERLAY, SEAL & COVER		WICKENS CONSTRUCTION, INC.			07/09/96 07/22/96	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701	
RTS 515-1(5)1 BIG MUDDY CREEK - NO. & SO.		GR., AGG. SURF., PMS, SEAL & COVER					01/25/98***		
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 1,723,649			83%	45%
RTF 2-1(22)21 20 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER		MARVIN A. REHBEIN			07/09/96 08/13/96	F.P.M. FRETTE, KURT PHONE NO :778-3506	
RTF 2-1(21)13 13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER					08/07/97***		
CONTRACT TOTAL	14.266	mi	$ 3,241,566	$ 3,457,370	$ 3,054,108			88%	71%
IM 94-3(47)86 COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS		PRINCE, INC			07/09/96 08/13/96	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,191,600		08/30/97***	88%	58%
STPP-NH-STPS 0002(244) 1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS		ACCENT STRIPE INC			08/02/96 / /	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 4,900		07/18/97***	1%	24%
IM 94-3(44)99 FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB		EDWARD T. COPPS CONST.			10/10/96 / /	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	0.000	km	$ 146,556	$ 73,759	$ 738		09/15/97***	1%	8%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9042(10)			EDWARD T. COPPS CONST.				10/10/96	F.P.M. BACON, DAVID	
USRS MAIN CANAL - NORTH OF SID		P.S. TRI-DECK BEAM BRIDGE & APPROACHES					11/06/96	PHONE NO :365-2877	
	0.351	km	$ 182,403	$ 152,456	$ 61,980		06/05/97***	41%	7%
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :232-1093	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 70,559			3%	6%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 599,250		05/14/98***	13%	3%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 19,421		01/31/98***	1%	2%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 298,802		10/26/97***	29%	4%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 35,010			1%	3%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9055(6)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE					04/21/97	PHONE NO :365-2877	
	0.056	km	$ 473,137	$ 459,733	$ 4,600		10/16/97***	1%	5%
SMP 0699(96)				PRINCE, INC			12/12/96	F.P.M. SWANSON, ROBERT E.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					/ /	PHONE NO :232-1093	
	0.000	mi	$ 173,540	$ 169,000	$ 0		05/15/97***	0%	06/30/97
SMP 4299(96)				FISHER SAND AND GRAVEL CO.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					03/17/97	PHONE NO :787-5701	
	0.000	mi	$ 363,650	$ 282,055	$ 33,588		07/21/97***	12%	06/30/97
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					/ /	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 0		01/12/98***	0%	7%
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					/ /	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 0		02/13/99***	0%	1%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					/ /	PHONE NO :778-3506	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 0		05/23/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 72,087,224	$ 68,833,401	$ 41,622,678			60%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

DATE:05/07/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358 mi		$ 8,537,068	$ 7,644,405	$ 8,793,137		05/15/97***	98%	85%
STPS 300-1(3)6				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/94	F.P.M. SHUPAK,TOM	
BIG COULEE ROAD		GRADING, AGGREGATE SURFACING				01/08/96	11/07/94	PHONE NO :245-0370	
	3.155 mi		$ 1,463,387	$ 1,323,143	$ 1,760,918		05/15/97***	98%	76%
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600 mi		$ 531,904	$ 361,046	$ 276,941		05/15/97***	77%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	05/15/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772 mi		$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
IM 90-9(81)503 F				RIVERSIDE CONTRACTING, INC.			10/12/95	F.P.M. DYEKMAN,JEFF(ACTING)	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLE OVERLAY					03/18/96	PHONE NO :657-0262	
RTF 48-1(16)0						APPR	08/31/98***		
CITY OF HARDIN		PMS OVERLAY, SEAL & COVER				04/16/97			
CONTRACT TOTAL	11.213 km		$ 7,475,227	$ 7,400,450	$ 7,656,782			98%	84%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136 mi		$ 1,121,774	$ 1,251,153	$ 1,191,747		05/15/97***	95%	79%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028 mi		$ 4,193,928	$ 4,891,892	$ 3,062,382		12/19/97***	63%	45%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611 mi		$ 7,207,729	$ 6,228,229	$ 4,321,287			69%	106%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(217)				ACE ELECTRIC INC			05/02/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS-DIST. 5 -ELECTRICA		FLASHER, PAVEMENT MARKINGS, AND SIGNING					07/03/96	PHONE NO :245-0370	
	0.000 mi		$ 60,648	$ 72,358	$ 25,397		05/15/97***	35%	30%
RTF 37-1(20)0				JTL GROUP, INC.-BILLINGS			06/04/96	F.P.M. SLOE, DAVID A.	
LITTLE BIGHORN BATTLEFIELD-EAS		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0261	
	8.700 mi		$ 978,161	$ 983,225	$ 0		05/15/97***	0%	0%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497 mi		$ 9,982,965	$ 9,698,698	$ 5,258,258		10/22/98***	54%	35%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760 km		$ 630,484	$ 631,007	$ 440,733		08/22/97***	70%	46%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815 mi		$ 1,326,162	$ 1,484,484	$ 951,385		05/15/97***	64%	77%
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396 mi		$ 1,044,600	$ 909,091	$ 464,257		09/22/97***	51%	29%
NH-STPP 0002(279) - (054)				J AND S CONSTRUCTION			09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000 mi		$ 486,970	$ 481,009	$ 233,100		08/11/97***	48%	34%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981 mi		$ 5,945,331	$ 5,478,423	$ 1,413,076		02/11/99***	26%	4%
STPE 0002(169)				DONNES CONSTRUCTION			10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					03/13/97	PHONE NO :245-0370	
	0.000 mi		$ 97,464	$ 84,415	$ 48,709		05/19/97***	58%	13%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/97

DATE:05/07/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 21,965		03/07/98***	1%	4%
RTF 72-1(4)10				JTL GROUP, INC.-BILLINGS			12/12/96	F.P.M. TILZEY, RONALD	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :538-8732	
	17.500	km	$ 748,152	$ 636,364	$ 6,364		09/12/97***	1%	0%
RTS 314-1(11)0				EMPIRE SAND AND GRAVEL CO.,INC			02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					04/07/97	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 247,742		05/12/98***	14%	8%
BR 81-1(7)25				EDWARD T. COPPS CONST.			03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					/ /	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		10/20/97***	0%	3%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					/ /	PHONE NO :538-8732	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 0		05/04/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 61,647,959	$ 58,256,753	$ 39,793,325			64%	
TOTALS FOR ALL PROJECTS:			$324,812,532	$299,196,335	$180,909,843			58%	

PLEASE RETURN

STATE DOCUMENTS COLLECTION

JUN 19 1997

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** MISSOULA DISTRICT ***

DATE:06/12/97 OCLC 22722994 WF

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(20)40 CRESTON NORTH	7.856 mi	GR, AGG. SURF., PMS, SEAL & COVER, STR.	$ 7,652,203	SCHELLINGER CONST CO.,INC. $ 6,311,903	$ 7,118,834	APPR 09/17/96	05/04/95 05/22/95 07/31/97***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 98%	93%
BR-STPP 6-1(65)83 PARADISE - EAST (WEST SECTION)	3.055 mi	GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.	$ 9,983,036	D.H. BLATTNER & SONS, INC. $ 9,756,496	$ 8,905,687		10/12/95 01/08/96 12/12/97***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 91%	55%
STPS 354-1(5)4 POLSON SOUTH - SOUTH SECTION	1.922 mi	GR, AGG. SURF., PMS, SEAL & COVER	$ 770,961	PUMCO, INC. $ 862,153	$ 970,401	PEND 01/22/97	10/12/95 12/04/95 06/14/97***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 98%	115%
STPP 83-2(7)48 MISSOULA COUNTY LINE-NORTH	17.340 mi	WIDEN, PMS, SEAL & COVER	$ 5,432,842	A-1 PAVING, INC $ 5,636,818	$ 2,622,905		02/07/96 03/25/96 05/20/98***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 47%	47%
IM 90-1(118)64 TARKIO-EAST	10.054 mi	PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.	$ 7,375,562	RIVERSIDE CONTRACTING, INC. $ 7,638,763	$ 6,820,384		03/07/96 03/22/96 09/26/98***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 89%	60%
NH-PLH 5-3(61)115 F GRANDVIEW - NORTH PLH-NH 5-3(62)123 F MONTANA 40 - SOUTH CONTRACT TOTAL	5.083 mi	GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR. GR, AGG. SURF., PMS, SEAL & COVER	$ 9,570,088	SCHELLINGER CONST CO.,INC. $ 7,618,818	$ 7,627,250	APPR 03/27/97	04/11/96 05/06/96 07/25/97***	F.P.M. ROBERTS, JAMES PHONE NO :752-0531 89%	72%
RTF 5-2(74)93 10 MILES NORTH OF DAYTON-NORTH	21.640 mi	PMS OVERLAY, SEAL & COVER	$ 1,749,157	A-1 PAVING, INC $ 1,694,165	$ 1,533,258		06/04/96 07/22/96 08/09/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 91%	88%
STPP 6-1(70)15 NOXON-EAST	13.198 km	SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER	$ 1,443,091	RIVERSIDE CONTRACTING, INC. $ 1,556,458	$ 1,464,064		06/04/96 06/20/96 06/14/97***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 94%	95%
IM 90-1(124)0 LOOKOUT PASS - GUARDRAIL	5.800 mi	CONC. MED. RAIL, PCCP GROOVING & GR.	$ 643,703	FRANK GURNEY, INC $ 655,207	$ 599,107		07/09/96 09/09/96 08/01/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 91%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(246)				PAVLIK ELECTRIC CO, INC			08/02/96	F.P.M. KALBERG, J. GARY	
DISTRICT 1-GUARDRAIL & INTERSE		GUARDRAIL & INTERSECTION IMPROVEMENT					09/09/96	PHONE NO :257-3395	
	0.000	km	$ 107,751	$ 94,755	$ 95,844		06/14/97***	98%	73%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 266,091		09/26/97***	18%	23%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448	mi	$ 715,035	$ 559,365	$ 443,613		09/20/97***	79%	85%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 1,765,059		05/02/99***	29%	24%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 1,890,715		07/13/98***	66%	41%
STPHS 8199(22)				PAVLIK ELECTRIC CO, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
SOUTH 14TH STREET WEST & JOHNS		TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS					10/07/96	PHONE NO :523-5877	
	0.000	mi	$ 77,132	$ 72,749	$ 58,535		06/14/97***	80%	73%
STPHS 36-1(12)4				ALPINE CONSTRUCTION, INC.			10/10/96	F.P.M. JOHNSON, ROBERT L.	
EAST OF PLAINS		SIGNING					04/11/97	PHONE NO :523-5864	
	0.000	mi	$ 13,223	$ 8,911	$ 7,281		04/17/97	100%	0%
RTF 1-2(87)122				A-1 PAVING, INC			12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					04/14/97	PHONE NO :755-8566	
RTF 52-1(13)18							08/26/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 509,761			64%	44%
RTS 473-1(1)0				JENSEN PAVING			12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					/ /	PHONE NO :523-5877	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
RTF 7-1(75)39							10/15/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 8,246			1%	35%
SMP 2799(96)				SCHELLINGER CONST CO.,INC.			12/12/96	F.P.M. KALBERG, J. GARY	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					05/06/97	PHONE NO :257-3395	
	0.000	mi	$ 147,875	$ 103,218	$ 103,463		05/20/97	100%	06/30/97
RTS 474-1(4)2				JTL GROUP, INC.-MISSOULA			12/12/96	F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE-WEST		PL MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :523-5864	
	1.500	mi	$ 104,871	$ 79,283	$ 794		06/14/97***	1%	0%
SMP 3299(96)				L.S. JENSEN & SONS INC			12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 0		07/25/97***	0%	09/30/97
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							06/14/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 807,425			11%	14%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.			03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 578,024		07/17/99***	9%	6%
NH-CM 0002(216)				COP CONSTRUCTION CO.			03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 173,450		02/06/99***	3%	8%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 17,647		07/18/98***	1%	8%
BR 9015(36)				TIMBER MOUNTAIN EXCAVATION,INC			04/24/97	F.P.M. KALBERG, J. GARY	
		INSTALLING FINGER DRAINS,STABI LIE SLOPE & LARGE SCARPS					/ /	PHONE NO :257-3395	
	0.000	km	$ 66,609	$ 56,933	$ 570		12/28/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

DATE:06/12/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9015(17)				DICK ANDERSON CONSTRUCTION			04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					/ /	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 6,055		04/05/98***	1%	0%
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					/ /	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 1,438			1%	0%
MISSOULA DISTRICT TOTALS			$ 85,720,558	$ 76,544,206	$ 44,395,899			56%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

DATE:06/12/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82				H. K. CONTRACTORS, INC.		APPR	12/15/94	F.P.M. MCCORMICK, THOMAS	
BOZEMAN-FOUR CORNERS		GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM				03/24/97	03/14/95	PHONE NO :586-5074	
	6.159	mi	$ 9,072,324	$ 7,378,871	$ 8,837,006		06/14/97***	98%	82%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 2,017,054	$ 1,213,613	$ 1,176,052		07/19/97***	97%	59%
IM 15-4(75)200				JIM GILMAN EXCAVATING INC.		PEND	08/31/95	F.P.M. HELD, TERRY	
LINCOLN ROAD-SIEBEN		PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB.				12/19/96	04/16/96	PHONE NO :285-4732	
	17.094	mi	$ 6,122,110	$ 5,490,612	$ 5,554,077		06/30/97***	98%	83%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 5,545,873		06/14/97***	100%	65%
RTS 279-1(5)23				BLAHNIK CONSTRUCTION, INC.			01/04/96	F.P.M. ARVISH,MIKE	
WILBORN NORTHWEST		PMS OVERLAY, SEAL & COVER					07/29/96	PHONE NO :782-9327	
	26.570	km	$ 1,022,130	$ 1,045,014	$ 839,043		06/14/97***	80%	77%
NH 8-1(19)27				JIM GILMAN EXCAVATING INC.			06/04/96	F.P.M. SACKS,RAY	
MAC DONALD PASS - EAST		PMS OVERLAY, SEAL & COVER					08/19/96	PHONE NO :457-0526	
	11.300	km	$ 2,208,205	$ 1,972,181	$ 1,943,047		07/15/97***	99%	109%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							06/14/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,487,254			80%	75%
STPHS 205-1(16)23				JTL GROUP, INC.-BELGRADE		PEND	08/02/96	F.P.M. ARVISH,MIKE	
2 MILES EAST OF BELGRADE		CURVE REALIGNMENT, GR,AGG.SURF . PMS, SEAL& COVER AND SIGNING				05/15/97	09/09/96	PHONE NO :782-9327	
	0.500	mi	$ 510,860	$ 474,235	$ 433,960		06/14/97***	92%	92%
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

DATE:06/12/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 393-1(3)0							06/14/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 794,752			66%	51%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 147,471		06/14/97***	55%	62%
IM 0002(209)				HARDRIVES ASPHALT PAVING			09/04/96	F.P.M. BRAZILL,WILLIAM	
D-2 INTERSTATE - CRACK SEALING		CRACK SEALING					10/08/96	PHONE NO :685-3319	
	57.100	km	$ 105,006	$ 87,018	$ 118,404		05/29/97	100%	12%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 648,533		11/10/98***	17%	22%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 124,124		09/30/97***	9%	32%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 49,452		12/16/98***	1%	16%
RTS 283-1(2)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					/ /	PHONE NO :682-4568	
RTS 357-1(2)5							06/14/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	0%
SMP 1699(96)				JTL GROUP, INC.-BELGRADE			12/12/96	F.P.M. MCCORMICK, THOMAS	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					12/20/96	PHONE NO :586-5074	
	0.000	mi	$ 361,230	$ 246,265	$ 256,983		05/30/97	100%	06/30/97

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 90,132		07/25/97***	42%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					/ /	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 11,991			1%	0%
RTS 359-1(3)1				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. ARVISH,MIKE	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					/ /	PHONE NO :782-9327	
	12.700	mi	$ 876,425	$ 818,548	$ 8,186		01/10/98***	1%	32%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 203,157		07/10/99***	4%	7%
IM 0002(304)				MARK RITE LINES OF MONT., INC.			04/24/97	F.P.M. HENKEL, GEORGE	
DIST 2 INTERSTATE RUMBLE STRIP		INSTALLING RUMBLE STRIPS					/ /	PHONE NO :586-5074	
STPP 49-1(15)2							09/13/97***		
DILLON - NORTH RUMBLE STRIPS		INSTALLING RUMBLE STRIPS							
CONTRACT TOTAL	48.600	km	$ 184,675	$ 176,456	$ 1,766			1%	0%
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					/ /	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 4,278		01/23/98***	1%	0%
BUTTE DISTRICT TOTALS			$ 50,843,728	$ 44,583,568	$ 28,279,131			59%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-6(28)323 F				A-1 PAVING, INC		APPR	04/06/95	F.P.M. TERRY WICKMAN	
BRADY - NO. & SO. (NORTHBOUND)		GR, AGG. SURF., PMS				03/27/97	05/04/95	PHONE NO :278-7931	
	11.568	mi	$ 8,121,632	$ 7,398,020	$ 7,874,649		10/12/97***	98%	98%
BR-STPU 5211(6) F				SHUMAKER TRUCKING AND EXC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY	OBLITERATION				/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		06/14/97***	1%	0%
NH-BR 24-4(12)138 F				SLETTEN CONSTRUCTION CO		APPR	08/31/95	F.P.M. BILL LAY	
SUN RIVER BR. - SUN RIVER -		WIDEN, PMS OVERLAY, SEAL &	COVER AND BRIDGES			03/27/97	10/12/95	PHONE NO :264-5310	
STPHS 10-1(18)4							06/30/97***		
SMELTER AVE. OVERPASS-GTF		OVERHEIGHT WARNING SYSTEM							
CONTRACT TOTAL	1.781	mi	$ 3,258,029	$ 2,758,929	$ 3,014,037			98%	89%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL &	COVER				11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 5,969,533			56%	76%
STPP 44-1(10)14				S K CONSTRUCTION, INC.			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER					02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 7,339,713		05/15/98***	79%	60%
STPP 3-4(6)102				FLYING EAGLE CORPORATION			02/07/96	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER - EROSION C		EROSION CONTROL					06/12/96	PHONE NO :338-3417	
STPP 58-1(14)15						PEND	06/14/97***		
NORTH OF KIOWA - SNOW FENCE		SNOW FENCE				04/11/97			
CONTRACT TOTAL	0.046	mi	$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							06/30/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,225,504			96%	119%
IM 0002(63)				ALPINE CONSTRUCTION, INC.			06/04/96	F.P.M. RANDY AAFEDT	
INTERSTATE SIGNING - GREAT FAL		INTERSTATE SIGNING					07/09/96	PHONE NO :771-7170	
	182.000	mi	$ 2,377,664	$ 2,155,706	$ 2,019,396		06/21/97***	94%	93%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 24-3(23)109			BLAHNIK CONSTRUCTION, INC.				06/04/96	F.P.M. BILL LAY	
BOWMANS CORNER-NORTHEAST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :264-5310	
	12.500	km	$ 1,467,042	$ 1,329,316	$ 1,254,890		06/14/97***	94%	82%
NH 60-2(40)96			UNITED MAT'LS OF GREAT FALLS			PEND	06/04/96	F.P.M. DOUG WILMOT	
FOX FARM RD. & 10TH AVENUE SOU		INTERSECTION IMPROVEMENT & P C C P				04/25/97	07/08/96	PHONE NO :771-7346	
	0.788	mi	$ 2,009,760	$ 1,896,001	$ 1,946,333		05/28/97	100%	83%
RTS 408-1(1)0			BLAHNIK CONSTRUCTION, INC.				06/04/96	F.P.M. BILL LAY	
FAIRFIELD - WEST		PMS OVERLAY, SEAL & COVER					10/08/96	PHONE NO :264-5310	
	31.350	km	$ 1,149,411	$ 1,074,410	$ 635,675		06/14/97***	59%	102%
BR 9003(16)			SLETTEN CONSTRUCTION CO				08/02/96	F.P.M. GARY BERG	
MILK RIVER BRIDGE NORTH OF LOH		PRESTRESSED BEAM BRIDGE					09/30/96	PHONE NO :265-6821	
	0.059	km	$ 881,373	$ 764,287	$ 727,568		08/22/97***	95%	66%
IM 15-5(90)248			RIVERSIDE CONTRACTING, INC.				10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 1,242,776		01/15/99***	23%	25%
STPHS 0002(271)			ASHBACH CONSTRUCTION				10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					06/05/97	PHONE NO :264-5310	
	0.000	mi	$ 180,452	$ 72,561	$ 726		10/03/97***	1%	47%
RTS 218-1(5)0			RIVERSIDE CONTRACTING, INC.				11/14/96	F.P.M. TERRY WICKMAN	
CONRAD - EAST		PMS OVERLAY AND SEAL & COVER					02/18/97	PHONE NO :278-7931	
	13.552	km	$ 657,994	$ 630,927	$ 6,310		11/05/97***	1%	11%
RTS 223-2(5)41			CENTURY COMPANIES, INC.-MT				11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	18.944	km	$ 516,444	$ 547,750	$ 5,477		10/07/97***	1%	0%
RTS 240-1(3)1			RIVERSIDE CONTRACTING, INC.				11/14/96	F.P.M. GARY BERG	
CHINOOK - SOUTH		PMS OVERLAY AND SEAL & COVER					04/24/97	PHONE NO :265-6821	
	16.163	km	$ 654,150	$ 609,864	$ 6,099		07/25/97***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 331-1(2)2				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. RANDY AAFEDT	
BELT - NORTH		PMS OVERLAY AND SEAL & COVER					01/30/97	PHONE NO :771-7170	
	13.747	km	$ 547,538	$ 517,533	$ 359,232		06/14/97***	69%	20%
RTS 233-1(6)0				PRINCE, INC			11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					02/10/97	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 223,789		11/11/97***	17%	31%
SMP 1499(96)				A.M. WELLES, INC.			12/12/96	F.P.M. RANDY AAFEDT	
CRUSH AND STOCKPILE - GREAT FA		CRUSH & STOCKPILE					02/03/97	PHONE NO :771-7170	
	0.000	mi	$ 277,320	$ 280,916	$ 157,551		07/15/97***	56%	06/30/97
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					/ /	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 3,713		12/15/97***	1%	0%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					/ /	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 4,384		01/24/98***	1%	9%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							12/17/98***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 0			0%	0%
GREAT FALLS DISTRICT TOTALS			$ 57,595,005	$ 53,971,145	$ 36,125,726			65%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

DATE:06/12/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 57-7(13)317			PRINCE, INC					05/04/95	F.P.M. EIDE, LEON	
GLENDIVE - NORTHWEST		PMS OVERLAY, SEAL & COVER						08/29/95	PHONE NO :365-2877	
	9.233	mi		$ 2,572,642	$ 2,485,218	$ 2,309,712		05/19/97	100%	93%
STPP 25-1(21)36			WICKENS CONSTRUCTION, INC.					06/05/95	F.P.M. BARTH, TIM	
WOLF POINT-SOUTH		GR, AGG. SURF., CTB, PMS, SEAL & COVER						06/29/95	PHONE NO :653-1050	
	9.821	mi		$ 6,527,624	$ 5,824,462	$ 5,582,131		08/19/97***	96%	95%
NH 1-9(31)516			MORRISON KNUDSEN CORPORATION				PEND	09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.					04/10/97	12/06/95	PHONE NO :228-9478	
	9.920	mi		$ 6,904,834	$ 6,873,272	$ 7,059,175		12/05/97***	98%	82%
RTS 246-1(6)4			PRINCE, INC					01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER						05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0							APPR	06/14/97***		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER					11/26/96			
RTS 322-1(2)0										
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER								
RTS 405-1(2)18							APPR			
FROID - EAST		PMS OVERLAY, SEAL & COVER					04/30/97			
RTS 493-1(1)0										
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER								
CONTRACT TOTAL	57.800	mi		$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	72%
IM 94-3(43)113			CENTURY COMPANIES, JV					01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB						04/19/96	PHONE NO :365-2877	
IM 94-6(42)193								06/14/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE								
CONTRACT TOTAL	0.000	km		$ 1,013,765	$ 1,206,841	$ 1,221,978			98%	98%
IM 94-4(49)154			EMPIRE SAND AND GRAVEL CO.,INC				PEND	03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, PMS OVERLAY, SEAL & COVER					04/28/97	04/16/96	PHONE NO :232-1093	
	8.859	mi		$ 7,739,779	$ 6,395,008	$ 6,280,609		08/26/98***	98%	84%
STPS 201-1(2)0			PRINCE, INC					05/02/96	F.P.M. BARTH, TIM	
JCT. MONTANA HIGHWAY 13 - EAST		GR, AGG. SURF., PMS, SEAL & COVER						06/24/96	PHONE NO :653-1050	
	5.987	mi		$ 1,689,615	$ 1,776,170	$ 1,736,726		08/27/97***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 61-4(14)118 MALTA - SOUTH RTF 61-4(15)105 ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.		APPR 04/29/97	06/04/96 07/30/96 07/10/97***	F.P.M. EIDE, LEON PHONE NO :365-2877	
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,322,679			86%	67%
RTF 54-1(5)17 BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER		RIVERSIDE CONTRACTING, INC.		APPR 04/29/97	06/04/96 06/19/96	F.P.M. FRETTE, KURT PHONE NO :778-3506	
	12.200	mi	$ 1,991,792	$ 2,323,305	$ 2,188,786		08/13/97***	94%	66%
NH 1-8(20)472 MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE		PRINCE, INC			07/09/96 08/28/96	F.P.M. PISK, RANDAL PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 2,812,391		02/04/98***	65%	73%
STPS 515-1(4)2 PLENTYWOOD - SOUTHWEST RTS 515-1(5)1 BIG MUDDY CREEK - NO. & SO.		PMS OVERLAY, SEAL & COVER GR., AGG. SURF., PMS, SEAL & COVER		WICKENS CONSTRUCTION, INC.			07/09/96 07/22/96 01/25/98***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701	
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 1,723,649			83%	65%
RTF 2-1(22)21 20 MILES EAST OF MILES CITY - RTF 2-1(21)13 13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER PMS OVERLAY, SEAL & COVER		MARVIN A. REHBEIN			07/09/96 08/13/96 08/07/97***	F.P.M. FRETTE, KURT PHONE NO :778-3506	
CONTRACT TOTAL	14.266	mi	$ 3,241,566	$ 3,457,370	$ 3,135,866			91%	90%
IM 94-3(47)86 COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS		PRINCE, INC			07/09/96 08/13/96	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,191,600		08/30/97***	88%	58%
STPP-NH-STPS 0002(244) 1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS		ACCENT STRIPE INC			08/02/96 05/28/97	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 4,900		07/18/97***	1%	44%
IM 94-3(44)99 FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB		EDWARD T. COPPS CONST.			10/10/96 / /	F.P.M. MARTIN, DOUGLAS PHONE NO :232-1093	
	0.000	km	$ 146,556	$ 73,759	$ 738		09/15/97***	1%	34%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

DATE:06/12/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9042(10)			EDWARD T. COPPS CONST.			PEND	10/10/96	F.P.M. BACON, DAVID	
USRS MAIN CANAL - NORTH OF SID		P.S. TRI-DECK BEAM BRIDGE & APPROACHES				06/12/97	11/06/96	PHONE NO :365-2877	
	0.351	km	$ 182,403	$ 152,456	$ 135,888		05/23/97	100%	7%
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :232-1093	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 481,063			21%	29%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 875,570		05/14/98***	19%	13%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 83,523		01/31/98***	4%	13%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 346,541		10/26/97***	34%	24%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 494,415			14%	23%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9055(6)			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE						04/21/97	PHONE NO :365-2877	
	0.056	km		$ 473,137	$ 459,733	$ 78,339		10/16/97***	17%	25%
SMP 0699(96)			PRINCE, INC					12/12/96	F.P.M. SWANSON, ROBERT E.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE						/ /	PHONE NO :232-1093	
	0.000	mi		$ 173,540	$ 169,000	$ 0		06/14/97***	0%	06/30/97
SMP 4299(96)			FISHER SAND AND GRAVEL CO.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE						03/17/97	PHONE NO :787-5701	
	0.000	mi		$ 363,650	$ 282,055	$ 33,588		07/21/97***	12%	06/30/97
IM 94-6(44)212			COP CONSTRUCTION CO.					02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY						05/16/97	PHONE NO :365-2877	
	0.000	mi		$ 531,182	$ 448,158	$ 0		01/12/98***	0%	33%
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO :365-2877	
	10.170	km		$ 4,126,755	$ 3,967,318	$ 47,980		02/13/99***	1%	22%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC					03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES						/ /	PHONE NO :778-3506	
	5.226	mi		$ 4,538,454	$ 4,371,371	$ 43,716		05/23/99***	1%	8%
GLENDIVE DISTRICT TOTALS				$ 72,087,224	$ 68,833,401	$ 44,285,989			64%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F			EMPIRE SAND AND GRAVEL CO.,INC			APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358	mi	$ 8,537,068	$ 7,644,405	$ 8,801,391		06/14/97***	98%	86%
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.				06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		06/14/97***	92%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.			PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	06/14/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
IM 90-9(81)503 F			RIVERSIDE CONTRACTING, INC.			PEND	10/12/95	F.P.M. DYEKMAN,JEFF(ACTING)	
DUNMORE - SOUTH		RECONSTRUCTION, HOT RECYCLE OVERLAY				05/07/97	03/18/96	PHONE NO :657-0262	
RTF 48-1(16)0						APPR	05/03/97		
CITY OF HARDIN		PMS OVERLAY, SEAL & COVER				04/16/97			
CONTRACT TOTAL	11.213	km	$ 7,475,227	$ 7,400,450	$ 7,665,175			100%	84%
STPS 466-1(2)0			SLETTEN CONSTRUCTION CO				11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,191,747		06/14/97***	95%	79%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.				03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 3,507,470		12/19/97***	72%	55%
IM 90-8(136)446 F			EMPIRE SAND AND GRAVEL CO.,INC				05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 4,856,145			78%	127%
STPHS 0002(217)			ACE ELECTRIC INC				05/02/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS-DIST. 5 -ELECTRICA		FLASHER, PAVEMENT MARKINGS, AND SIGNING					07/03/96	PHONE NO :245-0370	
	0.000	mi	$ 60,648	$ 72,358	$ 25,397		06/14/97***	35%	60%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 37-1(20)0				JTL GROUP, INC.-BILLINGS			06/04/96	F.P.M. SLOE, DAVID A.	
LITTLE BIGHORN BATTLEFIELD-EAS		PMS OVERLAY, SEAL & COVER					/ /	PHONE NO :657-0261	
	8.655	mi	$ 978,161	$ 983,225	$ 0		04/14/98***	0%	0%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 5,928,342		10/22/98***	61%	47%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 440,733		08/22/97***	70%	64%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,356,011		06/14/97***	91%	90%
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 573,046		09/22/97***	63%	49%
NH-STPP 0002(279) - (054)				J AND S CONSTRUCTION			09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000	mi	$ 486,970	$ 481,009	$ 406,396		08/11/97***	84%	60%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 2,146,713		02/11/99***	39%	16%
STPE 0002(169)				DONNES CONSTRUCTION			10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					03/13/97	PHONE NO :245-0370	
	0.000	mi	$ 97,464	$ 84,415	$ 48,709		06/14/97***	58%	77%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 49,339		03/07/98***	2%	14%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 72-1(4)10				JTL GROUP, INC.-BILLINGS			12/12/96	F.P.M. TILZEY, RONALD	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					/ /	PHONE NO :538-8732	
	17.500	km	$ 748,152	$ 636,364	$ 6,364		09/12/97***	1%	0%
RTS 314-1(11)0				EMPIRE SAND AND GRAVEL CO.,INC			02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					04/07/97	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 307,355		05/12/98***	18%	30%
BR 81-1(7)25				EDWARD T. COPPS CONST.			03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					/ /	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		10/20/97***	0%	3%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					/ /	PHONE NO :657-0262	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 10,914		05/04/98***	1%	0%
BILLINGS DISTRICT TOTALS			$ 60,184,572	$ 56,933,610	$ 41,272,229			69%	
TOTALS FOR ALL PROJECTS:			$326,431,087	$300,865,931	$194,358,975			62%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** MISSOULA DISTRICT ***

DATE:07/11/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 9,275,069		12/12/97***	95%	61%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 2,748,431		05/20/98***	49%	54%
IM 90-1(118)64				RIVERSIDE CONTRACTING, INC.			03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :523-5863	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 7,419,006		09/26/98***	97%	65%
NH-PLH 5-3(61)115 F				SCHELLINGER CONST CO.,INC.		APPR	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR.				03/27/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F							07/25/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	5.083	mi	$ 9,570,088	$ 7,618,818	$ 8,859,547			98%	82%
RTF 5-2(74)93				A-1 PAVING, INC			06/04/96	F.P.M. KALBERG, J. GARY	
10 MILES NORTH OF DAYTON-NORTH		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :257-3395	
	21.640	mi	$ 1,749,157	$ 1,694,165	$ 1,534,930		07/15/97***	91%	88%
STPP 6-1(70)15				RIVERSIDE CONTRACTING, INC.			06/04/96	F.P.M. ROEDEL, DONALD	
NOXON-EAST		SLOPE FLATTENING, PMS OVERLAY, SEAL & COVER					06/20/96	PHONE NO :755-8559	
	13.198	km	$ 1,443,091	$ 1,556,458	$ 1,547,174		07/15/97***	99%	98%
IM 90-1(124)0				FRANK GURNEY, INC			07/09/96	F.P.M. JOHNSON, ROBERT L.	
LOOKOUT PASS - GUARDRAIL		CONC. MED. RAIL, PCCP GROOVING & GR.					09/09/96	PHONE NO :523-5864	
	5.800	mi	$ 643,703	$ 655,207	$ 642,274		08/01/97***	98%	67%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 360,195		09/26/97***	25%	34%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448	mi	$ 715,035	$ 559,365	$ 447,434		09/20/97***	80%	85%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

DATE:07/11/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 2,926,519		05/02/99***	48%	34%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 2,115,244		07/13/98***	73%	53%
STPHS 8199(22)				PAVLIK ELECTRIC CO, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
SOUTH 14TH STREET WEST & JOHNS		TRAFF. SIGNALS & THERMOPLASTIC PVMT. MKGS					10/07/96	PHONE NO :523-5877	
	0.000	mi	$ 77,132	$ 72,749	$ 58,535		07/15/97***	80%	87%
RTF 1-2(87)122				A-1 PAVING, INC			12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					04/14/97	PHONE NO :755-8566	
RTF 52-1(13)18							08/26/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 512,856			64%	49%
RTS 473-1(1)0				JENSEN PAVING			12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					05/16/97	PHONE NO :523-5877	
RTF 7-1(75)39							10/15/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 15,704			2%	65%
RTS 474-1(4)2				JTL GROUP, INC.-MISSOULA			12/12/96	F.P.M. JOHNSON, ROBERT L.	
DESMET INTERCHANGE-WEST		PL MIX BIT. SURF. OVERLAY, SEAL & COVER					06/17/97	PHONE NO :523-5864	
	1.500	mi	$ 104,871	$ 79,283	$ 60,068		07/15/97***	76%	0%
SMP 3299(96)				L.S. JENSEN & SONS INC			12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					/ /	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 0		07/25/97***	0%	09/30/97
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							07/15/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 1,752,294			24%	23%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 1,341,413		07/17/99***	20%	15%
NH-CM 0002(216)			COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 354,522		02/06/99***	7%	15%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 17,647		07/18/98***	1%	19%
BR 9015(36)			TIMBER MOUNTAIN EXCAVATION,INC				04/24/97	F.P.M. KALBERG, J. GARY	
		INSTALLING FINGER DRAINS,STABI LIE SLOPE & LARGE SCARPS					06/10/97	PHONE NO :257-3395	
	0.000	km	$ 66,609	$ 56,933	$ 33,103		12/28/97***	58%	40%
BR 9015(17)			DICK ANDERSON CONSTRUCTION				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					/ /	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 6,055		04/05/98***	1%	0%
STPHS 0002(267)			PAVLIK ELECTRIC CO, INC				04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					/ /	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 1,438			1%	0%
IMNHSTPPSTPS 0002(313)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAVEMENT MARKINGS					/ /	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 6,761		09/24/98***	1%	0%
MISSOULA DISTRICT TOTALS			$ 77,788,430	$ 69,839,247	$ 42,036,218			58%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

DATE:07/11/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82 BOZEMAN-FOUR CORNERS	6.159 mi	GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM	$ 9,072,324	H. K. CONTRACTORS, INC. $ 7,378,871	$ 8,939,522	APPR 03/24/97	12/15/94 03/14/95 07/15/97***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 98%	85%
IM 2(50) STATEWIDE INTERSTATE BRIDGE DE	1.554 mi	STATEWIDE BRIDGE DECK REHAB.	$ 2,017,054	COP CONSTRUCTION CO. $ 1,213,613	$ 1,235,268		06/30/95 07/20/95 07/19/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 98%	70%
IM 15-4(75)200 LINCOLN ROAD-SIEBEN	17.094 mi	PMS OVERLAY, SEAL & COVER AND BRIDGE DECK REHAB.	$ 6,122,110	JIM GILMAN EXCAVATING INC. $ 5,490,612	$ 5,577,690	PEND 12/19/96	08/31/95 04/16/96 09/06/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 98%	87%
IM 0002(62) INTERSTATE SIGNING - BUTTE	400.200 mi	SIGNING & SIGN SUPPORT UPGRADE	$ 5,809,670	OMO CONSTRUCTION INC $ 5,551,624	$ 5,849,562		11/20/95 03/18/96 07/15/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 98%	73%
RTS 279-1(5)23 WILBORN NORTHWEST	26.570 km	PMS OVERLAY, SEAL & COVER	$ 1,022,130	BLAHNIK CONSTRUCTION, INC. $ 1,045,014	$ 839,043		01/04/96 07/29/96 07/15/97***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 80%	77%
NH 8-1(19)27 MAC DONALD PASS - EAST	11.300 km	PMS OVERLAY, SEAL & COVER	$ 2,208,205	JIM GILMAN EXCAVATING INC. $ 1,972,181	$ 1,944,379		06/04/96 08/19/96 07/15/97***	F.P.M. SACKS,RAY PHONE NO :457-0526 99%	109%
STPU 1202(3) OAK STREET - BOZEMAN IM 90-6(67)307 NORTH 7TH INTERCHANGE-BOZEMAN CONTRACT TOTAL	1.285 mi	GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER RAMP WIDENING, PMS, SEAL & COVER	$ 1,925,850	A.M. WELLES, INC. $ 1,853,488	$ 1,683,542		08/02/96 09/11/96 07/15/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 91%	85%
STPHS 205-1(16)23 2 MILES EAST OF BELGRADE	0.500 mi	CURVE REALIGNMENT, GR,AGG.SURF . PMS, SEAL& COVER AND SIGNING	$ 510,860	JTL GROUP, INC.-BELGRADE $ 474,235	$ 433,960	PEND 05/15/97	08/02/96 09/09/96 07/15/97***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 92%	97%
STPP 29-4(20)83 HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS		JIM GILMAN EXCAVATING INC.			08/02/96 09/18/96	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

DATE:07/11/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 393-1(3)0							07/15/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 1,091,499			91%	61%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 175,656		07/15/97***	65%	76%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 1,232,373		11/10/98***	31%	30%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,057,710		09/30/97***	79%	54%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 88,219		12/16/98***	2%	30%
RTS 283-1(2)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					07/09/97	PHONE NO :682-4568	
RTS 357-1(2)5							07/15/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	0%
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 163,876		07/25/97***	77%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 512-1(2)0 HALL - EAST		CRACK SEALING							
RTS 513-1(2)0 HALL - WEST		CRACK SEALING							
RTF 96-1(1)0 DRUMMOND - FRONT STREET CONTRACT TOTAL	21.810	PL MIX OVERLAY.S & C km	$ 1,297,425	$ 1,198,549	$ 36,099			3%	11%
RTS 359-1(3)1 CARDWELL-HARRISON	12.700	PL MIX OVERLAY.S & C mi	$ 876,425	JIM GILMAN EXCAVATING INC. $ 818,548	$ 15,792		03/11/97 07/07/97 01/10/98***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 2%	48%
STPP 13-1(19)65 NORRIS - HARRISON	9.839	GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER mi	$ 6,452,616	WICKENS CONSTRUCTION, INC. $ 5,598,216	$ 459,617		03/27/97 05/06/97 07/10/99***	F.P.M. BRAZILL,WILLIAM PHONE NO :685-3319 8%	14%
IM 0002(304) DIST 2 INTERSTATE RUMBLE STRIP STPP 49-1(15)2 DILLON - NORTH RUMBLE STRIFS CONTRACT TOTAL	48.600	INSTALLING RUMBLE STRIPS INSTALLING RUMBLE STRIPS km	$ 184,675	MARK RITE LINES OF MONT., INC. $ 176,456	$ 1,766		04/24/97 06/30/97 09/13/97***	F.P.M. HENKEL, GEORGE PHONE NO :586-5074 1%	25%
BR 9012(6) WARM SPRINGS CREEK - ANACONDA	0.059	STRUCTURE & APPROACHES mi	$ 561,242	SLETTEN CONSTRUCTION CO $ 427,713	$ 4,278		04/24/97 / / 01/23/98***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 1%	0%
STPP 13-3(2)84 SAPPINGTON JCT. - NORTH	9.821	GUARDRAIL & DRAINAGE mi	$ 628,640	J AND S CONSTRUCTION $ 599,061	$ 5,992		05/22/97 / / 01/02/99***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 1%	0%
IM-STPP-NH 0002(314) 1997-D2-DURABLE PAVEMENT MARKI	139.100	1997-D2-DURABLE PAVEMENT MARKI NG mi	$ 278,670	MARK RITE LINES OF MONT., INC. $ 253,798	$ 2,539		05/22/97 / / 03/26/98***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 1%	0%
NH 50-1(16)11 YELLOWSTONE PARK	32.626	HOT RECYCLED PMS OVERLAY,SEAL & COVER km	$ 4,074,699	EMPIRE SAND AND GRAVEL CO.,INC $ 3,976,126	$ 39,761		05/22/97 / / 06/18/99***	F.P.M. HELD, TERRY PHONE NO :285-4732 1%	0%
BUTTE DISTRICT TOTALS			$ 55,359,502	$ 49,079,271	$ 30,881,732			58%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325 mi	STRUCTURE REMOVAL, ROADWAY OBLITERATION	$ 757,860	SHUMAKER TRUCKING & EXC, INC. $ 478,500	$ 4,785		05/04/95 / / 07/15/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
NH-BR 24-4(12)138 F SUN RIVER BR. - SUN RIVER - STPHS 10-1(18)4 SMELTER AVE. OVERPASS-GTF CONTRACT TOTAL	1.781 mi	WIDEN, PMS OVERLAY, SEAL & COVER AND BRIDGES OVERHEIGHT WARNING SYSTEM	$ 3,258,029	SLETTEN CONSTRUCTION CO $ 2,758,929	$ 3,015,195	APPR 03/27/97	08/31/95 10/12/95 07/02/97	F.P.M. BILL LAY PHONE NO :264-5310 100%	89%
NH 1-3(27)219 F BROWNING-EAST & WEST NH 1-3(28)222 BROWNING URBAN CONTRACT TOTAL	7.127 mi	GR, AGG. SURF., PMS, SEAL & COVER PMS, SEAL & COVER	$ 10,728,180	D.H. BLATTNER & SONS, INC. $ 10,611,222	$ 6,944,229		10/12/95 11/21/95 02/14/98***	F.P.M. DENNIS LEO PHONE NO :338-3417 65%	85%
STPP 44-1(10)14 VALIER-EAST	13.691 mi	GR, PMS, SEAL & COVER	$ 9,295,163	S K CONSTRUCTION, INC. $ 9,337,063	$ 8,057,546		11/20/95 02/14/96 05/15/98***	F.P.M. MIKE KLETTE PHONE NO :278-7078 86%	68%
STPP 3-4(6)102 TWO MEDICINE RIVER - EROSION C STPP 58-1(14)15 NORTH OF KIOWA - SNOW FENCE CONTRACT TOTAL	0.046 mi	EROSION CONTROL SNOW FENCE	$ 135,953	FLYING EAGLE CORPORATION $ 113,371	$ 103,588	PEND 04/11/97	02/07/96 06/12/96 07/15/97***	F.P.M. DENNIS LEO PHONE NO :338-3417 91%	96%
NH 10-1(15)3 15TH ST. AND RIVER DRIVE. - GR STPU 5205(8) F RIVER DRIVE (9TH TO 15TH ST. N CONTRACT TOTAL	0.637 mi	GR, AGG. SURF., PCCP GR, AGG. SURF., PCCP	$ 3,437,481	UNITED MAT'LS OF GREAT FALLS $ 3,333,604	$ 3,315,563	PEND 12/20/96	03/07/96 04/22/96 09/06/97***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 98%	121%
IM 0002(63) INTERSTATE SIGNING - GREAT FAL	182.000 mi	INTERSTATE SIGNING	$ 2,377,664	ALPINE CONSTRUCTION, INC. $ 2,155,706	$ 2,144,183		06/04/96 07/09/96 06/23/97	F.P.M. RANDY AAFEDT PHONE NO :771-7170 100%	93%
BR 9003(16) MILK RIVER BRIDGE NORTH OF LOH	0.059 km	PRESTRESSED BEAM BRIDGE	$ 881,373	SLETTEN CONSTRUCTION CO $ 764,287	$ 727,568		08/02/96 09/30/96 06/27/97	F.P.M. GARY BERG PHONE NO :265-6821 100%	66%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

DATE:07/11/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 3,230,375		01/15/99***	61%	39%
STPHS 0002(271)				ASHBACH CONSTRUCTION			10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					06/05/97	PHONE NO :264-5310	
	0.000	mi	$ 180,452	$ 72,561	$ 19,620		10/03/97***	27%	77%
RTS 223-2(5)41				CENTURY COMPANIES, INC.-MT			11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					/ /	PHONE NO :265-6821	
	18.944	km	$ 516,444	$ 547,750	$ 5,477		10/07/97***	1%	27%
RTS 240-1(3)1				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. GARY BERG	
CHINOOK - SOUTH		PMS OVERLAY AND SEAL & COVER					04/24/97	PHONE NO :265-6821	
	16.163	km	$ 654,150	$ 609,864	$ 422,709		07/09/97	100%	0%
RTS 331-1(2)2				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. RANDY AAFEDT	
BELT - NORTH		PMS OVERLAY AND SEAL & COVER					01/30/97	PHONE NO :771-7170	
	13.747	km	$ 547,538	$ 517,533	$ 359,232		07/15/97***	69%	33%
RTS 233-1(6)0				PRINCE, INC			11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					02/10/97	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 828,698		11/11/97***	64%	55%
SMP 1499(96)				A.M. WELLES, INC.			12/12/96	F.P.M. RANDY AAFEDT	
CRUSH AND STOCKPILE - GREAT FA		CRUSH & STOCKPILE					02/03/97	PHONE NO :771-7170	
	0.000	mi	$ 277,320	$ 280,916	$ 270,950		07/08/97	100%	06/30/97
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 3,713		12/15/97***	1%	21%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					/ /	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 4,384		01/24/98***	1%	22%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

DATE:07/11/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 222,824			9%	10%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 35,738		08/16/99***	1%	0%
STPP-STPS-NH 0002(315)				ACCENT STRIPE INC			05/22/97	F.P.M. DOUG GREGORY	
1997-D3-DURABLE PAVEMENT MARKI		1997-D3-DURABLE PAVEMENT MARKI NG					06/17/97	PHONE NO :727-4350	
	152.500	mi	$ 365,520	$ 329,576	$ 322,826		06/30/97	100%	0%
GREAT FALLS DISTRICT TOTALS			$ 48,091,742	$ 45,545,809	$ 30,039,200			66%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-9(31)516				MORRISON KNUDSEN CORPORATION		PEND	09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.				04/10/97	12/06/95	PHONE NO :228-9478	
	9.920	mi	$ 6,904,834	$ 6,873,272	$ 7,169,650		12/05/97***	98%	91%
RTS 246-1(6)4				PRINCE, INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	07/15/97***		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18						APPR			
FROID - EAST		PMS OVERLAY, SEAL & COVER				04/30/97			
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800	mi	$ 3,561,215	$ 3,162,314	$ 3,094,428			96%	78%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							07/15/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,221,978			98%	98%
IM 94-4(49)154				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/07/96	F.P.M. SWANSON, ROBERT E.	
CUSTER COUNTY LINE - WEST --		GR, PMS OVERLAY, SEAL & COVER				04/28/97	04/16/96	PHONE NO :233-3608	
	8.859	mi	$ 7,739,779	$ 6,395,008	$ 6,308,237		08/26/98***	99%	89%
RTF 61-4(14)118				RIVERSIDE CONTRACTING, INC.		APPR	06/04/96	F.P.M. EIDE, LEON	
MALTA - SOUTH		PMS OVERLAY, SEAL & COVER				04/29/97	07/30/96	PHONE NO :365-2877	
RTF 61-4(15)105							07/10/97***		
ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,736,259			98%	82%
RTF 54-1(5)17				RIVERSIDE CONTRACTING, INC.		APPR	06/04/96	F.P.M. FRETTE, KURT	
BROADUS - SOUTH		PMS OVERLAY, SEAL & COVER				04/29/97	06/19/96	PHONE NO :233-3612	
	12.200	mi	$ 1,991,792	$ 2,323,305	$ 2,296,956		06/20/97	100%	66%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 3,644,748		02/04/98***	85%	88%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 515-1(4)2				WICKENS CONSTRUCTION, INC.			07/09/96	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTHWEST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :787-5701	
RTS 515-1(5)1							01/25/98***		
BIG MUDDY CREEK - NO. & SO.		GR., AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 2,066,040			97%	77%
RTF 2-1(22)21				MARVIN A. REHBEIN			07/09/96	F.P.M. FRETTE, KURT	
20 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER					08/13/96	PHONE NO :233-3612	
RTF 2-1(21)13							06/21/97		
13 MILES EAST OF MILES CITY -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	14.266	mi	$ 3,241,566	$ 3,457,370	$ 3,303,654			100%	90%
IM 94-3(47)86				PRINCE, INC			07/09/96	F.P.M. MARTIN, DOUGLAS	
COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS					08/13/96	PHONE NO :233-3604	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,384,731		08/30/97***	95%	85%
STPP-NH-STPS 0002(244)				ACCENT STRIPE INC			08/02/96	F.P.M. LAUCKNER, JAMES	
1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					05/28/97	PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 407,009		07/18/97***	83%	69%
IM 94-3(44)99				EDWARD T COPPS CONST.			10/10/96	F.P.M. MARTIN, DOUGLAS	
FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB					05/27/97	PHONE NO :233-3604	
	0.000	km	$ 146,556	$ 73,759	$ 61,953		09/15/97***	84%	57%
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 704,550			30%	46%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 1,398,105		05/14/98***	31%	22%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 647,967		01/31/98***	33%	27%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 558,253		10/26/97***	55%	40%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 2,272,694			65%	40%
BR 9055(6)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE					04/21/97	PHONE NO :365-2877	
	0.056	km	$ 473,137	$ 459,733	$ 299,799		10/16/97***	65%	42%
SMP 0699(96)			PRINCE, INC				12/12/96	F.P.M. SWANSON, ROBERT E.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					06/17/97	PHONE NO :233-3608	
	0.000	mi	$ 173,540	$ 169,000	$ 112,720		07/15/97***	67%	06/30/97
SMP 4299(96)			FISHER SAND AND GRAVEL CO.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					03/17/97	PHONE NO :787-5701	
	0.000	mi	$ 363,650	$ 282,055	$ 272,463		07/21/97***	97%	06/30/97
IM 94-6(44)212			COP CONSTRUCTION CO.				02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 217,413		01/12/98***	49%	54%
IM 94-5(27)163			PRINCE, INC				02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 394,935		02/13/99***	10%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-2(9)77 BAKER-WEST				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97 06/25/97	F.P.M. FRETTE, KURT PHONE NO :233-3612	
	5.226	GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES mi	$ 4,538,454	$ 4,371,371	$ 389,676		05/23/99***	9%	20%
NH 23-3(7)119 ALZADA - WEST				E.H. OFTEDAL AND SONS, INC.			05/22/97 / /	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701	
STPS 326-1(4)0 ALZADA - SOUTH		WIDEN,PMS OVERLAY					05/29/00***		
CONTRACT TOTAL	12.517	GR.,GS,PMS mi	$ 8,632,439	$ 7,527,667	$ 75,274			1%	0%
NH 94-7(20)242 WIBAUX REST AREA / VISITOR CEN				CENTURY COMPANIES, INC.-MT			05/22/97 / /	F.P.M. EIDE, LEON PHONE NO :365-2877	
	0.000	REST AREA km	$ 791,296	$ 831,667	$ 0		08/23/98***	0%	0%
RTF 18-1(13)43 HILLSIDE - NORTH & SOUTH				E.H. OFTEDAL AND SONS, INC.			05/22/97 06/25/97	F.P.M. SWANSON, ROBERT E. PHONE NO :233-3608	
	17.413	GR.,GS,& PMS km	$ 5,301,819	$ 4,774,680	$ 50,348		04/07/00***	1%	0%
BR 277-1(2)25 MUSKRAT CREEK - 40 KM N E OF H				HEAVY CIVIL, INC.			05/22/97 / /	F.P.M. SWANSON, ROBERT E. PHONE NO :233-3608	
	0.400	PIPE AND APPROACHES km	$ 227,602	$ 309,182	$ 3,092		03/05/98***	1%	0%
BR 9053(14) MILK RIVER - SOUTHEAST OF GLA				SLETTEN CONSTRUCTION CO			05/22/97 / /	F.P.M. PISK, RANDAL PHONE NO :228-9478	
	0.540	STRUCTURE AND APPROACHERS km	$ 1,436,115	$ 1,196,071	$ 11,960		06/24/98***	1%	0%
GLENDIVE DISTRICT TOTALS			$ 77,504,209	$ 73,234,353	$ 42,104,893			57%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 63-6(4)29 F			EMPIRE SAND AND GRAVEL CO.,INC			APPR	05/12/94	F.P.M. TILZEY, RONALD	
EDDIES CORNER - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				01/25/96	05/24/94	PHONE NO :538-8732	
	10.358	mi	$ 8,537,068	$ 7,644,405	$ 8,804,091		07/15/97***	98%	86%
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.				06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		07/15/97***	92%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.			PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	07/15/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
STPS 466-1(2)0			SLETTEN CONSTRUCTION CO				11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,194,372		07/15/97***	95%	81%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.				03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 3,862,188		12/19/97***	79%	55%
IM 90-8(136)446 F			EMPIRE SAND AND GRAVEL CO.,INC				05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 6,509,972			96%	143%
NH 53-1(18)16 F			EMPIRE SAND AND GRAVEL CO.,INC				07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 7,347,319		10/22/98***	76%	55%
BR 9005(8)			SLETTEN CONSTRUCTION CO				08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 531,094		08/22/97***	84%	68%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 91-1(6)0			EMPIRE SAND AND GRAVEL CO.,INC				08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,401,325		07/15/97***	94%	90%
BR 9056(29)			COP CONSTRUCTION CO.				09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 693,716		09/22/97***	76%	60%
NH-STPP 0002(279) - (054)			J AND S CONSTRUCTION				09/04/96	F.P.M. TILZEY, RONALD	
MCS SCALES SITES DISTRICT 5		GR, AGG. SURF., PMS, SEAL & COVER					09/19/96	PHONE NO :538-8732	
	0.000	mi	$ 486,970	$ 481,009	$ 455,708		08/11/97***	95%	82%
STPP 45-1(14)0			S K CONSTRUCTION, INC.				10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 2,696,977		02/11/99***	49%	22%
STPE 0002(169)			DONNES CONSTRUCTION				10/10/96	F.P.M. SHUPAK,TOM	
2 LOCATIONS - BILLINGS DISTRIC		GR,RIPRAP,FENCE					03/13/97	PHONE NO :245-0370	
	0.000	mi	$ 97,464	$ 84,415	$ 48,709		07/15/97***	58%	77%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 127,422		03/07/98***	5%	24%
RTF 72-1(4)10			JTL GROUP, INC.-BILLINGS				12/12/96	F.P.M. TILZEY, RONALD	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					06/11/97	PHONE NO :538-8732	
	17.500	km	$ 748,152	$ 636,364	$ 422,203		09/12/97***	66%	29%
RTS 314-1(11)0			EMPIRE SAND AND GRAVEL CO.,INC				02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					04/07/97	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 307,355		05/12/98***	18%	49%
BR 81-1(7)25			EDWARD T COPPS CONST.				03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					/ /	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		10/20/97***	0%	3%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					06/16/97	PHONE NO :657-0262	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 163,511		05/04/98***	15%	8%
RTF 37-1(20)0				MARVIN A. REHBEIN			05/22/97	F.P.M. SHUPAK,TOM	
LITTLE BIGHORN BATTLEFIELD-EAS		MILL, FILL, OVLY, SEAL & COVER					06/14/97	PHONE NO :245-0370	
	8.655	mi	$ 1,100,255	$ 1,077,303	$ 222,309		04/14/98***	21%	0%
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					/ /	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 3,362		03/12/98***	1%	0%
BILLINGS DISTRICT TOTALS			$ 53,103,485	$ 49,891,034	$ 38,742,616			73%	
TOTALS FOR ALL PROJECTS:			$311,847,368	$287,589,723	$183,804,658			62%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** MISSOULA DISTRICT ***

DATE:08/11/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 9,275,069		12/12/97***	95%	66%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 2,748,431		05/20/98***	49%	66%
IM 90-1(118)64				RIVERSIDE CONTRACTING, INC.			03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :523-5863	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 7,419,006		09/26/98***	97%	72%
NH-PLH 5-3(61)115 F				SCHELLINGER CONST CO.,INC.		APPR	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, FS CONC. BR.				03/27/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F							08/14/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	5.083	mi	$ 9,570,088	$ 7,618,818	$ 8,859,547			98%	92%
RTF 5-2(74)93				A-1 PAVING, INC			06/04/96	F.P.M. KALBERG, J. GARY	
10 MILES NORTH OF DAYTON-NORTH		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :257-3395	
	21.640	mi	$ 1,749,157	$ 1,694,165	$ 1,534,930		08/14/97***	91%	95%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 360,195		09/26/97***	25%	46%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448	mi	$ 715,035	$ 559,365	$ 447,434		09/20/97***	80%	93%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 2,926,519		05/02/99***	48%	42%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 2,115,244		07/13/98***	73%	65%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-2(87)122			A-1 PAVING, INC				12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					04/14/97	PHONE NO :755-8566	
RTF 52-1(13)18							08/26/97***		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 512,856			64%	71%
RTS 473-1(1)0			JENSEN PAVING				12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					05/19/97	PHONE NO :523-5877	
RTF 7-1(75)39							10/15/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 15,704			2%	95%
SMP 3299(96)			L.S. JENSEN & SONS INC				12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					05/19/97	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 0		08/14/97***	0%	09/30/97
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							08/14/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 1,752,294			24%	31%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 1,341,413		07/17/99***	20%	24%
NH-CM 0002(216)			COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 354,522		02/06/99***	7%	25%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 17,647		07/18/98***	1%	29%
BR 9015(17)			DICK ANDERSON CONSTRUCTION				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					/ /	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 6,055		04/05/98***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					/ /	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 1,438			1%	25%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 6,761		09/24/98***	1%	21%
ER 81024(2)				TIMBER MOUNTAIN EXCAVATION,INC			06/09/97	F.P.M. SULLIVAN, SHEILA	
SKALKAHO ROAD - FLOOD REPAIR		FLOOD REPAIR					/ /	PHONE NO :523-5877	
	0.000	km	$ 174,268	$ 135,716	$ 0		05/05/98***	0%	08/31/97
PLH 5-3(63)126 F				SCHELLINGER CONST CO.,INC.			06/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 0		09/20/99***	0%	0%
SMP 1599(97)				BLAHNIK CONSTRUCTION, INC.			06/09/97	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :257-3395	
	0.000	mi	$ 903,068	$ 797,449	$ 0		05/15/98***	0%	05/15/98
SMP 3299(97)				SUTTON CONST. SERVICES, INC.			06/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 0		10/01/97***	0%	10/01/97
MISSOULA DISTRICT TOTALS			$ 80,695,221	$ 71,991,259	$ 39,695,063			53%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** BUTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 50-2(25)82				H. K. CONTRACTORS, INC.		APPR	12/15/94	F.P.M. MCCORMICK, THOMAS	
BOZEMAN-FOUR CORNERS		GR, AGG. SURF., PMS, SEAL & COVER, WIDEN AND PS CONC BEAM				03/24/97	03/14/95	PHONE NO :586-5074	
	6.159	mi	$ 9,072,324	$ 7,378,871	$ 8,939,522		07/23/97	100%	85%
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 2,017,054	$ 1,213,613	$ 1,235,268		08/14/97***	98%	82%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 5,849,562		08/14/97***	98%	81%
RTS 279-1(5)23				BLAHNIK CONSTRUCTION, INC.			01/04/96	F.P.M. ARVISH,MIKE	
WILBORN NORTHWEST		PMS OVERLAY, SEAL & COVER					07/29/96	PHONE NO :782-9327	
	26.570	km	$ 1,022,130	$ 1,045,014	$ 839,043		07/28/97	100%	77%
NH 8-1(19)27				JIM GILMAN EXCAVATING INC.			06/04/96	F.P.M. SACKS,RAY	
MAC DONALD PASS - EAST		PMS OVERLAY, SEAL & COVER					08/19/96	PHONE NO :457-0526	
	11.300	km	$ 2,208,205	$ 1,972,181	$ 1,944,379		07/22/97	100%	109%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							08/14/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,683,542			91%	95%
STPHS 205-1(16)23				JTL GROUP, INC.-BELGRADE		APPR	08/02/96	F.P.M. ARVISH,MIKE	
2 MILES EAST OF BELGRADE		CURVE REALIGNMENT, GR,AGG.SURF , PMS, SEAL& COVER AND SIGNING				07/07/97	09/09/96	PHONE NO :782-9327	
	0.500	mi	$ 510,860	$ 474,235	$ 433,960		08/14/97***	92%	102%
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							08/14/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 1,091,499			91%	70%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 175,656		08/14/97***	65%	76%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 1,232,373		11/10/98***	31%	40%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,057,710		09/30/97***	79%	78%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 88,219		12/16/98***	2%	44%
RTS 283-1(2)0				RIVERSIDE CONTRACTING, INC.			11/14/96	F.P.M. WILLIAMS,PAUL	
HARRISON - PONY		SEAL & COVER					07/09/97	PHONE NO :682-4568	
RTS 357-1(2)5							08/14/97***		
RUBY DAM - NORTH & SOUTH		SEAL & COVER							
RTS 540-1(8)11									
MILL CREEK - N & S		SEAL & COVER							
CONTRACT TOTAL	54.720	km	$ 396,981	$ 358,777	$ 3,589			1%	30%
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 163,876		08/14/97***	77%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** BUTTE DISTRICT ***

DATE:08/11/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 36,099			3%	25%
RTS 359-1(3)1			JIM GILMAN EXCAVATING INC.				03/11/97	F.P.M. ARVISH,MIKE	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					07/07/97	PHONE NO :782-9327	
	12.700	mi	$ 876,425	$ 818,548	$ 15,792		01/10/98***	2%	77%
STPP 13-1(19)65			WICKENS CONSTRUCTION, INC.				03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 459,617		07/10/99***	8%	23%
IM 0002(304)			MARK RITE LINES OF MONT., INC.				04/24/97	F.P.M. HENKEL, GEORGE	
DIST 2 INTERSTATE RUMBLE STRIP		INSTALLING RUMBLE STRIPS					06/30/97	PHONE NO :586-5074	
STPP 49-1(15)2							07/28/97		
DILLON - NORTH RUMBLE STRIPS		INSTALLING RUMBLE STRIPS							
CONTRACT TOTAL	48.600	km	$ 184,675	$ 176,456	$ 1,766			100%	25%
BR 9012(6)			SLETTEN CONSTRUCTION CO				04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 4,278		01/23/98***	1%	20%
STPP 13-3(2)84			J AND S CONSTRUCTION				05/22/97	F.P.M. ARVISH,MIKE	
SAPPINGTON JCT. - NORTH		GUARDRAIL & DRAINAGE					07/14/97	PHONE NO :782-9327	
	9.821	mi	$ 628,640	$ 599,061	$ 5,992		01/02/99***	1%	17%
IM-STPP-NH 0002(314)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					/ /	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 2,539		03/26/98***	1%	17%
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC				05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					/ /	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 39,761		06/18/99***	1%	0%
STPHS 0002(309)			A.M. WELLES, INC.				06/09/97	F.P.M. WILLIAMS,PAUL	
1994-D2-GUARDRAIL/SLOPE FLATTE		GARRDRAIL & SLOPE FLATTENING					/ /	PHONE NO :682-4568	
	0.000	km	$ 83,708	$ 73,594	$ 0		04/05/98***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 3099(97)				RIGHT WAY CONSTRUCTION			06/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					/ /	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 0		10/01/97***	0%	10/01/97
ER 0002(308) U2				SIERRA ROCK AND DIRT, INC.			06/09/97	F.P.M. ARVISH,MIKE	
2 LOC.- FLOOD REPAIR		RIPRAP EROSION CONTROL					/ /	PHONE NO :782-9327	
	0.000	mi	$ 70,743	$ 92,617	$ 0		04/05/98***	0%	0%
BUTTE DISTRICT TOTALS			$ 49,786,263	$ 44,004,631	$ 25,304,041			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		08/14/97***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 6,944,229			65%	93%
STPP 44-1(10)14				S K CONSTRUCTION, INC.			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER					02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 8,057,546		05/15/98***	86%	75%
STPP 3-4(6)102				FLYING EAGLE CORPORATION			02/07/96	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER - EROSION C		EROSION CONTROL					06/12/96	PHONE NO :338-3417	
STPP 58-1(14)15						PEND	08/14/97***		
NORTH OF KIOWA - SNOW FENCE		SNOW FENCE				04/11/97			
CONTRACT TOTAL	0.046	mi	$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							08/14/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,315,563			98%	121%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 3,230,375		01/15/99***	61%	54%
STPHS 0002(271)				ASHBACH CONSTRUCTION			10/10/96	F.P.M. BILL LAY	
D3 & D5 - PRIMARY RUMBLE STRIP		RUMBLE STRIPS					06/05/97	PHONE NO :264-5310	
	0.000	mi	$ 180,452	$ 72,561	$ 19,620		10/03/97***	27%	105%
RTS 223-2(5)41				CENTURY COMPANIES, INC.-MT			11/14/96	F.P.M. GARY BERG	
25 KM N. LIBERTY CO. LINE N.		PMS OVERLAY AND SEAL & COVER					07/17/97	PHONE NO :265-6821	
	18.944	km	$ 516,444	$ 547,750	$ 5,477		10/07/97***	1%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 233-1(6)0			PRINCE, INC				11/14/96	F.P.M. GARY BERG	
HAVRE - NORTH		PMS OVERLAY AND SEAL & COVER					02/10/97	PHONE NO :265-6821	
	21.600	km	$ 1,411,733	$ 1,304,240	$ 828,698		08/01/97	100%	55%
RTF-STPHS 1-3(22)210			SLETTEN CONSTRUCTION CO				02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 3,713		12/15/97***	1%	40%
BR 9050(7)			TAMIETTI CONST. CO., INC.				03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					/ /	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 4,384		01/24/98***	1%	34%
NH 1-3(34)210 F			A-1 PAVING, INC				04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 222,824			9%	22%
STPF 58-1(11)32			MARVIN A. REHBEIN				05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :338-5152	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 35,738		08/16/99***	1%	15%
BR 9007(16)			FRONTIER-WEST, L.L.C.				06/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 0		09/20/98***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 40,795,138	$ 39,128,593	$ 22,776,538			59%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-9(31)516				MORRISON KNUDSEN CORPORATION		PEND	09/06/95	F.P.M. PISK, RANDAL	
HINSDALE EAST		RECONSTRUCT., WIDEN, OVERLAY, SEAL & COVER, 3 CONC. BM. BR.				04/10/97	12/06/95	PHONE NO :228-9478	
	9.920	mi	$ 6,904,834	$ 6,873,272	$ 7,169,650		07/21/97	100%	91%
RTS 246-1(6)4				PRINCE, INC			01/04/96	F.P.M. ARTHUR, RONALD T.	
4.2 MI. N.W. OF GLASGOW - N.W.		PMS OVERLAY, SEAL & COVER					05/01/96	PHONE NO :787-5701	
RTS 250-1(3)0						APPR	07/23/97		
1 MI. WEST OF WOLF POINT - NOR		PMS OVERLAY, SEAL & COVER				11/26/96			
RTS 322-1(2)0									
6.3 MI. SOUTH OF BAKER - SOUTH		PMS OVERLAY, SEAL & COVER							
RTS 405-1(2)18						APPR			
FROID - EAST		PMS OVERLAY, SEAL & COVER				04/30/97			
RTS 493-1(1)0									
1.0 MI.NORTH OF BAKER - NORTH		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	57.800	mi	$ 3,561,215	$ 3,162,314	$ 3,094,428			100%	78%
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							08/14/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,221,978			98%	98%
RTF 61-4(14)118				RIVERSIDE CONTRACTING, INC.		APPR	06/04/96	F.P.M. EIDE, LEON	
MALTA - SOUTH		PMS OVERLAY, SEAL & COVER				04/29/97	07/30/96	PHONE NO :365-2877	
RTF 61-4(15)105							06/28/97		
ZORTMAN TRAIL - NO. & SO. -		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	52.400	mi	$ 2,717,743	$ 2,694,220	$ 2,736,259			100%	82%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 3,644,748		02/04/98***	85%	97%
STPS 515-1(4)2				WICKENS CONSTRUCTION, INC.			07/09/96	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTHWEST		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :787-5701	
RTS 515-1(5)1							07/24/97		
BIG MUDDY CREEK - NO. & SO.		GR., AGG. SURF., PMS, SEAL & COVER							
CONTRACT TOTAL	6.430	mi	$ 2,328,750	$ 2,082,618	$ 2,066,040			100%	77%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(47)86				PRINCE, INC			07/09/96	F.P.M. MARTIN, DOUGLAS	
COLSTRIP INTERCHANGE - EAST &		COLD MILL & PMS					08/13/96	PHONE NO :233-3604	
	31.100	mi	$ 2,882,432	$ 2,500,070	$ 2,384,731		08/30/97***	95%	90%
STPP-NH-STPS 0002(244)				ACCENT STRIPE INC			08/02/96	F.P.M. LAUCKNER, JAMES	
1996 - DISTRICT 4 - DURABLE PA		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					05/28/97	PHONE NO :365-2877	
	169.440	mi	$ 484,679	$ 490,172	$ 407,009		06/26/97	100%	69%
IM 94-3(44)99				EDWARD T COPPS CONST.			10/10/96	F.P.M. MARTIN, DOUGLAS	
FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB					05/27/97	PHONE NO :233-3604	
	0.000	km	$ 146,556	$ 73,759	$ 61,953		09/15/97***	84%	77%
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 704,550			30%	60%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 1,398,105		05/14/98***	31%	28%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 647,967		01/31/98***	33%	38%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 558,253		10/26/97***	55%	53%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.			12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 2,272,694			65%	53%
BR 9055(6)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE					04/21/97	PHONE NO :365-2877	
	0.056	km	$ 473,137	$ 459,733	$ 299,799		10/16/97***	65%	57%
SMP 0699(96)				PRINCE, INC			12/12/96	F.P.M. SWANSON, ROBERT E.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					06/17/97	PHONE NO :233-3608	
	0.000	mi	$ 173,540	$ 169,000	$ 112,720		07/10/97	100%	06/30/97
SMP 4299(96)				FISHER SAND AND GRAVEL CO.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					03/17/97	PHONE NO :787-5701	
	0.000	mi	$ 363,650	$ 282,055	$ 272,463		06/30/97	100%	06/30/97
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 217,413		04/26/98***	49%	39%
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 394,935		02/13/99***	10%	59%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 389,676		05/23/99***	9%	30%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. ARTHUR, RONALD T.	
ALZADA - WEST		WIDEN,PMS OVERLAY					/ /	PHONE NO :787-5701	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 75,274			1%	7%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97

DATE:08/11/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 94-7(20)242				CENTURY COMPANIES, INC.-MT			05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,296	$ 831,667	$ 0		08/23/98***	0%	8%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 50,348		04/07/00***	1%	8%
BR 277-1(2)25				HEAVY CIVIL, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
MUSKRAT CREEK - 40 KM N E OF H		PIPE AND APPROACHES					/ /	PHONE NO :233-3608	
	0.400	km	$ 227,602	$ 309,182	$ 3,092		03/05/98***	1%	8%
BR 9053(14)				SLETTEN CONSTRUCTION CO			05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 11,960		06/24/98***	1%	7%
IM 0002(64)				OMO CONSTRUCTION INC			06/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					/ /	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 0		09/27/98***	0%	0%
BR 9011(13)				CONSTRUCTION SERVICES			06/09/97	F.P.M. EIDE, LEON	
CRACKER BOX CREEK-SW OF GLENDI		PIPE & APPROACHES					/ /	PHONE NO :365-2877	
	0.340	km	$ 208,941	$ 247,643	$ 0		04/09/98***	0%	0%
SMP 3899(97)				PRINCE, INC			06/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 0		06/01/98***	0%	06/01/98
GLENDIVE DISTRICT TOTALS			$ 66,650,584	$ 62,953,012	$ 30,196,046			48%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR							
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		08/14/97***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	08/14/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO			11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.					04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,194,372		08/14/97***	95%	94%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 3,862,188		12/19/97***	79%	55%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 6,509,972			96%	158%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 7,347,319		10/22/98***	76%	64%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 531,094		08/22/97***	84%	68%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,401,325		08/14/97***	94%	90%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9056(29)			COP CONSTRUCTION CO.				09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 693,716		09/22/97***	76%	67%
STPP 45-1(14)0			S K CONSTRUCTION, INC.				10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 2,696,977		02/11/99***	49%	30%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 127,422		03/07/98***	5%	32%
RTF 72-1(4)10			JTL GROUP, INC.-BILLINGS				12/12/96	F.P.M. TILZEY, RONALD	
BELFRY - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					06/11/97	PHONE NO :538-8732	
	17.500	km	$ 748,152	$ 636,364	$ 422,203		09/12/97***	66%	67%
RTS 314-1(11)0			EMPIRE SAND AND GRAVEL CO.,INC				02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					04/07/97	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 307,355		05/12/98***	18%	68%
BR 81-1(7)25			EDWARD T COPPS CONST.				03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					/ /	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		10/20/97***	0%	3%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC				03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					06/16/97	PHONE NO :657-0262	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 163,511		05/04/98***	15%	22%
RTF 37-1(20)0			MARVIN A. REHBEIN				05/22/97	F.P.M. SHUPAK,TOM	
LITTLE BIGHORN BATTLEFIELD-EAS		MILL, FILL, OVLY, SEAL & COVER					06/14/97	PHONE NO :245-0370	
	8.655	mi	$ 1,100,255	$ 1,077,303	$ 222,309		04/14/98***	21%	27%
BR 9002(11)			COP CONSTRUCTION CO.				05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 3,362		03/12/98***	1%	15%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 37-1(18)12				PRIME CONTRACTOR: TIMBER MOUNTAIN EXCAVATION,INC			06/09/97	F.P.M. SHUPAK,TOM	
EAST OF BATTLEFIELD		EROSION CONTROL					/ /	PHONE NO :245-0370	
	0.000	mi	$ 24,796	$ 28,945	$ 0		04/05/98***	0%	0%
SMP 5699(97)				PRIME CONTRACTOR: JTL GROUP, INC.-BILLINGS			06/09/97	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :657-0261	
	0.000	mi	$ 363,465	$ 192,241	$ 0		06/01/98***	0%	06/01/98
BILLINGS DISTRICT TOTALS			$ 44,370,244	$ 41,902,390	$ 29,434,107			68%	
TOTALS FOR ALL PROJECTS:			$282,297,450	$259,979,885	$147,405,796			55%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** MISSOULA DISTRICT ***

DATE:09/09/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 9,639,918		12/12/97***	99%	74%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340 mi		$ 5,432,842	$ 5,636,818	$ 4,340,319		05/20/98***	77%	79%
IM 90-1(118)64				RIVERSIDE CONTRACTING, INC.			03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :523-5863	
	10.054 mi		$ 7,375,562	$ 7,638,763	$ 7,791,626		09/26/98***	98%	80%
NH-PLH 5-3(61)115 F				SCHELLINGER CONST CO.,INC.		APPR	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, FS CONC. BR.				03/27/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F						PEND	09/14/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				08/28/97			
CONTRACT TOTAL	5.083 mi		$ 9,570,088	$ 7,618,818	$ 9,725,507			98%	101%
RTF 5-2(74)93				A-1 PAVING, INC			06/04/96	F.P.M. KALBERG, J. GARY	
10 MILES NORTH OF DAYTON-NORTH		PMS OVERLAY, SEAL & COVER					07/22/96	PHONE NO :257-3395	
	21.640 mi		$ 1,749,157	$ 1,694,165	$ 1,723,637		08/28/97	100%	95%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000 mi		$ 1,370,128	$ 1,448,380	$ 580,245		09/26/97***	40%	64%
STPHS-NH 5-3(68)102				A-1 PAVING, INC			08/02/96	F.P.M. KALBERG, J. GARY	
SOUTH OF SOMMERS		CURVE RECONSTRUCTION, PMS, SEAL & COVER AND RET. WALLS					09/11/96	PHONE NO :257-3395	
	0.448 mi		$ 715,035	$ 559,365	$ 457,856		08/29/97	100%	93%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078 km		$ 7,060,321	$ 6,111,294	$ 4,988,692		05/02/99***	82%	55%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310 km		$ 2,752,627	$ 2,880,351	$ 3,009,917		07/13/98***	98%	82%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-2(87)122			A-1 PAVING, INC				12/12/96	F.P.M. CHRISINGER,KENNETH L	
KALISPELL STRIP AND LASALLE RO		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					04/14/97	PHONE NO :755-8566	
RTF 52-1(13)18							09/03/97		
BIGFORK NORTH & SOUTH		SEAL & COVER							
CONTRACT TOTAL	20.075	km	$ 841,026	$ 797,465	$ 759,717			100%	71%
RTS 473-1(1)0			JENSEN PAVING				12/12/96	F.P.M. SULLIVAN, SHEILA	
WEST FORK ROAD		PL. MIX BIT. SURF. OVERLAY AND SEAL & COVER					05/19/97	PHONE NO :523-5877	
RTF 7-1(75)39							10/15/97***		
CHARLOS HEIGHTS - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.281	km	$ 908,365	$ 824,382	$ 748,017			91%	100%
SMP 3299(96)			L.S. JENSEN & SONS INC				12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					05/19/97	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 83,690		09/14/97***	26%	09/30/97
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							09/14/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 3,459,109			48%	44%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 3,218,578		07/17/99***	48%	35%
NH-CM 0002(216)			COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 768,268		02/06/99***	15%	37%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 70,634		07/18/98***	4%	43%
BR 9015(17)			DICK ANDERSON CONSTRUCTION				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 7,764		04/05/98***	1%	13%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** MISSOULA DISTRICT ***

DATE:09/09/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(267)			PAVLIK ELECTRIC CO, INC				04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 58,275			41%	45%
IMNHSTPPSTPS 0002(313)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAVEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 532,481		09/24/98***	79%	55%
ER 81024(2)			TIMBER MOUNTAIN EXCAVATION,INC				07/09/97	F.P.M. SULLIVAN, SHEILA	
SKALKAHO ROAD - FLOOD REPAIR		FLOOD REPAIR					08/04/97	PHONE NO :523-5877	
	0.000	km	$ 174,268	$ 135,716	$ 57,267		05/05/98***	42%	08/31/97
PLH 5-3(63)125 F			SCHELLINGER CONST CO.,INC.				07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 512,486		09/20/99***	15%	13%
SMP 1599(97)			BLAHNIK CONSTRUCTION, INC.				07/09/97	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					08/25/97	PHONE NO :257-3395	
	0.000	mi	$ 903,068	$ 797,449	$ 0		05/15/98***	0%	05/15/98
SMP 3299(97)			SUTTON CONST. SERVICES, INC.				07/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 0		10/01/97***	0%	10/01/97
NH 24-1(43)32			KEENEY CONSTRUCTION				08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					/ /	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 7,869		10/25/98***	1%	0%
STPS 382-1(9)4			A-1 PAVING, INC				08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 15,166		03/12/99***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR						MONT.DEPT. FIELD PROJECT MANAGER	
ER 24-1(45)4				G NELSON CONTRACTING, INC.			08/06/97	F.P.M. MCKINNEY, JOHN	
RIPRAP PLACEMENT		RIPRAP					08/18/97	PHONE NO :523-5863	
	0.000 km		$ 65,372	$ 70,353	$ 83,005		08/27/97	100%	0%
MISSOULA DISTRICT TOTALS			$ 83,081,088	$ 74,364,990	$ 52,640,043			67%	

MONTANA DEPARTMENT OF TRANSFORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

DATE:09/09/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 2(50)				COP CONSTRUCTION CO.			06/30/95	F.P.M. O'BRIEN,MURRAY	
STATEWIDE INTERSTATE BRIDGE DE		STATEWIDE BRIDGE DECK REHAB.					07/20/95	PHONE NO :782-7443	
	1.554	mi	$ 2,017,054	$ 1,213,613	$ 1,364,437		08/09/97	100%	82%
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 5,924,888		09/14/97***	98%	86%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							09/14/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,859,134			97%	96%
STPP 29-4(20)83				JIM GILMAN EXCAVATING INC.			08/02/96	F.P.M. O'BRIEN,MURRAY	
HARRISON AVE. - BUTTE		PMS OVERLAY, SEAL & COVER, STRIPING & CURB RAMPS					09/18/96	PHONE NO :782-7443	
RTS 393-1(3)0							09/14/97***		
BASIN CREEK ROAD		PMS OVERLAY, SEAL & COVER							
CONTRACT TOTAL	4.000	mi	$ 1,218,755	$ 1,198,649	$ 1,357,255			97%	92%
STPHS 1299(3)				JTL GROUP, INC.-BILLINGS			09/04/96	F.P.M. MCCORMICK, THOMAS	
CITY OF BOZEMAN - SAFETY IMPRO		SAFETY IMPROVEMENT					03/31/97	PHONE NO :586-5074	
	0.000	mi	$ 252,828	$ 268,691	$ 236,110		09/14/97***	88%	89%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 2,171,271		11/10/98***	55%	49%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,349,821		09/30/97***	98%	80%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 2,457,857		12/16/98***	66%	59%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2299(96)			JIM GILMAN EXCAVATING INC.				12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 163,876		09/14/97***	77%	06/30/97
STPS 271-1(8)5			JIM GILMAN EXCAVATING INC.				03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 447,557			37%	46%
RTS 359-1(3)1			JIM GILMAN EXCAVATING INC.				03/11/97	F.P.M. ARVISH,MIKE	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					07/07/97	PHONE NO :782-9327	
	12.700	mi	$ 876,425	$ 818,548	$ 801,792		01/10/98***	98%	93%
STPP 13-1(19)65			WICKENS CONSTRUCTION, INC.				03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 1,926,832		07/10/99***	34%	36%
BR 9012(6)			SLETTEN CONSTRUCTION CO				04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 83,427		01/23/98***	20%	52%
STPP 13-3(2)84			J AND S CONSTRUCTION				05/22/97	F.P.M. ARVISH,MIKE	
SAPPINGTON JCT. - NORTH		GUARDRAIL & DRAINAGE					07/14/97	PHONE NO :782-9327	
	9.821	mi	$ 628,640	$ 599,061	$ 352,600		01/02/99***	59%	58%
IM-STPP-NH 0002(314)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					/ /	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 2,539		03/26/98***	1%	49%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

DATE:09/09/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC				05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					/ /	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 235,319		06/18/99***	6%	17%
STPHS 0002(309)			A.M. WELLES, INC.				07/09/97	F.P.M. WILLIAMS,PAUL	
1994-D2-GUARDRAIL/SLOPE FLATTE		GARRDRAIL & SLOPE FLATTENING					08/11/97	PHONE NO :682-4568	
	0.000	km	$ 83,708	$ 73,594	$ 82,932		04/05/98***	98%	0%
SMP 3099(97)			RIGHT WAY CONSTRUCTION				07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					/ /	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 8,634		10/01/97***	3%	10/01/97
ER 0002(308) U2			SIERRA ROCK AND DIRT, INC.				07/09/97	F.P.M. ARVISH,MIKE	
2 LOC.- FLOOD REPAIR		RIPRAP EROSION CONTROL					/ /	PHONE NO :782-9327	
	0.000	mi	$ 70,743	$ 92,617	$ 927		04/05/98***	1%	47%
SMP 1699 (97)			A.M. WELLES, INC.				08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					/ /	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 3,407		05/23/98***	1%	06/01/98
BUTTE DISTRICT TOTALS			$ 36,870,418	$ 32,991,064	$ 20,830,616			60%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		09/14/97***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 7,970,092			75%	108%
STPP 44-1(10)14				S K CONSTRUCTION, INC.			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER					02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,568,565		05/15/98***	98%	84%
STPP 3-4(6)102				FLYING EAGLE CORPORATION			02/07/96	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER - EROSION C		EROSION CONTROL					06/12/96	PHONE NO :338-3417	
STPP 58-1(14)15						PEND	09/14/97***		
NORTH OF KIOWA - SNOW FENCE		SNOW FENCE				04/11/97			
CONTRACT TOTAL	0.046	mi	$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. DENNIS LEO	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							09/14/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,368,969			99%	121%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 5,117,115		01/15/99***	96%	74%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 175,319		12/15/97***	47%	73%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					07/02/97	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 81,283		01/24/98***	19%	55%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,078,258			41%	42%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :338-5152	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 613,482		08/16/99***	17%	35%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 11,198		09/20/98***	1%	14%
STPHS 0002(302)				OMO CONSTRUCTION INC			08/06/97	F.P.M. BILL LAY	
SIGNING		UPGRADING SIGING & INSTALLING SWING AWAY TYPE DELINEATORS					/ /	PHONE NO :264-5310	
STPHS 60-2(48)53							11/25/97***		
GUARD RAIL		INSTALLING GUARDRAIL							
CONTRACT TOTAL	0.569	km	$ 52,914	$ 55,636	$ 0			0%	0%
SMP 0399(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. GARY BERG	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					08/22/97	PHONE NO :265-6821	
	0.000	mi	$ 511,462	$ 420,775	$ 0		05/05/98***	0%	06/01/98
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					/ /	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 0		02/01/98***	0%	06/01/98
GREAT FALLS DISTRICT TOTALS			$ 39,498,372	$ 37,909,313	$ 28,092,654			73%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							09/14/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,232,644			98%	98%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 4,087,277		02/04/98***	95%	99%
IM 94-3(44)99				EDWARD T COPPS CONST.			10/10/96	F.P.M. MARTIN, DOUGLAS	
FORSYTH MCS SCALE (W B)		SCALE PIT & APPROACH SLAB					05/27/97	PHONE NO :233-3604	
	0.000	km	$ 146,556	$ 73,759	$ 70,189		08/23/97	100%	77%
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 964,917			41%	82%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 2,629,653		05/14/98***	58%	39%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 856,168		01/31/98***	44%	56%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 685,831		10/26/97***	68%	74%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.			12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,067,253			86%	71%
BR 9055(6)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE					04/21/97	PHONE NO :365-2877	
	0.056	km	$ 473,137	$ 459,733	$ 358,273		10/16/97***	78%	78%
SMP 0699(96)				PRINCE, INC			12/12/96	F.P.M. SWANSON, ROBERT E.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					06/17/97	PHONE NO :233-3608	
	0.000	mi	$ 173,540	$ 169,000	$ 166,960		07/10/97	100%	06/30/97
SMP 4299(96)				FISHER SAND AND GRAVEL CO.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CRUSH AND STOCKPILE - GLENDIVE		CRUSH & STOCKPILE					03/17/97	PHONE NO :787-5701	
	0.000	mi	$ 363,650	$ 282,055	$ 272,463		06/30/97	100%	06/30/97
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 333,010		04/26/98***	74%	56%
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 1,021,919		02/13/99***	26%	85%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FREITE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 571,714		05/23/99***	13%	45%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. ARTHUR, RONALD T.	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO :787-5701	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 75,274			1%	18%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 94-7(20)242			CENTURY COMPANIES, INC.-MT				05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,296	$ 831,667	$ 189,810		08/23/98***	23%	29%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.				05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 641,734		04/07/00***	13%	21%
BR 277-1(2)25			HEAVY CIVIL, INC.				05/22/97	F.P.M. SWANSON, ROBERT E.	
MUSKRAT CREEK - 40 KM N E OF H		PIPE AND APPROACHES					07/29/97	PHONE NO :233-3608	
	0.400	km	$ 227,602	$ 309,182	$ 104,009		03/05/98***	34%	52%
BR 9053(14)			SLETTEN CONSTRUCTION CO				05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 112,180		06/24/98***	9%	19%
IM 0002(64)			OMO CONSTRUCTION INC				07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					08/27/97	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 0		09/27/98***	0%	13%
BR 9011(13)			CONSTRUCTION SERVICES				07/09/97	F.P.M. EIDE, LEON	
CRACKER BOX CREEK-SW OF GLENDI		PIPE & APPROACHES					08/26/97	PHONE NO :365-2877	
	0.340	km	$ 208,941	$ 247,643	$ 0		04/09/98***	0%	17%
SMP 3899(97)			PRINCE, INC				07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 0		06/01/98***	0%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.				08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO :233-3612	
	0.000	km	$ 1,516,511	$ 1,577,312	$ 0		12/31/98***	0%	0%
NHIMSTPPSTPS 0002(316)			ACCENT STRIPE INC				08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 0		09/09/98***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

DATE:09/09/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					/ /	PHONE NO :233-3604	
	8.825 km		$ 2,644,091	$ 2,614,087	$ 0		09/26/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 52,704,048	$ 50,040,989	$ 17,441,280			35%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.				06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		09/14/97***	92%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.			PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	09/14/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	90%
STPS 466-1(2)0			SLETTEN CONSTRUCTION CO			PEND	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				08/21/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,194,372		09/14/97***	95%	103%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.				03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,121,363		12/19/97***	84%	67%
IM 90-8(136)446 F			EMPIRE SAND AND GRAVEL CO.,INC				05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,021,730			97%	179%
NH 53-1(18)16 F			EMPIRE SAND AND GRAVEL CO.,INC				07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 8,577,719		10/22/98***	88%	76%
BR 9005(8)			SLETTEN CONSTRUCTION CO				08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 560,860		09/14/97***	89%	77%
STPP 91-1(6)0			EMPIRE SAND AND GRAVEL CO.,INC				08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,471,561		09/14/97***	99%	92%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

DATE:09/09/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9056(29) CLARKS FORK OF YELLOWSTONE RIV	0.396 mi	PRESTRESSED BEAM BR.	COP CONSTRUCTION CO. $ 1,044,600	$ 909,091	$ 847,778		09/04/96 10/04/96 09/22/97***	F.P.M. NELSON, ROD PHONE NO :657-0260 93%	87%
STPP 45-1(14)0 BIG TIMBER - NORTH	7.981 mi	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.	S K CONSTRUCTION, INC. $ 5,945,331	$ 5,478,423	$ 3,259,980		10/10/96 10/28/96 02/11/99***	F.P.M. BERGEN, PERRY PHONE NO :932-4872 60%	42%
IM 0002(65) INTERSTATE SIGNING - BILLINGS	57.000 km	INTERSTATE SIGNING - BILLINGS	OMO CONSTRUCTION INC $ 2,983,689	$ 2,633,050	$ 828,919		12/12/96 03/26/97 03/07/98***	F.P.M. KEGLEY, MEL PHONE NO :657-0259 31%	42%
RTS 314-1(11)0 DECKER - NORTH	51.360 km	PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR	EMPIRE SAND AND GRAVEL CO.,INC $ 2,431,667	$ 1,754,000	$ 1,382,427		02/11/97 04/07/97 08/27/97	F.P.M. SHUPAK,TOM PHONE NO :245-0370 100%	68%
BR 81-1(7)25 JUDITH RIVER BRIDGE REMOVAL	0.000 km	BRIDGE REMOVAL	EDWARD T COPPS CONST. $ 30,082	$ 24,853	$ 0		03/11/97 / / 10/20/97***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 0%	20%
STPU 1002(6) VIRGINIA TO WISCONSIN ON RIMRO	0.000 mi	GR.AGG.SURF.& PL.MIX BIT.SURF.	EMPIRE SAND AND GRAVEL CO.,INC $ 1,219,464	$ 1,091,406	$ 428,754		03/27/97 06/16/97 05/04/98***	F.P.M. HUBER,JOHN PHONE NO :657-0262 39%	37%
RTF 37-1(20)0 LITTLE BIGHORN BATTLEFIELD-EAS	8.655 mi	MILL, FILL, OVLY, SEAL & COVER	MARVIN A. REHBEIN $ 1,100,255	$ 1,077,303	$ 1,029,498		05/22/97 06/14/97 08/28/97	F.P.M. SHUPAK,TOM PHONE NO :245-0370 100%	27%
BR 9002(11) LITTLE BIGHORN RIVER - SW WYOL	0.116 mi	STRUCTURE AND APPROACHES	COP CONSTRUCTION CO. $ 332,693	$ 336,154	$ 5,342		05/22/97 08/08/97 03/12/98***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 2%	40%
STPE 37-1(18)12 EAST OF BATTLEFIELD	0.000 mi	EROSION CONTROL	TIMBER MOUNTAIN EXCAVATION,INC $ 24,796	$ 28,945	$ 0		07/09/97 08/25/97 04/05/98***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 0%	40%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5699(97)				JTL GROUP, INC.-BILLINGS			07/09/97	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :657-0261	
	0.000	mi	$ 363,465	$ 192,241	$ 0		06/01/98***	0%	06/01/98
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	0%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					/ /	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 0		04/25/98***	0%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 0		06/01/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 44,796,072	$ 42,387,099	$ 34,681,285			79%	
TOTALS FOR ALL PROJECTS:			$256,947,998	$237,693,455	$153,685,878			62%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** MISSOULA DISTRICT ***

DATE:10/06/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,176,898		12/12/97***	98%	80%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 4,560,980		05/20/98***	81%	87%
IM 90-1(118)64				RIVERSIDE CONTRACTING, INC.			03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :523-5863	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 7,931,888		09/26/98***	98%	86%
NH-PLH 5-3(61)115 F				SCHELLINGER CONST CO.,INC.		PEND	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR.				09/18/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F						PEND	10/15/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				08/28/97			
CONTRACT TOTAL	5.083	mi	$ 9,570,088	$ 7,618,818	$ 9,739,412			98%	101%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 765,823		10/15/97***	53%	77%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,656,554		05/02/99***	93%	63%
STPS 269-1(11)5				A-1 PAVING, INC			09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES					11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 3,077,438		07/13/98***	98%	84%
SMP 3299(96)				L.S. JENSEN & SONS INC			12/12/96	F.P.M. SULLIVAN, SHEILA	
CRUSH AND STOCKPILE - MISSOULA		CRUSH & STOCKPILE					05/19/97	PHONE NO :523-5877	
	0.000	mi	$ 286,400	$ 319,266	$ 245,276		10/15/97***	77%	09/30/97
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPX 32758(2)							10/15/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 4,516,883			63%	54%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.			03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 4,772,409		07/17/99***	71%	45%
NH-CM 0002(216)				COP CONSTRUCTION CO.			03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 1,800,669		02/06/99***	35%	47%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					/ /	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 70,634		07/18/98***	4%	53%
BR 9015(17)				DICK ANDERSON CONSTRUCTION			04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 23,638		04/05/98***	4%	28%
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 66,816			47%	72%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	77%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,127,724		09/20/99***	33%	26%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	PRIME CONTRACTOR / AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT / PROJECT COMPLETED	% CONT. TIME USED
SMP 1599(97)				BLAHNIK CONSTRUCTION, INC.			07/09/97	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					08/25/97	PHONE NO :257-3395	
	0.000	mi	$ 903,068	$ 797,449	$ 166,318		05/15/98***	21%	05/15/98
SMP 3299(97)				SUTTON CONST. SERVICES, INC.			07/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 0		10/01/97***	0%	10/01/97
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 63,072		10/25/98***	8%	13%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 39,915		03/12/99***	3%	16%
NH 7-1(76)47				MONTANA LINES, INC			09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					/ /	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
MISSOULA DISTRICT TOTALS			$ 78,894,972	$ 70,589,287	$ 55,496,051			73%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

DATE:10/06/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC			11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE					03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,108,017		10/15/97***	98%	90%
STPU 1202(3)				A.M. WELLES, INC.			08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER					09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							10/15/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,877,903			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 2,727,980		11/10/98***	69%	65%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,349,821		09/30/97***	98%	82%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,359,759		12/16/98***	90%	75%
SMP 2299(96)				JIM GILMAN EXCAVATING INC.			12/12/96	F.P.M. WILLIAMS,PAUL	
CRUSH AND STOCKPILE - BUTTE DI		CRUSH & STOCKPILE					03/20/97	PHONE NO :682-4568	
	0.000	mi	$ 183,750	$ 213,115	$ 163,876		10/15/97***	77%	06/30/97
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 925,435			77%	60%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

DATE:10/06/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	PRIME CONTRACTOR / AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 359-1(3)1				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. ARVISH,MIKE	
CARDWELL-HARRISON		PL MIX OVERLAY.S & C					07/07/97	PHONE NO :782-9327	
	12.700	mi	$ 876,425	$ 818,548	$ 814,200		01/10/98***	99%	95%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 2,766,312		07/10/99***	49%	46%
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 285,692		01/23/98***	67%	75%
STPP 13-3(2)84				J AND S CONSTRUCTION			05/22/97	F.P.M. ARVISH,MIKE	
SAPPINGTON JCT. - NORTH		GUARDRAIL & DRAINAGE					07/14/97	PHONE NO :782-9327	
	9.821	mi	$ 628,640	$ 599,061	$ 632,225		01/02/99***	98%	90%
IM-STPP-NH 0002(314)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 2,539		03/26/98***	1%	69%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 741,170		06/18/99***	19%	36%
STPHS 0002(309)				A.M. WELLES, INC.			07/09/97	F.P.M. WILLIAMS,PAUL	
1994-D2-GUARDRAIL/SLOPE FLATTE		GARRDRAIL & SLOPE FLATTENING					08/11/97	PHONE NO :682-4568	
	0.000	km	$ 83,708	$ 73,594	$ 91,927		04/05/98***	98%	53%
SMP 3099(97)				RIGHT WAY CONSTRUCTION			07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					09/08/97	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 48,467		10/01/97***	19%	10/01/97
ER 0002(308) U2				SIERRA ROCK AND DIRT, INC.			07/09/97	F.P.M. ARVISH,MIKE	
2 LOC.- FLOOD REPAIR		RIPRAP EROSION CONTROL					09/17/97	PHONE NO :782-9327	
	0.000	mi	$ 70,743	$ 92,617	$ 93,607		04/05/98***	98%	83%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699 (97)				A.M. WELLES, INC.			08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 3,407		05/23/98***	1%	06/01/98
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					/ /	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 83,988		09/29/00***	1%	0%
STPHS 5899(11)				MONTANA LINES, INC			09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
BUTTE DISTRICT TOTALS			$ 41,539,148	$ 38,802,268	$ 22,077,270			55%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		10/15/97***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 8,867,812			84%	118%
STPP 44-1(10)14				S K CONSTRUCTION, INC.			11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER					02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,725,997		05/15/98***	98%	92%
STPP 3-4(6)102				FLYING EAGLE CORPORATION			02/07/96	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER - EROSION C		EROSION CONTROL					06/12/96	PHONE NO :338-3417	
STPP 58-1(14)15						PEND	10/15/97***		
NORTH OF KIOWA - SNOW FENCE		SNOW FENCE				04/11/97			
CONTRACT TOTAL	0.046	mi	$ 135,953	$ 113,371	$ 103,588			91%	96%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							10/15/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,368,969			99%	121%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 5,123,403		01/15/99***	96%	88%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 324,052		12/15/97***	87%	91%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					07/02/97	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 145,479		01/24/98***	33%	71%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,207,511			46%	56%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :338-5152	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 1,539,489		08/16/99***	43%	53%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 162,159		09/20/98***	16%	31%
STPHS 0002(302)				OMO CONSTRUCTION INC			08/06/97	F.P.M. BILL LAY	
SIGNING		UPGRADING SIGING & INSTALLING SWING AWAY TYPE DELINEATORS					09/18/97	PHONE NO :264-5310	
STPHS 60-2(48)53							11/25/97***		
GUARD RAIL		INSTALLING GUARDRAIL							
CONTRACT TOTAL	0.569	km	$ 52,914	$ 55,636	$ 556			1%	50%
SMP 0399(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. GARY BERG	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					08/22/97	PHONE NO :265-6821	
	0.000	mi	$ 511,462	$ 420,775	$ 181,650		05/05/98***	43%	06/01/98
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					/ /	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 0		02/01/98***	0%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					/ /	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 0		01/27/00***	0%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :338-5152	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 0		03/20/99***	0%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9007(18) SUN RIVER BRIDGE - FORT SHAW	0.785 km	PS CONCRETE BRIDGE & APPROACHES	$ 825,157	TAMIETTI CONST. CO., INC. $ 781,166	$ 0		09/04/97 10/06/97 09/11/98***	F.P.M. BILL LAY PHONE NO :264-5310 0%	0%
GREAT FALLS DISTRICT TOTALS			$ 45,841,087	$ 44,551,587	$ 30,755,449			68%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							10/15/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000	km	$ 1,013,765	$ 1,206,841	$ 1,232,644			98%	98%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354	mi	$ 4,418,162	$ 4,296,410	$ 4,088,267		02/04/98***	95%	99%
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 1,539,624			66%	101%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 2,743,874		05/14/98***	60%	47%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,556,830		01/31/98***	80%	71%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070	km	$ 1,128,674	$ 1,015,866	$ 836,963		10/26/97***	82%	88%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.			12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38									
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

DATE:10/06/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,526,799			98%	71%
BR 9055(6)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. BACON, DAVID	
BEAVER CREEK - S OF WIBAUX		GR., AGG. SURF., PS CONC. BEAM BRIDGE					04/21/97	PHONE NO :365-2877	
	0.056	km	$ 473,137	$ 459,733	$ 438,852		10/16/97***	95%	88%
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 433,912		04/26/98***	97%	69%
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 2,231,820		02/13/99***	56%	103%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 922,362		05/23/99***	21%	59%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. ARTHUR, RONALD T.	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO :787-5701	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 90,083			1%	26%
NH 94-7(20)242				CENTURY COMPANIES, INC.-MT			05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,296	$ 831,667	$ 282,995		08/23/98***	34%	45%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 1,498,068		04/07/00***	31%	32%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 277-1(2)25				HEAVY CIVIL, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
MUSKRAT CREEK - 40 KM N E OF H		PIPE AND APPROACHES					07/29/97	PHONE NO :233-3608	
	0.400	km	$ 227,602	$ 309,182	$ 207,183		03/05/98***	67%	83%
BR 9053(14)				SLETTEN CONSTRUCTION CO			05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 150,962		06/24/98***	13%	29%
IM 0002(64)				OMO CONSTRUCTION INC			07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					08/27/97	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 54,900		09/27/98***	4%	28%
BR 9011(13)				CONSTRUCTION SERVICES			07/09/97	F.P.M. EIDE, LEON	
CRACKER BOX CREEK-SW OF GLENDI		PIPE & APPROACHES					08/26/97	PHONE NO :365-2877	
	0.340	km	$ 208,941	$ 247,643	$ 110,928		04/09/98***	45%	44%
SMP 3899(97)				PRINCE, INC			07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 0		06/01/98***	0%	06/01/98
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO :233-3612	
	0.000	km	$ 1,516,511	$ 1,577,312	$ 99,537		12/31/98***	6%	13%
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	17%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					/ /	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 26,141		09/26/99***	1%	11%
GLENDIVE DISTRICT TOTALS			$ 52,020,302	$ 49,516,175	$ 22,079,737			44%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		10/15/97***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	10/15/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	98%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		PEND	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				08/21/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,226,804		10/15/97***	98%	103%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,433,069		12/19/97***	91%	76%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,092,864			97%	195%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 8,930,034		10/22/98***	92%	86%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 596,031		10/15/97***	94%	82%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC			08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER					08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,529,125		10/15/97***	98%	98%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97

DATE:10/06/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 879,395		10/15/97***	97%	87%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 3,794,622		02/11/99***	69%	53%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 975,446		03/07/98***	37%	42%
RTS 314-1(11)0				EMPIRE SAND AND GRAVEL CO.,INC			02/11/97	F.P.M. SHUPAK,TOM	
DECKER - NORTH		PL.MIX OVERLAY,SEAL & COVER & SHOULDER REPAIR					04/07/97	PHONE NO :245-0370	
	51.360	km	$ 2,431,667	$ 1,754,000	$ 1,395,414		08/27/97	100%	68%
BR 81-1(7)25				EDWARD T COPPS CONST.			03/11/97	F.P.M. TILZEY, RONALD	
JUDITH RIVER BRIDGE REMOVAL		BRIDGE REMOVAL					10/02/97	PHONE NO :538-8732	
	0.000	km	$ 30,082	$ 24,853	$ 0		10/20/97***	0%	80%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					06/16/97	PHONE NO :657-0262	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 540,871		05/04/98***	50%	48%
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 130,472		03/12/98***	39%	59%
SMP 5699(97)				JTL GROUP, INC.-BILLINGS			07/09/97	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					/ /	PHONE NO :657-0261	
	0.000	mi	$ 363,465	$ 192,241	$ 0		06/01/98***	0%	06/01/98
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	19%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	PRIME CONTRACTOR / AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					/ /	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 0		04/25/98***	0%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 100,718		06/01/98***	21%	29%
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					/ /	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 0		05/31/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 43,714,405	$ 41,314,872	$ 35,575,848			83%	
TOTALS FOR ALL PROJECTS:			$262,007,915	$244,774,189	$165,984,354			65%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** MISSOULA DISTRICT ***

DATE:11/08/97 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,310,061		12/12/97***	98%	86%
STPP 83-2(7)48			A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 5,500,097		05/20/98***	98%	91%
IM 90-1(118)64			RIVERSIDE CONTRACTING, INC.				03/07/96	F.P.M. MCKINNEY, JOHN	
TARKIO-EAST		PMS OVERLAY, SEAL & COVER, BRIDGE DECK REHAB.					03/22/96	PHONE NO :523-5863	
	10.054	mi	$ 7,375,562	$ 7,638,763	$ 7,931,888		09/26/98***	98%	91%
NH-PLH 5-3(61)115 F			SCHELLINGER CONST CO.,INC.			PEND	04/11/96	F.P.M. ROBERTS, JAMES	
GRANDVIEW - NORTH		GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR.				09/18/97	05/06/96	PHONE NO :752-0531	
PLH-NH 5-3(62)123 F						PEND	11/14/97***		
MONTANA 40 - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER				08/28/97			
CONTRACT TOTAL	5.083	mi	$ 9,570,088	$ 7,618,818	$ 9,773,301			98%	103%
CM 0002(158)			SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 1,007,629		11/14/97***	70%	92%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,689,357		05/02/99***	93%	73%
STPS 269-1(11)5			A-1 PAVING, INC			PEND	09/04/96	F.P.M. SULLIVAN, SHEILA	
CORVALLIS - NORTH & SOUTH		WIDEN, PMS OVERLAY, SEAL & COVER, 5 CANAL STRUCTURES				10/30/97	11/04/96	PHONE NO :523-5877	
	7.310	km	$ 2,752,627	$ 2,880,351	$ 3,080,102		07/13/98***	98%	88%
DFI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							11/14/97***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	0.994	mi	$ 10,016,426	$ 7,153,914	$ 5,744,984			80%	62%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-1(37)69 F HAPPY'S INN - E & W	11.686 mi	GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES	$ 7,487,036	RIVERSIDE CONTRACTING, INC. $ 6,678,786	$ 6,821,963		03/27/97 04/21/97 07/17/99***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 98%	55%
NH-CM 0002(216) N RESERVE ST - STRUCTURES	2.314 km	GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES	$ 6,497,408	COP CONSTRUCTION CO. $ 5,111,000	$ 2,213,988		03/27/97 05/13/97 02/06/99***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 43%	56%
CM 0002(272) SIGNAL OPERATION IMPROVEMENTS-	0.000 mi	SIGNALS OPERATION IMPROVEMENTS	$ 1,769,267	SCOTT CONSTRUCTION, INC. $ 1,764,482	$ 84,638		03/27/97 10/20/97 07/18/98***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 5%	64%
BR 9015(17) SWAN RIVER - 1 MILE WEST OF FE	0.155 mi	NEW PRESTRESSED CONCRETE BEAM BRIDGE	$ 713,112	DICK ANDERSON CONSTRUCTION $ 605,364	$ 106,671		04/24/97 09/11/97 04/05/98***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 18%	45%
STPHS 0002(267) 3 LOCATIONS-DISTRICT 1-ELECTRI STPHS 0002(301) 1994-FLATHEAD COUNTY-SIGNING-2 STPHS 0002(303) 1994-DISTRICT 1-DELINEATORS/SI CONTRACT TOTAL	0.000 km	ELECTRICAL SIGNS SIGNING,FLASHERS,LUMINAIRES & SIGNS DELINEATORS & SIGNS	$ 165,303	PAVLIK ELECTRIC CO, INC $ 143,530	$ 120,899		04/24/97 07/02/97 12/15/97***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 84%	99%
IMNHSTPPSTPS 0002(313) 1997-D1-DURABLE PAVEMENT MARKI	441.500 mi	1997 DURABLE PAVEMENT MARKINGS	$ 759,885	MARK RITE LINES OF MONT., INC. $ 675,980	$ 690,646		05/22/97 07/15/97 09/24/98***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 98%	93%
FLH 5-3(63)125 F MONTANA 40 - NORTH	1.580 mi	GR,AGG,SURF,PL.MIX SURF,SEAL & COVER	$ 3,845,312	SCHELLINGER CONST CO.,INC. $ 3,367,055	$ 1,847,136		07/09/97 07/22/97 09/20/99***	F.P.M. ROBERTS, JAMES PHONE NO :752-0531 55%	43%
SMP 1599(97) MISSOULA DISTRICT - CRUSH AND	0.000 mi	MAINTENANCE STOCKPILE	$ 903,068	BLAHNIK CONSTRUCTION, INC. $ 797,449	$ 504,934		07/09/97 08/25/97 05/15/98***	F.P.M. KALBERG, J. GARY PHONE NO :257-3395 63%	05/15/98

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97

DATE:11/08/97 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 3299(97)			SUTTON CONST. SERVICES, INC.				07/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					10/22/97	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 61,631		11/14/97***	23%	10/01/97
NH 24-1(43)32			KEENEY CONSTRUCTION				08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 190,164		10/25/98***	24%	30%
STPS 382-1(9)4			A-1 PAVING, INC				08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 57,529		03/12/99***	4%	31%
NH 7-1(76)47			MONTANA LINES, INC				09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					/ /	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.				10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 74,937		10/16/00***	1%	0%
SMP 3199(97)			RIGHT WAY CONSTRUCTION				10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 0		07/11/98***	0%	06/30/98
MISSOULA DISTRICT TOTALS			$ 85,930,390	$ 78,035,003	$ 61,815,613			74%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,116,244		11/14/97***	98%	95%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							11/14/97***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,877,903			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :547-3672	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,204,677		11/10/98***	82%	79%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,349,821		11/14/97***	98%	82%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :682-4568	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,367,788		12/16/98***	90%	75%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,211,405			92%	73%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 3,312,864		07/10/99***	59%	55%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** BUTTE DISTRICT ***

DATE:11/08/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9012(6) WARM SPRINGS CREEK - ANACONDA	0.059 mi	STRUCTURE & APPROACHES	SLETTEN CONSTRUCTION CO	$ 561,242	$ 427,713	$ 385,256		04/24/97 07/14/97 01/23/98***	F.P.M. ARVISH,MIKE PHONE NO :782-9327 90%	95%
IM-STPP-NH 0002(314) 1997-D2-DURABLE PAVEMENT MARKI	139.100 mi	1997-D2-DURABLE PAVEMENT MARKI NG	MARK RITE LINES OF MONT., INC.	$ 278,870	$ 253,798	$ 217,209		05/22/97 09/29/97 03/26/98***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 86%	85%
NH 50-1(16)11 YELLOWSTONE PARK	32.626 km	HOT RECYCLED PMS OVERLAY,SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 4,074,699	$ 3,976,126	$ 2,534,702		05/22/97 09/15/97 06/18/99***	F.P.M. HELD, TERRY PHONE NO :285-4732 64%	52%
STPHS 0002(309) 1994-D2-GUARDRAIL/SLOPE FLATTE	0.000 km	GARRDRAIL & SLOPE FLATTENING	A.M. WELLES, INC.	$ 83,708	$ 73,594	$ 94,378		07/09/97 08/11/97 10/29/97	F.P.M. WILLIAMS,PAUL PHONE NO :682-4568 100%	53%
SMP 3099(97) BUTTE DISTRICT - CRUSH AND STO	0.000 mi	MAINTENANCE STOCKPILE	RIGHT WAY CONSTRUCTION	$ 394,421	$ 249,761	$ 105,667		07/09/97 09/08/97 11/14/97***	F.P.M. SACKS,RAY PHONE NO :457-0526 42%	10/01/97
SMP 1699 (97) BUTTE DISTRICT - CRUSH AND STO	0.000 mi	MAINTENANCE STOCKPILES	A.M. WELLES, INC.	$ 479,330	$ 391,966	$ 129,504		08/06/97 09/16/97 05/23/98***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 33%	06/01/98
IM-HDP 9240(001) F BELGRADE INTERCHANGE	4.220 km	REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE	MORRISON KNUDSEN CORPORATION	$ 8,073,537	$ 8,397,890	$ 206,001		09/04/97 10/13/97 09/29/00***	F.P.M. MCCORMICK, THOMAS PHONE NO :586-5074 2%	0%
STPHS 5899(11) SAFETY IMPROVEMENTS - HELENA	0.000 mi	SAFETY IMPROVEMENTS	MONTANA LINES, INC	$ 83,831	$ 94,267	$ 944		09/04/97 / / 05/31/98***	F.P.M. SACKS,RAY PHONE NO :457-0526 1%	0%
STPX 0002(300) WHITE SULPHUR SPRINGS-SOUTH-WE	0.000 mi	WETLAND MITIGATION	NELCON, INC.	$ 180,800	$ 218,755	$ 2,189		10/07/97 / / 08/03/98***	F.P.M. SACKS,RAY PHONE NO :457-0526 1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97

DATE:11/08/97 *** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(249) THREE LOCATIONS-DISTRICT 2-SLO	0.000 km	SLOPE FLATTENING & GUARDRAIL	$ 908,919	OMO CONSTRUCTION INC $ 727,833	$ 7,279		10/07/97 / / 08/28/98***	F.P.M. BRAZILL,WILLIAM PHONE NO :685-3319 1%	0%
BUTTE DISTRICT TOTALS			$ 40,869,310	$ 38,025,514	$ 24,123,829			61%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		11/14/97***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,396,630			89%	127%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,749,647		05/15/98***	98%	97%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							11/14/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,379,895			98%	103%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		FL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 5,124,962		11/07/97	100%	88%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 349,488		12/15/97***	94%	93%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					07/02/97	PHONE NO :278-7078	
	0.042	km	$ 443,321	$ 438,391	$ 322,514		01/24/98***	74%	88%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,446,671			55%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 58-1(11)32 ST. MARY - CANADIAN LINE	18.792 mi	PMS OVERLAY	$ 3,537,056	MARVIN A. REHBEIN $ 3,573,762	$ 2,825,186		05/22/97 06/26/97 08/16/99***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 79%	68%
BR 9007(16) BELT CREEK - N.E. OF GREAT FAL	0.724 km	STRUCTURE & APPROACHES	$ 1,064,990	FRONTIER-WEST, L.L.C. $ 999,594	$ 344,908		07/09/97 08/05/97 09/20/98***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 35%	48%
SMP 0399(97) GREAT FALLS DISTRICT - CRUSH A	0.000 mi	MAINTENANCE STOCKPILES	$ 511,462	BILL DENGEL CONSTRUCTION $ 420,775	$ 264,150		08/06/97 08/22/97 05/05/98***	F.P.M. GARY BERG PHONE NO :265-6821 63%	06/01/98
SMP 5099(97) GREAT FALLS DISTRICT - CRUSH A	0.000 mi	MAINTENANCE STOCKPILES	$ 247,487	RAMAKER-SWANSON INC. $ 228,860	$ 9,583		08/06/97 10/21/97 02/01/98***	F.P.M. BILL LAY PHONE NO :264-5310 4%	06/01/98
IM 15-5(93)256 HARDY CREEK-ULM (NORTHBOUND)	14.172 mi	MILL,FILL & PLANT MIX OVERLAY	$ 4,315,213	EMPIRE SAND AND GRAVEL CO.,INC $ 4,517,500	$ 45,179		09/04/97 11/04/97 01/27/00***	F.P.M. DOUG WILMOT PHONE NO :771-7346 1%	0%
STPS 213-1(6)0 CUT BANK - NORTH	7.958 km	WIDENING,PMS OVERLAY	$ 1,202,345	RIVERSIDE CONTRACTING, INC. $ 1,343,608	$ 399,819		09/04/97 09/24/97 03/20/99***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 30%	0%
BR 9007(18) SUN RIVER BRIDGE - FORT SHAW	0.785 km	PS CONCRETE BRIDGE & APPROACHE S	$ 825,157	TAMIETTI CONST. CO., INC. $ 781,166	$ 23,466		09/04/97 10/06/97 09/11/98***	F.P.M. BILL LAY PHONE NO :264-5310 3%	13%
GREAT FALLS DISTRICT TOTALS			$ 45,652,219	$ 44,382,581	$ 33,686,882			75%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(43)113				CENTURY COMPANIES, JV			01/04/96	F.P.M. LAUCKNER, JAMES	
HATHAWAY REST AREA		REHABILITATE REST AREAS EB & WB					04/19/96	PHONE NO :365-2877	
IM 94-6(42)193							11/14/97***		
BAD ROUTE REST AREA		REHABILITATE REST AREA & MCS SITE							
CONTRACT TOTAL	0.000 km		$ 1,013,765	$ 1,206,841	$ 1,232,644			98%	98%
NH 1-8(20)472				PRINCE, INC			07/09/96	F.P.M. PISK, RANDAL	
MALTA - SACO		PMS OVERLAY, SEAL & COVER, MCS SCALE SITE					08/28/96	PHONE NO :228-9478	
	27.354 mi		$ 4,418,162	$ 4,296,410	$ 4,090,407		10/20/97	100%	99%
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689 km		$ 2,514,661	$ 2,341,741	$ 1,853,338			79%	117%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094 km		$ 4,166,617	$ 4,538,099	$ 2,995,892		05/14/98***	66%	55%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000 km		$ 2,003,175	$ 1,942,007	$ 1,691,545		01/31/98***	87%	83%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.070 km		$ 1,128,674	$ 1,015,866	$ 932,753		11/14/97***	92%	101%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.		APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							10/30/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT / AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,540,796			98%	78%
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	76%
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER	% SLOPE FLATTENING				05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 2,730,203		02/13/99***	69%	120%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 1,994,108		05/23/99***	46%	72%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. ARTHUR, RONALD T.	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO :787-5701	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 141,741			2%	34%
NH 94-7(20)242				CENTURY COMPANIES, INC.-MT			05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,276	$ 831,667	$ 402,204		08/23/98***	48%	58%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 2,578,982		04/07/00***	54%	42%
BR 277-1(2)25				HEAVY CIVIL, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
MUSKRAT CREEK - 40 KM N E OF H		PIPE AND APPROACHES					07/29/97	PHONE NO :233-3608	
	0.400	km	$ 227,602	$ 309,182	$ 284,980		10/22/97	100%	83%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9053(14)			SLETTEN CONSTRUCTION CO				05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 168,562		06/24/98***	14%	41%
IM 0002(64)			OMO CONSTRUCTION INC				07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					08/27/97	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 395,668		09/27/98***	32%	43%
BR 9011(13)			CONSTRUCTION SERVICES				07/09/97	F.P.M. EIDE, LEON	
CRACKER BOX CREEK-SW OF GLENDI		PIPE & APPROACHES					08/26/97	PHONE NO :365-2877	
	0.340	km	$ 208,941	$ 247,643	$ 196,113		04/09/98***	79%	71%
SMP 3899(97)			PRINCE, INC				07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 38,319		06/01/98***	9%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.				08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO :233-3612	
	0.000	km	$ 1,516,511	$ 1,577,312	$ 144,085		12/31/98***	9%	28%
NHIMSTPFSTPS 0002(316)			ACCENT STRIPE INC				08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	29%
STPS 332-1(7)12			S K CONSTRUCTION, INC.				08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 50,429		09/26/99***	2%	22%
IM 94-3(50)115			EMPIRE SAND AND GRAVEL CO.,INC				10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					/ /	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 0		06/16/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 54,191,140	$ 51,425,812	$ 25,986,965			51%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97

DATE:11/08/97 *** BILLINGS DISTRICT ***

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		11/14/97***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :657-0262	
NH 16-2(7)46 F						PEND	11/14/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	110%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		PEND	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY. 75 FT. CONC. BEAM BR.				08/21/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,226,804		11/14/97***	98%	104%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,499,084		12/19/97***	92%	85%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,107,669			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,219,277		10/22/98***	95%	91%
BR 9005(8)				SLETTEN CONSTRUCTION CO			08/02/96	F.P.M. SLOE, DAVID A.	
CLARK FORK OF YELLOWSTONE		PRESTRESSED BEAM BRIDGE					09/10/96	PHONE NO :657-0261	
	0.760	km	$ 630,484	$ 631,007	$ 596,031		11/14/97***	94%	84%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC		PEND	08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER				11/05/97	08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,589,366		11/14/97***	98%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97
*** BILLINGS DISTRICT ***

DATE:11/08/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9056(29)				COP CONSTRUCTION CO.			09/04/96	F.P.M. NELSON, ROD	
CLARKS FORK OF YELLOWSTONE RIV		PRESTRESSED BEAM BR.					10/04/96	PHONE NO :657-0260	
	0.396	mi	$ 1,044,600	$ 909,091	$ 896,768		11/14/97***	99%	93%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, F.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 4,109,332		02/11/99***	75%	63%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 978,913		03/07/98***	37%	48%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO :657-0262	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 669,377		05/04/98***	61%	63%
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 207,848		03/12/98***	62%	65%
SMP 5699(97)				JTL GROUP, INC.-BILLINGS			07/09/97	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					10/30/97	PHONE NO :657-0261	
	0.000	mi	$ 363,465	$ 192,241	$ 0		06/01/98***	0%	06/01/98
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	39%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					10/06/97	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 30,089		04/25/98***	9%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 275,037		06/01/98***	58%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/97

DATE:11/08/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					10/06/97	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 6,522		05/31/98***	19%	7%
STPHS 308-1(17)1				J AND S CONSTRUCTION			10/07/97	F.P.M. SLOE, DAVID A.	
SLOPE FLATTENING-EAST OF RED L		SLOPE FLATTENING					10/17/97	PHONE NO :657-0261	
	0.208	mi	$ 51,930	$ 58,282	$ 0		06/06/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 41,304,587	$ 39,594,300	$ 35,363,099			85%	
TOTALS FOR ALL PROJECTS:			$267,947,645	$251,463,210	$180,976,387			67%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** MISSOULA DISTRICT ***

DATE:12/10/97 OCLC 22722994 WF

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER % CONT. TIME USED
BR-STFP 6-1(65)83 PARADISE - EAST (WEST SECTION)	3.055 mi	GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.	$ 9,983,036	D.H. BLATTNER & SONS, INC. $ 9,756,496	$ 10,331,531		10/12/95 01/08/96 12/12/97***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 98%	90%
STPP 83-2(7)48 MISSOULA COUNTY LINE-NORTH	17.340 mi	WIDEN, PMS, SEAL & COVER	$ 5,432,842	A-1 PAVING, INC $ 5,636,818	$ 5,512,638		02/07/96 03/25/96 05/20/98***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 98%	91%
NH-PLH 5-3(61)115 F GRANDVIEW - NORTH PLH-NH 5-3(62)123 F MONTANA 40 - SOUTH CONTRACT TOTAL	5.083 mi	GR, AGG. SURF., PMS, SEAL & COVER, PS CONC. BR. GR, AGG. SURF., PMS, SEAL & COVER	$ 9,570,088	SCHELLINGER CONST CO.,INC. $ 7,618,818	$ 9,789,569	PEND 09/18/97 PEND 08/28/97	04/11/96 05/06/96 12/15/97***	F.P.M. ROBERTS, JAMES PHONE NO :752-0531 98%	103%
CM 0002(158) SIGNAL OPERATION IMPROVEMENTS-	0.000 mi	TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT	$ 1,370,128	SCOTT CONSTRUCTION, INC. $ 1,448,380	$ 1,047,435		08/02/96 04/15/97 12/15/97***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 72%	101%
STPP 52-2(24)33 CRESTON - SOUTH	7.078 km	GR, AGG. SURF., PMS, SEAL & COVER	$ 7,060,321	SCHELLINGER CONST CO.,INC. $ 6,111,294	$ 5,717,917		09/04/96 09/23/96 05/02/99***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557 94%	79%
DPI 0195(001) F MISSOULA I-90 AIRPORT INTERCHA STPX 32758(2) WEST BROADWAY (EAST SECTION) CONTRACT TOTAL	10.434 mi	GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING	$ 10,016,426	JTL GROUP, INC.-MISSOULA $ 7,153,914	$ 5,954,179		03/11/97 03/27/97 12/15/97***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 83%	68%
NH 1-1(37)69 F HAPPY'S INN - E & W	11.686 mi	GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES	$ 7,487,036	RIVERSIDE CONTRACTING, INC. $ 6,678,786	$ 6,942,428		03/27/97 04/21/97 07/17/99***	F.P.M. ROEDEL, DONALD PHONE NO :755-8559 98%	62%
NH-CM 0002(216) N RESERVE ST - STRUCTURES	2.314 km	GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES	$ 6,497,408	COP CONSTRUCTION CO. $ 5,111,000	$ 2,508,870		03/27/97 05/13/97 02/06/99***	F.P.M. MAART, WILLIAM C. PHONE NO :523-5856 49%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 0002(272)				SCOTT CONSTRUCTION, INC.			03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 107,806		07/18/98***	6%	71%
BR 9015(17)				DICK ANDERSON CONSTRUCTION			04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 108,698		04/05/98***	18%	57%
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							12/15/97***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 120,899			84%	99%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAVEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	96%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,921,703		09/20/99***	57%	51%
SMP 3299(97)				SUTTON CONST. SERVICES, INC.			07/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					10/22/97	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 211,203		12/15/97***	78%	10/01/97
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 246,210		10/25/98***	31%	40%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 514,922		03/12/99***	34%	46%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 7-1(76)47 HAMILTON STRIPING	1.700 mi	SIGNAL REV.,STRIPPING & CURB & GUTTER	MONTANA LINES, INC	$ 267,107	$ 305,742	$ 3,059		09/04/97 / / 06/10/98***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877 1%	0%
STPF 6-1(61)109 DIXON-RAVALLI	7.238 mi	GRADING & PLANT MIX SURFACING	SCHELLINGER CONST CO.,INC.	$ 6,930,658	$ 7,425,610	$ 523,946		10/07/97 10/22/97 10/16/00***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864 7%	0%
SMF 3199(97) MISSOULA DISTRICT - CRUSH AND	0.000 mi	MAINTENANCE CRUSH & STOCKPILE	RIGHT WAY CONSTRUCTION	$ 391,160	$ 339,372	$ 0		10/07/97 / / 07/11/98***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 0%	06/30/98
STPN 24-1(48)32 CLEARWATER JUNCTION - EAST	38.275 km	SEAL & COVER	HERB RICHARDS CONSTRUCTION	$ 337,487	$ 319,426	$ 3,195		11/07/97 / / 08/02/98***	F.P.M. CHRISINGER,KENNETH L PHONE NO :755-8566 1%	0%
STPN 1-2(91)134 COLUMBIA FALLS - EAST & WEST		SEAL AND COVER	A-1 PAVING, INC					11/07/97 / / 06/26/98***	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	
STPN 38-1(8)0 WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER								
STPN 5-2(81)79 ELMO - NORTH CONTRACT TOTAL	31.985 km	SEAL & COVER		$ 722,640	$ 692,858	$ 6,932			1%	0%
STPN 5-1(19)1 DESMET - NORTH		PMS OVERLAY-SEAL & COVER	JENSEN PAVING					11/07/97 / / 09/04/98***	F.P.M. JOHNSON, ROBERT L. PHONE NO :523-5864	
STPN 5-1(20)6 EVARO NORTH		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	23.330 km			$ 1,761,333	$ 1,683,885	$ 16,841			1%	0%
NH-CM-STFE 0002(266) NORTH RESERVE STREET-MISSOULA	5.639 km	GRADE,FCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE	MORRISON KNUDSEN CORPORATION	$ 10,496,431	$ 11,767,435	$ 0		11/21/97 / / 01/21/01***	F.P.M. MCKINNEY, JOHN PHONE NO :523-5863 0%	0%
IM 90-1(119)74 ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER	RIVERSIDE CONTRACTING, INC.					11/21/97 / / 09/14/99***	F.P.M. SULLIVAN, SHEILA PHONE NO :523-5877	
RTS 507-1(6)0 ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER								
CONTRACT TOTAL	18.927 km			$ 4,122,922	$ 4,307,491	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** MISSOULA DISTRICT ***

DATE:12/10/97

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-1(57)30 LIBBY - NORTH & SOUTH		SEAL & COVER		A-1 PAVING, INC			11/21/97 / /	F.P.M. MITCHELL, JAMES D. PHONE NO :755-8557	
RTS 508-1(14)0 JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					10/04/98***		
STPN 1-1(58)0 TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	74.273	km	$ 1,521,049	$ 1,342,983	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 93,860,994	$ 86,832,517	$ 52,280,626			56%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0008(62) INTERSTATE SIGNING - BUTTE	400.200 mi	SIGNING & SIGN SUPPORT UPGRADE	$ 5,809,670	OMO CONSTRUCTION INC $ 5,551,624	$ 6,137,449	PEND 10/20/97	11/20/95 08/12/96 12/15/97***	F.P.M. O'BRIEN,MURRAY PHONE NO :782-7443 98%	101%
STPU 1202(3) OAK STREET - BOZEMAN IM 90-6(67)307 NORTH 7TH INTERCHANGE-BOZEMAN CONTRACT TOTAL	1.285 mi	GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER RAMP WIDENING, PMS, SEAL & COVER	$ 1,925,850	A.M. WELLES, INC. $ 1,853,488	$ 1,888,587	PEND 10/22/97	08/02/96 09/11/96 12/15/97***	F.P.M. HELD, TERRY PHONE NO :285-4732 98%	98%
STPP 14-2(12)33 WHITE SULPHUR SPRINGS-SOUTH -	8.604 mi	GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL	$ 4,501,511	EMPIRE SAND AND GRAVEL CO.,INC $ 3,929,526	$ 3,477,668	PEND 09/19/96	10/10/96 03/05/97 11/10/98***	F.P.M. STREETER,STEFAN PHONE NO :547-3672 89%	81%
IM 15-4(81)195 HELENA - NORTH	7.333 km	PL. MIX BIT. SURF., SEAL & COVER	$ 1,549,438	JIM GILMAN EXCAVATING INC. $ 1,344,671	$ 1,356,120		10/10/96 03/11/97 12/15/97***	F.P.M. SACKS,RAY PHONE NO :457-0526 98%	98%
STPP 13-1(22)0 RAYNOLDS PASS - NORTH	39.173 km	PL. MIX BIT. OVERLAY, SEAL & COVER	$ 4,213,643	EMPIRE SAND AND GRAVEL CO.,INC $ 3,737,737	$ 3,367,788		10/10/96 05/28/97 12/16/98***	F.P.M. WILLIAMS,PAUL PHONE NO :682-4568 90%	77%
STPS 271-1(8)5 8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C		JIM GILMAN EXCAVATING INC.			03/11/97 06/10/97 04/19/98***	F.P.M. SACKS,RAY PHONE NO :457-0526	
RTF 19-2(18)63 DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0 DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0 HALL - EAST		CRACK SEALING							
RTS 513-1(2)0 HALL - WEST		CRACK SEALING							
RTF 96-1(1)0 DRUMMOND - FRONT STREET CONTRACT TOTAL	21.810 km	PL MIX OVERLAY.S & C	$ 1,297,425	$ 1,198,549	$ 1,223,681			92%	83%
STPP 13-1(19)65 NORRIS - HARRISON	9.839 mi	GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER	$ 6,452,616	WICKENS CONSTRUCTION, INC. $ 5,598,216	$ 3,677,461		03/27/97 05/06/97 07/10/99***	F.P.M. BRAZILL,WILLIAM PHONE NO :685-3319 66%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		01/23/98***	92%	100%
IM-STPP-NH 0002(314)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		03/26/98***	90%	93%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,673,919		06/18/99***	67%	57%
STPHS 0002(309)				A.M. WELLES, INC.			07/09/97	F.P.M. WILLIAMS,PAUL	
1994-D2-GUARDRAIL/SLOPE FLATTE		GARRDRAIL & SLOPE FLATTENING					08/11/97	PHONE NO :682-4568	
	0.000	km	$ 83,708	$ 73,594	$ 94,378		10/29/97	100%	53%
SMP 3099(97)				RIGHT WAY CONSTRUCTION			07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					09/08/97	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 166,609		12/15/97***	67%	10/01/97
SMP 1699 (97)				A.M. WELLES, INC.			08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 195,221		05/23/98***	50%	06/01/98
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 765,273		09/29/00***	9%	5%
STPHS 5899(11)				MONTANA LINES, INC			09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
STPX 0002(300)				NELCON, INC.			10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 62,174		08/03/98***	28%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 52,317		08/28/98***	7%	0%
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					11/26/97	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 13,875			1%	0%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					/ /	PHONE NO :782-7443	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 0		08/07/99***	0%	0%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					/ /	PHONE NO :547-3672	
	0.000	km	$ 17,420	$ 16,681	$ 0		08/16/98***	0%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					/ /	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 0		02/13/99***	0%	0%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 0			0%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :682-4568	
	20.921	km	$ 682,262	$ 645,918	$ 0		09/26/98***	0%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :682-4568	
	18.800	mi	$ 963,139	$ 872,311	$ 0		11/23/98***	0%	0%
BUTTE DISTRICT TOTALS			$ 47,862,066	$ 44,416,957	$ 25,774,425			56%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR						MONT.DEPT. FIELD PROJECT MANAGER	
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		12/15/97***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :338-3417	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,396,630			89%	132%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,749,647		05/15/98***	98%	98%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				12/20/96	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F							12/15/97***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP							
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,379,895			98%	103%
IM 15-5(90)248				RIVERSIDE CONTRACTING, INC.			10/10/96	F.P.M. DOUG WILMOT	
HARDY CREEK - ULM SOUTHBOUND		PL. MIX BIT. OVERLAY, SEAL & COVER					10/30/96	PHONE NO :771-7346	
	21.852	mi	$ 6,217,870	$ 5,332,817	$ 5,124,962		11/07/97	100%	88%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :338-3417	
	0.226	mi	$ 352,062	$ 371,251	$ 349,488		12/15/97***	94%	93%
BR 9050(7)				TAMIETTI CONST. CO., INC.			03/27/97	F.P.M. MIKE KLETTE	
TETON RIVER - S.W. OF COLLINS		STRUCTURE AND APPROACHES					07/02/97	PHONE NO :278-7078	
	0.592	km	$ 443,321	$ 438,391	$ 322,514		11/07/97	100%	88%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :338-3417	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,446,671			55%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 2,825,186		08/16/99***	79%	78%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 344,908		09/20/98***	35%	57%
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 9,583		02/01/98***	4%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 45,179		01/27/00***	1%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 399,819		03/20/99***	30%	0%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 23,466		09/11/98***	3%	25%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 0			0%	0%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					/ /	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 0		03/29/98***	0%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7078	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-8(51)380 KEVIN - SUNBURST CONTRACT TOTAL	24.881 km	PLANT MIX OVERLAY,SEAL & COVER	$ 2,236,488	$ 2,175,930	$ 0		06/09/99***	0%	0%
RTF 1-6(21)333 JOPLIN - EAST	35.267 km	PLANT MIX OVERLAY,SEAL & COVER	$ 1,849,376	BLAHNIK CONSTRUCTION, INC. $ 1,873,910	$ 0		11/21/97 / / 01/19/99***	F.P.M. GARY BERG PHONE NO :265-6821 0%	0%
RTS 213-1(8)23 39 KM NW OF CUT BANK-NW	25.870 km	PLANT MIX OVERLAY,SEAL & COVER	$ 1,047,575	MARVIN A. REHBEIN $ 1,032,404	$ 0		11/21/97 / / 10/21/98***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 0%	0%
RTS 241-1(7)32 TURNER - NORTH	16.893 km	PLANT MIX OVERLAY,SEAL & COVER	$ 701,952	RIVERSIDE CONTRACTING, INC. $ 645,107	$ 0		11/21/97 / / 09/29/98***	F.P.M. GARY BERG PHONE NO :265-6821 0%	0%
GREAT FALLS DISTRICT TOTALS			$ 54,131,369	$ 52,982,475	$ 33,422,732			62%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 1,929,626			82%	129%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 2,995,892		05/14/98***	66%	61%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,691,545		01/31/98***	87%	89%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 932,753		12/15/97***	92%	107%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.			APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							12/15/97***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,540,796			98%	78%
IM 94-6(44)212			COP CONSTRUCTION CO.				02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** GLENDIVE DISTRICT *** PAGE NO: 12

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163 PRAIRIE COUNTY LINE - EAST	10.170 km	MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING	PRINCE, INC $ 4,126,755	$ 3,967,318	$ 2,730,203		02/11/97 05/29/97 02/13/99***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877 69%	127%
STPP 2-2(9)77 BAKER-WEST	5.226 mi	GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES	EMPIRE SAND AND GRAVEL CO.,INC $ 4,538,454	$ 4,371,371	$ 1,994,108		03/27/97 06/25/97 05/23/99***	F.P.M. FRETTE, KURT PHONE NO :233-3612 46%	81%
NH 23-3(7)119 ALZADA - WEST STPS 326-1(4)0 ALZADA - SOUTH CONTRACT TOTAL	12.517 mi	WIDEN,PMS OVERLAY GR.,GS,PMS	E.H. OFTEDAL AND SONS, INC. $ 8,632,439	$ 7,527,667	$ 141,741		05/22/97 08/14/97 05/29/00***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 2%	40%
NH 94-7(20)242 WIBAUX REST AREA / VISITOR CEN	0.000 km	REST AREA	CENTURY COMPANIES, INC.-MT $ 791,296	$ 831,667	$ 402,204		05/22/97 07/21/97 08/23/98***	F.P.M. EIDE, LEON PHONE NO :365-2877 48%	71%
RTF 18-1(13)43 HILLSIDE - NORTH & SOUTH	17.413 km	GR.,GS,& PMS	E.H. OFTEDAL AND SONS, INC. $ 5,301,819	$ 4,774,680	$ 2,578,982		05/22/97 06/25/97 04/07/00***	F.P.M. SWANSON, ROBERT E. PHONE NO :233-3608 54%	51%
BR 9053(14) MILK RIVER - SOUTHEAST OF GLA	0.540 km	STRUCTURE AND APPROACHERS	SLETTEN CONSTRUCTION CO $ 1,436,115	$ 1,196,071	$ 168,562		05/22/97 07/21/97 06/24/98***	F.P.M. PISK, RANDAL PHONE NO :228-9478 14%	49%
IM 0002(64) INTERSTATE SIGNING - GLENDIVE	171.900 mi	INTERSTATE SIGNING	OMO CONSTRUCTION INC $ 1,471,945	$ 1,237,689	$ 395,668		07/09/97 08/27/97 09/27/98***	F.P.M. EIDE, LEON PHONE NO :365-2877 32%	53%
SMP 3899(97) GLENDIVE DISTRICT - CRUSH AND	0.000 mi	MAINTENANCE STOCKPILE	PRINCE, INC $ 438,625	$ 409,000	$ 38,319		07/09/97 09/16/97 06/01/98***	F.P.M. FRETTE, KURT PHONE NO :233-3612 9%	06/01/98
NH-STPE 23-2(21)81 BROADUS REST AREA	0.000 km	CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/	21 CONST. CO. $ 1,516,511	$ 1,577,312	$ 144,085		08/06/97 09/02/97 12/31/98***	F.P.M. FRETTE, KURT PHONE NO :233-3612 9%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** GLENDIVE DISTRICT *** PAGE NO: 13

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	31%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 50,429		09/26/99***	2%	33%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					/ /	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 0		06/16/99***	0%	0%
NH 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY							/ /	PHONE NO :787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 0			0%	0%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :228-9478	
	12.200	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 51,356,468	$ 48,166,576	$ 20,259,108			42%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		12/15/97***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	12/15/97***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		PEND	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				08/21/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,226,804		12/15/97***	98%	104%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,499,084		12/19/97***	92%	92%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,107,669			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,219,277		10/22/98***	95%	93%
STPP 91-1(6)0				EMPIRE SAND AND GRAVEL CO.,INC		PEND	08/02/96	F.P.M. BERGEN, PERRY	
BIG TIMBER BUSINESS LOOP		MILLING, PMS OVERLAY AND SEAL & COVER				11/05/97	08/19/96	PHONE NO :932-4872	
	2.815	mi	$ 1,326,162	$ 1,484,484	$ 1,589,366		12/15/97***	98%	93%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 4,109,332		02/11/99***	75%	71%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 978,913		03/07/98***	37%	55%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& FL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO :538-8732	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 669,377		05/04/98***	61%	74%
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 207,848		03/12/98***	62%	75%
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	49%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					10/06/97	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 30,089		04/25/98***	9%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 275,037		06/01/98***	58%	76%
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					10/06/97	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 6,522		05/31/98***	19%	7%
STPN 14-3(10)101				CENTURY COMPANIES, INC.-MT			11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO :538-8732	
	11.710	km	$ 755,444	$ 664,792	$ 0		08/17/98***	0%	0%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO :657-0259	
	11.100	km	$ 1,540,472	$ 1,328,382	$ 0		12/19/98***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/97

DATE:12/10/97 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO :245-0370	
	0.590	km	$ 930,708	$ 482,910	$ 0		08/25/98***	0%	0%
RTF 4-1(17)43				JTL GROUP, INC.-BILLINGS			11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :657-0261	
NH 4-1(18)34							10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.200	km	$ 1,865,342	$ 1,401,160	$ 0			0%	0%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :538-8732	
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	43.676	km	$ 2,041,480	$ 1,864,510	$ 0			0%	0%
RTS 400-1(1)0				CENTURY COMPANIES, INC.-MT			11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :538-8732	
	8.930	km	$ 447,365	$ 394,515	$ 0		08/05/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 46,794,918	$ 43,937,947	$ 33,870,300			73%	
TOTALS FOR ALL PROJECTS:			$294,005,817	$276,338,475	$165,607,191			57%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** MISSOULA DISTRICT ***

DATE:01/12/98 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.						01/08/96	PHONE NO :523-5856	
	3.055 mi		$ 9,983,036		$ 9,756,496	$ 10,367,673		02/14/98***	98%	90%
STPP 83-2(7)48				A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER						03/25/96	PHONE NO :755-8586	
	17.340 mi		$ 5,432,842		$ 5,636,818	$ 5,542,064		05/20/98***	98%	91%
CM 0002(158)				SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT						04/15/97	PHONE NO :523-5877	
	0.000 mi		$ 1,370,128		$ 1,448,380	$ 1,077,492		02/14/98***	74%	101%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER						09/23/96	PHONE NO :755-8557	
	7.078 km		$ 7,060,321		$ 6,111,294	$ 5,725,124		05/02/99***	94%	79%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES						03/27/97	PHONE NO :523-5864	
STPX 32758(2)								02/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING								
CONTRACT TOTAL	10.434 mi		$ 10,016,426		$ 7,153,914	$ 6,060,701			84%	68%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES						04/21/97	PHONE NO :755-8559	
	11.686 mi		$ 7,487,036		$ 6,678,786	$ 6,977,395		07/17/99***	98%	62%
NH-CM 0002(216)				COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES						05/13/97	PHONE NO :523-5856	
	2.314 km		$ 6,497,408		$ 5,111,000	$ 2,768,900		02/06/99***	54%	64%
CM 0002(272)				SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS						10/20/97	PHONE NO :523-5877	
	0.000 mi		$ 1,769,267		$ 1,764,482	$ 113,320		07/18/98***	6%	71%
BR 9015(17)				DICK ANDERSON CONSTRUCTION				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE						08/11/97	PHONE NO :257-3395	
	0.155 mi		$ 713,112		$ 605,364	$ 192,990		04/05/98***	32%	57%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

STATE DOCUMENTS COLLECTION

JUN 2 5 1998

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							02/14/98***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 124,934			87%	99%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAVEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	96%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL,MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,936,484		09/20/99***	58%	51%
SMP 3299(97)				SUTTON CONST. SERVICES, INC.			07/09/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					10/22/97	PHONE NO :523-5863	
	0.000	mi	$ 319,550	$ 272,423	$ 285,697		12/19/97	100%	10/01/97
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 257,955		10/25/98***	33%	40%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 547,447		03/12/99***	36%	46%
NH 7-1(76)47				MONTANA LINES, INC			09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					/ /	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 1,201,631		10/16/00***	16%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMF 3199(97)			RIGHT WAY CONSTRUCTION				10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 0		07/11/98***	0%	06/30/98
STPN 24-1(48)32			HERB RICHARDS CONSTRUCTION				11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
	38.275	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134			A-1 PAVING, INC				11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					/ /	PHONE NO :755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.985	km	$ 722,640	$ 692,858	$ 6,932			1%	0%
STPN 5-1(19)1			JENSEN PAVING				11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	23.330	km	$ 1,761,333	$ 1,683,885	$ 16,841			1%	0%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					/ /	PHONE NO :523-5863	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 0		04/21/00***	0%	0%
IM 90-1(119)74			RIVERSIDE CONTRACTING, INC.				11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO :523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	18.927	km	$ 4,122,922	$ 4,307,491	$ 43,818			1%	0%
RTF 1-1(57)30			A-1 PAVING, INC				11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					/ /	PHONE NO :755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	74.273	km	$ 1,521,049	$ 1,342,983	$ 13,430			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-2(88)129				COTTONWOOD CONSTRUCTION,INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					/ /	PHONE NO :755-8566	
RTI 90-1(129)55							06/19/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	20.278 km		$ 42,760	$ 41,450	$ 0			0%	0%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO :755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAWA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	24.700 km		$ 1,032,848	$ 890,441	$ 0			0%	0%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
RTF 24-1(47)12							07/24/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 89-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	45.827 km		$ 472,495	$ 438,310	$ 0			0%	0%
RTF 5-2(79)37				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER					/ /	PHONE NO :755-8566	
RTS 212-1(6)0							07/11/98***		
DIXON - NORTH		SEAL & COVER							
CONTRACT TOTAL	22.222 km		$ 239,995	$ 235,267	$ 0			0%	0%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO :755-8566	
	8.095 km		$ 307,939	$ 255,357	$ 0		08/18/98***	0%	0%
MISSOULA DISTRICT TOTALS			$ 86,386,942	$ 81,074,525	$ 43,757,727			53%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

DATE:01/12/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,142,566		02/14/98***	98%	101%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307							02/14/98***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER							
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,888,587			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :222-5482	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,482,244		11/10/98***	89%	81%
IM 15-4(81)195				JIM GILMAN EXCAVATING INC.			10/10/96	F.P.M. SACKS,RAY	
HELENA - NORTH		PL. MIX BIT. SURF., SEAL & COVER					03/11/97	PHONE NO :457-0526	
	7.333	km	$ 1,549,438	$ 1,344,671	$ 1,356,120		12/19/97	100%	98%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :494-5823	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,367,788		12/16/98***	90%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.			03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C					06/10/97	PHONE NO :457-0526	
RTF 17-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,223,681			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 3,746,136		07/10/99***	67%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9012(6)			SLETTEN CONSTRUCTION CO				04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		02/14/98***	92%	100%
IM-STPP-NH 0002(314)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		03/26/98***	90%	93%
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC				05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,801,125		06/18/99***	70%	57%
SMP 3099(97)			RIGHT WAY CONSTRUCTION				07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					09/08/97	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 187,328		02/14/98***	75%	10/01/97
SMP 1699 (97)			A.M. WELLES, INC.				08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 195,221		05/23/98***	50%	06/01/98
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION				09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 1,126,642		09/29/00***	13%	5%
STPHS 5899(11)			MONTANA LINES, INC				09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
STPX 0002(300)			NELCON, INC.				10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 103,098		08/03/98***	47%	0%
STPHS 0002(249)			OMO CONSTRUCTION INC				10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 60,979		08/28/98***	8%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					11/26/97	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING.SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 13,875			1%	0%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					/ /	PHONE NO :782-7443	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 19,905		10/02/98***	1%	0%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					/ /	PHONE NO :222-5492	
	0.000	km	$ 17,420	$ 16,681	$ 167		08/16/98***	1%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE.AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					/ /	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 6,137		09/18/98***	1%	0%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 8,650			1%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :494-5823	
	20.921	km	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :494-5823	
	18.800	mi	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					/ /	PHONE NO :782-9327	
	0.000	km	$ 50,903	$ 56,402	$ 0		06/19/98***	0%	0%
BUTTE DISTRICT TOTALS			$ 47,829,261	$ 44,399,765	$ 26,367,337			57%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

DATE:01/12/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F 10TH STREET BRIDGE REMOVAL GRE	0.325 mi	STRUCTURE REMOVAL, ROADWAY OBLITERATION	$ 757,860	SHUMAKER TRUCKING & EXC. INC. $ 478,500	$ 4,785		05/04/95 / / 02/14/98***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 1%	0%
NH 1-3(27)219 F BROWNING-EAST & WEST NH 1-3(28)222 BROWNING URBAN CONTRACT TOTAL	7.127 mi	GR, AGG. SURF., PMS, SEAL & COVER PMS, SEAL & COVER	$ 10,728,180	D.H. BLATTNER & SONS, INC. $ 10,611,222	$ 9,695,241		10/12/95 11/21/95 02/14/98***	F.P.M. DENNIS LEO PHONE NO :873-8624 91%	132%
STPP 44-1(10)14 VALIER-EAST	13.691 mi	GR, PMS, SEAL & COVER	$ 9,295,163	S K CONSTRUCTION, INC. $ 9,337,063	$ 9,840,756	PEND 11/03/97	11/20/95 02/14/96 05/15/98***	F.P.M. MIKE KLETTE PHONE NO :278-7078 98%	98%
NH 10-1(15)3 15TH ST. AND RIVER DRIVE. - GR STPU 5205(8) F RIVER DRIVE (9TH TO 15TH ST. N CONTRACT TOTAL	0.637 mi	GR, AGG. SURF., PCCP GR, AGG. SURF., PCCP	$ 3,437,481	UNITED MAT'LS OF GREAT FALLS $ 3,333,604	$ 3,529,298	PEND 12/20/96	03/07/96 04/22/96 02/14/98***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 98%	103%
RTF-STPHS 1-3(22)210 TWO MEDICINE RIVER BRIDGE	0.226 mi	STRUCTURE REHABILITATION	$ 352,062	SLETTEN CONSTRUCTION CO $ 371,251	$ 350,421		02/11/97 07/10/97 02/14/98***	F.P.M. DENNIS LEO PHONE NO :873-8624 94%	93%
NH 1-3(34)210 F TWO MEDICINE BRIDGE - EAST STPHS 1-3(37)202 SLOPE FLATTENING - WEST OF EAS CONTRACT TOTAL	13.268 km	COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS	$ 2,716,575	A-1 PAVING, INC $ 2,614,467	$ 1,446,671		04/24/97 06/02/97 04/13/99***	F.P.M. DENNIS LEO PHONE NO :873-8624 55%	57%
STPP 58-1(11)32 ST. MARY - CANADIAN LINE	18.792 mi	PMS OVERLAY	$ 3,537,056	MARVIN A. REHBEIN $ 3,573,762	$ 3,008,401		05/22/97 06/26/97 08/16/99***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 84%	78%
BR 9007(16) BELT CREEK - N.E. OF GREAT FAL	0.724 km	STRUCTURE & APPROACHES	$ 1,064,990	FRONTIER-WEST, L.L.C. $ 999,594	$ 417,119		07/09/97 08/05/97 09/20/98***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 42%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

DATE:01/12/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 141,795		02/01/98***	62%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 416,797		01/27/00***	9%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 399,819		03/20/99***	30%	0%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 229,512		09/11/98***	29%	25%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 311,800			10%	0%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					/ /	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 0		06/19/98***	0%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7078	
IM 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.881	km	$ 2,236,488	$ 2,175,930	$ 0			0%	0%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :265-6821	
	35.267	km	$ 1,849,376	$ 1,873,910	$ 0		08/14/98***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 213-1(8)23 38 KM NW OF CUT BANK-NW	25.870 km	PLANT MIX OVERLAY,SEAL & COVER	$ 1,047,575	MARVIN A. REHBEIN $ 1,032,404	$ 0		11/21/97 / / 10/21/98***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 0%	0%
RTS 241-1(7)32 TURNER - NORTH	16.893 km	PLANT MIX OVERLAY,SEAL & COVER	$ 701,952	RIVERSIDE CONTRACTING, INC. $ 645,107	$ 0		11/21/97 / / 09/29/98***	F.P.M. GARY BERG PHONE NO :265-6821 0%	0%
GREAT FALLS DISTRICT TOTALS			$ 47,470,179	$ 47,211,267	$ 29,792,414			61%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU

CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 2,138,814			91%	129%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 3,088,877		05/14/98***	68%	61%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,777,700		01/31/98***	92%	89%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		02/14/98***	98%	107%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.		APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							02/14/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212				COP CONSTRUCTION CO.			02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/28/98***	98%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163 PRAIRIE COUNTY LINE - EAST	10.170	MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING km	$ 4,126,755	PRINCE, INC $ 3,967,318	$ 3,409,891		02/11/97 05/29/97 02/13/99***	F.P.M. LAUCKNER, JAMES PHONE NO :365-2877 86%	127%
STPP 2-2(9)77 BAKER-WEST	5.226	GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES mi	$ 4,538,454	EMPIRE SAND AND GRAVEL CO.,INC $ 4,371,371	$ 3,621,098		03/27/97 06/25/97 05/23/99***	F.P.M. FRETTE, KURT PHONE NO :233-3612 83%	81%
NH 23-3(7)119 ALZADA - WEST STPS 326-1(4)0 ALZADA - SOUTH CONTRACT TOTAL	12.517	WIDEN,PMS OVERLAY GR.,GS,PMS mi	$ 8,632,439	E.H. OFTEDAL AND SONS, INC. $ 7,527,667	$ 1,314,514		05/22/97 08/14/97 05/29/00***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 17%	40%
NH 94-7(20)242 WIBAUX REST AREA / VISITOR CEN	0.000	REST AREA km	$ 791,296	CENTURY COMPANIES, INC.-MT $ 831,667	$ 632,737		05/22/97 07/21/97 08/23/98***	F.P.M. EIDE, LEON PHONE NO :365-2877 76%	71%
RTF 18-1(13)43 HILLSIDE - NORTH & SOUTH	17.413	GR.,GS,& PMS km	$ 5,301,819	E.H. OFTEDAL AND SONS, INC. $ 4,774,680	$ 4,258,531		05/22/97 06/25/97 04/07/00***	F.P.M. SWANSON, ROBERT E. PHONE NO :233-3608 89%	51%
BR 9053(14) MILK RIVER - SOUTHEAST OF GLA	0.540	STRUCTURE AND APPROACHERS km	$ 1,436,115	SLETTEN CONSTRUCTION CO $ 1,196,071	$ 283,388		05/22/97 07/21/97 06/24/98***	F.P.M. PISK, RANDAL PHONE NO :228-9478 24%	49%
IM 0002(64) INTERSTATE SIGNING - GLENDIVE	171.900	INTERSTATE SIGNING mi	$ 1,471,945	OMO CONSTRUCTION INC $ 1,237,689	$ 529,632		07/09/97 08/27/97 09/27/98***	F.P.M. EIDE, LEON PHONE NO :365-2877 43%	53%
SMP 3899(97) GLENDIVE DISTRICT - CRUSH AND	0.000	MAINTENANCE STOCKPILE mi	$ 438,625	PRINCE, INC $ 409,000	$ 38,319		07/09/97 09/16/97 06/01/98***	F.P.M. FRETTE, KURT PHONE NO :233-3612 9%	06/01/98
NH-STPE 23-2(21)81 BROADUS REST AREA	0.000	CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/ km	$ 1,516,511	21 CONST. CO. $ 1,577,312	$ 484,871		08/06/97 09/02/97 12/31/98***	F.P.M. FRETTE, KURT PHONE NO :233-3612 31%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

DATE:01/12/98 *** GLENDIVE DISTRICT *** PAGE NO: 13

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316) 1997-D4-DURABLE PAVEMENT MARKI	312.300	EPOXY PAVEMENT MARKINGS mi	$ 772,515	ACCENT STRIPE INC $ 699,244	$ 6,992		08/06/97 / / 09/09/98***	F.P.M. PISK, RANDAL PHONE NO :228-9478 1%	31%
STPS 332-1(7)12 20 KM S.W. OF HIGHWAY 59 - S.W	8.825	GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER km	$ 2,644,091	S K CONSTRUCTION, INC. $ 2,614,087	$ 773,279		08/06/97 09/30/97 09/26/99***	F.P.M. MARTIN, DOUGLAS PHONE NO :233-3604 30%	33%
IM 94-3(50)115 5.3 KM WEST OF HATHAWAY - EAST	22.974	MILL,FILL,PMS OVERLAY,SEAL & C OVER km	$ 2,643,975	EMPIRE SAND AND GRAVEL CO.,INC $ 2,369,369	$ 179,056		10/07/97 11/06/97 06/16/99***	F.P.M. FRETTE, KURT PHONE NO :233-3612 8%	0%
NH 20-2(16)33 SAVAGE - SIDNEY STPN 22-2(16)64 MEDICINE LAKE - SOUTH STPN 62-1(9)2 CULBERTSON - SOUTH CONTRACT TOTAL	71.904	LEVELING,CRACK SEAL,SEAL & COV ER PLANT MIX OVERLAY km	$ 2,365,515	PRINCE, INC $ 2,205,620	$ 0		11/07/97 / / 11/07/98***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%	0%
STPN 1-9(34)508 HINSDALE - EAST & WEST	12.200	PMS OVERLAY-SEAL & COVER km	$ 668,283	PRINCE, INC $ 595,221	$ 0		11/07/97 / / 07/23/98***	F.P.M. PISK, RANDAL PHONE NO :228-9478 0%	0%
RTS 489-1(4)0 KINSEY - SOUTHWEST RTF 39-1(24)24 COLSTRIP - NORTH CONTRACT TOTAL	62.767	LEVELING,SEAL & COVER PLANT MIX OVERLAY,SEAL & COVER km	$ 1,756,800	PRINCE, INC $ 1,688,602	$ 0		12/11/97 / / 09/18/98***	F.P.M. MARTIN, DOUGLAS PHONE NO :233-3604 0%	0%
RTS 350-1(1)0 HOMESTEAD - EAST & WEST RTS 374-1(1)0 OUTLOOK - SOUTH RTS 516-1(2)0 COALRIDGE - SOUTH RTS 517-1(2)0 JCT MT 16 - EAST CONTRACT TOTAL	49.040	P.M.S.OVERLAY,SEAL & COVER 45% PLANT MIX OVERLAY,SEAL & COVER LEVELING,SEAL & COVER LEVELING,SEAL & COVER km	$ 1,027,901	CENTURY COMPANIES, INC.-MT FT.PECK RES.55% SHERIDAN CO. $ 1,009,780	$ 0		12/11/97 / / 08/20/98***	F.P.M. ARTHUR, RONALD T. PHONE NO :787-5701 0%	0%
GLENDIVE DISTRICT TOTALS			$ 54,141,170	$ 50,864,959	$ 27,607,413			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		02/14/98***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	02/14/99***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		PEND	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				08/21/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,226,804		02/14/98***	98%	104%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,769,577		02/14/98***	97%	92%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,117,842			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,284,953		10/22/99***	96%	93%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	71%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 1,452,151		03/07/98***	55%	55%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97

DATE:01/12/98 *** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(6) VIRGINIA TO WISCONSIN ON RIMRO	0.000 mi	GR.AGG.SURF.& PL.MIX BIT.SURF.	$ 1,219,464	EMPIRE SAND AND GRAVEL CO.,INC $ 1,091,406	$ 955,151	PEND 10/24/97	03/27/97 06/16/97 05/04/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732 88%	74%
BR 9002(11) LITTLE BIGHORN RIVER - SW WYOL	0.116 mi	STRUCTURE AND APPROACHES	$ 332,693	COP CONSTRUCTION CO. $ 336,154	$ 323,091		05/22/97 08/08/97 03/12/98***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 96%	75%
IMNHSTPPSTPXSTPU 0002(317) 1997-D5-DURABLE PAVEMENT MARKI	131.100 mi	EPOXY PAVEMENT MARKINGS	$ 309,150	ACCENT STRIPE INC $ 299,223	$ 0		09/06/97 / / 07/29/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 0%	49%
SMP 1499(97) BILLINGS DISTRICT - CRUSH AND	0.000 mi	MAINTENANCE STOCKPILES	$ 419,690	BILL DENGEL CONSTRUCTION $ 350,795	$ 101,087		08/06/97 10/06/97 04/25/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 29%	06/01/98
IM 90-8(138)398 I90/I94 - D5 - BRIDGE DECKS	0.000 mi	BRIDGE REPAIR	$ 445,140	SCOTT LONG CONSTRUCTION $ 471,055	$ 451,723		08/06/97 09/03/97 06/01/98***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 96%	76%
STPHS 0002(305) 1994-DISTRICT 5-SIGNING-2 LOCA	0.000 km	SIGNING	$ 43,384	OMO CONSTRUCTION INC $ 34,020	$ 6,522		09/04/97 10/06/97 05/31/98***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 19%	7%
STPN 14-3(10)101 HARLOWTON - EAST	11.710 km	MILLING,PMS OVERLAY,SEAL & COV ER	$ 755,444	CENTURY COMPANIES, INC.-MT $ 664,792	$ 117,716		11/07/97 11/07/97 08/17/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732 18%	0%
STPI 94-1(54)0 BILLINGS - HUNTLEY	11.100 km	MILLING,PMS OVERLAY,SEAL & COV ER	$ 1,540,472	PRINCE, INC $ 1,328,382	$ 0		11/07/97 / / 12/19/98***	F.P.M. KEGLEY, MEL PHONE NO :657-0259 0%	0%
ER 421-1(2)1 SO. OF COLUMBUS - FLOOD REPAIR	0.590 km	GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL	$ 930,708	M K WEEDEN CONSTRUCTION, INC. $ 482,910	$ 107,318		11/07/97 11/26/97 08/25/98***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 22%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/97
*** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 4-1(17)43 ROCKVALE - NORTH NH 4-1(18)34 FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER MILLING,PLANT MIX OVERLAY,SEAL & COVER		JTL GROUP, INC.-BILLINGS			11/21/97 / / 10/10/98***	F.P.M. SLOE, DAVID A. PHONE NO :657-0261	
CONTRACT TOTAL	30.200 km		$ 1,865,342	$ 1,401,160	$ 0			0%	0%
RTS 245-1(7)0 JORDAN - NORTHWEST NH 57-5(21)179 SAND SPRINGS - EAST RTF 57-4(8)157 MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER PLANT MIX OVERLAY,SEAL & COVER PLANT MIX OVERLAY,SEAL & COVER		PRINCE, INC			11/21/97 / / 10/04/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732	
CONTRACT TOTAL	43.676 km		$ 2,041,480	$ 1,864,510	$ 0			0%	0%
RTS 400-1(1)0 HOBSON - SOUTH	8.930 km	PLANT MIX OVERLAY,SEAL & COVER	$ 447,365	CENTURY COMPANIES, INC.-MT $ 394,515	$ 0		11/21/97 / / 08/05/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732 0%	0%
BILLINGS DISTRICT TOTALS			$ 45,468,756	$ 42,455,465	$ 34,875,922			78%	
TOTALS FOR ALL PROJECTS:			$281,296,309	$266,005,981	$162,600,813			59%	